

### Scope and Purpose

- a) This document will address readiness with respect to Delivery.
- b) The Review Recorder will be responsible for documenting the information gathered at the readiness review meeting to produce this document.
- c) Please complete this checklist during the Delivery Readiness Review to verify all preparatory work has been completed and all requirements specified under Clause 6.5 (Delivery) of the Agreement have been complied with to allow the Company to issue a Delivery Certificate with respect to this New Train.

<b>The Delivery Readiness Review is conducted to determine if the New Train under review is ready to advance to the Acceptance Tests Review Phase by deciding whether the activities are complete and verifying their compliance with the requirements of the Agreement.</b>	
Review Date:	07/03/2024
Scheduled Acceptance Date:	30/04/2024

Delivery Readiness Review Checklist - Activity Description						
Category	Description	Outcome				Evidence
		Yes	Yes with conditions	No	N/A	
Design Review	Has the Design Review been completed to the satisfaction of the Project Manager?	✓				Please refer to Appendix A attached for further details.
Works Tests	Have all the Works Tests been successfully completed and a Works Test Certificate issued?		✓			Please refer to Appendix E attached for further details.
Specification	Does the New Train comply, in all material respects, with the Specification, save for minor defects as agreed between the Company and the Contractor and which the Contractor undertakes to rectify prior to Provisional Acceptance?	✓				Please refer to Appendix D attached for further details.

D

## DELIVERY READINESS REVIEW

### EM 01 20 209

Delivery Readiness Review Checklist - Activity Description						
Category	Description	Outcome				Evidence
		Yes	Yes with conditions	No	N/A	
Quality Assurance	Have all stage inspections listed in the Quality Assurance Plan been carried out and correctly witnessed?	✓				All stage inspections, pursuant to clause 7.2.4 of the Quality Assurance Plan, are listed with associated evidences, in the EM 01 20 209 Data Book.
Necessary Consents	Have all Necessary Consents to carry out the required on-track testing of that New Train, including for the first of each train type, the on-track Type Tests (under and as defined in paragraph 5.2 of Part 8 (Testing) of Schedule 3 (Agreement Management), been obtained?	✓				<p>The applicable Necessary Consents are the:</p> <ul style="list-style-type: none"> <li>• The authority to access the lines ("YQ"); and</li> <li>• RSR No-Objection for testing &amp; commissioning (limited to 120km/hr).</li> </ul> <p>These documents are referenced to the Appendix C.</p>
Responsibility Matrix	Has each party performed its obligations set out in the Responsibility Matrix applicable to and/or necessary for valid Delivery?	✓				The obligations referenced under items 5, 6, 7, 8, 9, 10, 11, 12, 13, 14, 15, 16, 19, 20, 23, 24, 25, 26, 27, 30, 31, 34, 35, 38, 39, 46, 47, 48, 51, 52, 54, 57, 58, 59, 62, 63, 66, 67, 68, 71 & 72 of the Responsibility Matrix, Schedule 11 of the MSA, have been performed.

D



## DELIVERY READINESS REVIEW

### EM 01 20 209



Signed by the Project Manager's Representative on behalf of the Company	Signed by the Engineers Representative on behalf of the Contractor
<b>Name</b> _____	<b>Name</b> Devendran Govender_____
<b>Signature</b> _____	<b>Signature</b> <i>Devendran Govender</i> _____
<b>Date</b> _____	<b>Date</b> April 11, 2024_____
By signing this document, I agree that the New Train, the subject of this review is eligible to receive a Delivery Certificate.	

## **Appendix A**

### **Design Review Completion**

The scope of the Design Review is specified in the following:

- Part 5 (Management Communications/Meetings) of Schedule 3 (Agreement Management) of the Manufacture and Supply Agreement (the MSA);
- Part 6 (Design Process) of Schedule 3 (Agreement Management) of the MSA.

Design Review Process:

1. Seven stage Design Review Process was undertaken between May 2014 and September 2016. The Critical Gate Review (design freeze) was confirmed by the Project Manager with letter PRA-GIB-MSA-0041 dated 24 October 2014 and in subsequent Design Freezes as may be confirmed by the Project Manager from time to time.
2. The Design Review Register (DRR) records all agreed subsequent minor changes.
3. The New Train, subject of this confirmation, is EM 01 20 209.
4. EM01 20 209 is built to Design Baseline 10.3.1 with minor design changes as agreed in GIB-PRA-MSA-001741 dated 22<sup>nd</sup> March 2022.

**Supporting documents:**

- Design Review Register, version EH0
- Design Review Open Items List, version EN0

## Appendix B

### Compliance with the Specification

The Project Manager of the Company confirms that the New Train EM 01 20 209 complies, in all material respects, with the Specification:

- Schedule 17(Specification) of the MSA;
- List of applicable standards, document reference “DTD0000496779\_CO\_PRASA\_List of Applicable Standards\_EN.pdf”; and
- Accepted derogations as listed hereafter and submitted to RSR for concurrence:
  - Fire & Smoke Secondary Suspension;
  - Fire & Smoke UHF Radio;
  - Fire & Smoke Electronics & Electrical components;
  - Fire & Smoke Performance of Floor Assembly;
  - Derogations against the South African National Standard SANS 10383-1:2003 as listed in the Design Scrutiny #09 submitted by PRASA to RSR;
  - Headlights.

Save for the following minor defects:

- Minor defects identified and agreed between the Company and the Contractor during the PC10 quality inspection held on 05 March 2024 and which the Contractor undertakes to rectify prior to Provisional Acceptance:

Item	Description of Defects	Action Required
1	GIB0000000380 ver A1_Defects Report for TS209 PC10	Refer to Appendix D for further details

- Open items of the Design Review Open Items List and the Design Review Register as included in Appendix A.

None of these minor defects prevent the Delivery of the New Train EM 01 20 209.

D

### Appendix C

### Necessary Consents

YQ related to the movement of the New Train from Dunnottar to Wolmerton	YQ for Running of Diesel Locomotives from Braamfontein Yard to Dunnottar.  YQ related to the movement of the EMU from Dunnottar to Wolmerton Yard.	YQ PEMU023 PRASA EMU Wagons
YQ, related to the testing on the de Wildt line under a "full occupation" conditions	YQ for PRASA NEW TRAIN TESTING DE WILDT LINE.	3016 EMU HIGH SPEED TESTING DE WILDT CORRIDOR 02 JAN-31 DEC 2024
RSR No-Objection certificate for testing & commissioning	PRA-GIB-MSA-0232	PRA-GIB-MSA-0232 Letter of No Objection

To: AS PER E-MAIL



From: Train Network Planning, NCC

Inyanda House 1  
21 Wellington Road  
Parktown

YQ No. **PEMU023**

Code **"NCC"**

Date: 07 March 2024

Subject: - **HAULAGE OF PRASA-EMU Wagons TS#209 & TS#210**  
Sections: - **DUNNOTTAR TO WOLMERTON**

AUTHORITY HAS BEEN GRANTED FOR THE HAULAGE OF Special EMU Coaches Train  
OVER THE SECTION MENTIONED ABOVE:

**Tue 12-Mar-2024**

**TRAIN NO. 90 7901/2**

<u>SECTION</u>	<u>ARRIVE</u>	<u>DEPART</u>	<u>Remarks</u>
Springs Yard		10:00	SPR Crew. Shunt car coupled to 15 Empty wagons
Dunnottar	11:00	13:30	Shunting + Brake Test
Springs Yard	14:30		Change Locos to 44D + Shut Down

**Wed 13-Mar-2024**

**TRAIN NO. 90 7901/2**

<u>SECTION</u>	<u>ARRIVE</u>	<u>DEPART</u>	<u>Remarks</u>
Springs Yard		08:00	STQ Crew
Sentrarand		09:07	
Wolmerton	10:34		<b>SHUT DOWN</b>

(See detailed Point to Point Running Times)

Consist:

Haulage Locomotives

12 (twelve) x PRASA EMU Coaches

10 to 15 SMLJ empty and fully roadworthy airbrake wagons for braking purposes.

Fully functional Telemeter at the rear of the train.

Conditions:

Speed not exceeding 60 km/h to be observed throughout the journey

EMU Wagons travel DAY LIGHT and NIGHT.

**This Notice must be handed out as ruled in Clause 1055 Of General Appendix No. 6 (Part 1).**

**NB! IN CASE OF ANY EMERGENCY, DEVIATION OR INCIDENT THE DUTY MANAGER  
SHOULD BE CALLED AT 011 544 9094 / 011 544 9099**

**TO :** AS BELOW

**FROM :** MANAGER TRAIN SERVICES  
METRORAIL TIME TABLES  
PRETORIA STATION BUILDING  
SECOND FLOOR, ROOM 242  
GAUTENG NORTH



1-Dec-23

**YQ no.3016**

**CODE: " MVA "**

**GAUTENG NORTH : TRAIN SERVICE ARRANGEMENTS**  
**EMU: HIGH SPEED TESTING**

1. Authority has been granted for **120km/h** high speed testing of the EMU train sets on the **De Wildt corridor**, Gauteng North Region between **KM/P 27/709 to Taillardshoop Platform** on the **DOWN MAINLINE** for up and down direction from the **02 January 2024 to 31 December 2024** as per schedule time below:
2. **Time: 09:00 - 15:00**
3. **The following documents, amongst others, must be in order and readily available on the registered premises of the said operator, for inspection by any recognised authority. before the train enter the section.**
  - 3.1. Valid Roadworthy Certificates for the Train Set.
  - 3.2. Proof of competent of the train crew.
  - 3.3. Certificate of Pretoria - De Wildt Network status.
  - 3.4. Permit from Railway Safety Regulator to run New Prasa train set to Pretoria - De Wildt
  - 3.5. Road Knowledge of the train crew.
4. The Manager/ Section Manager on the New Prasa set in collaboration with Gibela technician will inform the TCO's when they are ready to depart.
5. The said operator will at all times, conduct its affairs and behaviour in accordance with the letter and spirit of the general Access Agreement with Prasa (Metrorail).
6. Special attention must be afforded to this train to prevent delays.
7. Compilation : Prasa New Set (EMU)
8. Protection Service to ensure that Protection Officials are deployed during the testing and regulate the influx of communities within the rail reserve.
9. Customer Service to communicate the testing of Prasa New train set to commuters and make continuous announcement for the duration of the testing.
10. Advise all concerned and acknowledge receipt.



**ADDRESSED TO :**

Coordinator and Train Service Execution (CTC) Pretoria North, Gauteng South.

Manager Prasa New Train Project Gauteng

Manager Gibela Project

Train Crew Manager ( Metro ) Wolmerton / Scheiding Street, Gauteng South.

Manager Safety, Prasa Rail Gauteng

Manager Planning and Control, Gauteng.

Section Manager Wolmerton & Scheiding, Gauteng South.

Manager Rolling Stock E.R.S. (Metro) Gauteng

Yardmaster ( Metro ) Wolmerton, Springs.

Supervisor (Metro) Coach Cleaners, Wolmerton.

Customer Services Managers Gauteng.

Central Information Office, Gauteng.

Marketing Manager, Prasa Rail Gauteng.

A. Sadiki

Time Table Scheduler



**prasa**

PASSENGER RAIL AGENCY  
OF SOUTH AFRICA

PRASA HOUSE  
1040 Burnett Street  
Hatfield  
Pretoria

Private Bag X101  
Braamfontein, 2017  
T: +27 12 748 7000

[www.prasa.com](http://www.prasa.com)

**Mr. Marc Granger**

Gibela Rail Transport Consortium (Pty) Ltd.  
Building 5, Harrowdene Office Park,  
Cnr Kelvin and Woodlands Drive, Woodmead,  
2191

Date: 16 March 2016

**Contract Title :      Manufacture and Supply Agreement**  
**Subject :                RSR – LETTER OF NO OBJECTION**

**Our Reference :      PRA-GIB-MSA-0232                      Your Reference :      GIB-PRA- GIB-MSA-000126**

Dear Marc,

I refer you to the abovementioned letter under reference GIB-PRA-MSA-000126.

PRASA wishes to inform you that further to the "No Objection" received from the RSR for the Design and Manufacture of the rolling stock, a Submittal Review for the Testing and Commissioning for the rolling stock has been received from the RSR.

We are confirming we received the letter of "No Objection from the RSR and our status is "Approval with Improvements". This confirms that testing and commissioning activities have been authorized to proceed. The submittal review can be made available on Gibela's request.

Yours faithfully,

**MR RUDZANI P MULAUDZI**  
**THE PROJECT MANAGER'S REPRESENTATIVE**  
**PROGRAMME DIRECTOR**  
**STRATEGIC ASSEST DEVELOPMENT**

**Initiator and Responsibility**

Name : Ngabi Mareko  
Position : Executive Manager  
PRASA Rail Operations

**Enclosures:**

None

**Distribution:**

As per the Communications Management Plan

**Directors**  
Dr P Molefe (Chairman), N Khena (Acting Group  
CEO), C Cele, X George, NS Kheswa, ZP Manase,  
C Manyungwana, MJ Matlala, L McMillan,  
N Mxenge, WS Steenkamp.

**Company Secretary:**  
L. Zide



**prasa**

PASSENGER RAIL AGENCY  
OF SOUTH AFRICA

**Acknowledgement Receipt:**

**Contract Reference** : Manufacture and Supply Agreement  
**Subject** : RSR – LETTER OF NO OBJECTION  
**Our Reference** : PRA-GIB-MSA-0232

**Recipients Name** : \_\_\_\_\_

**Recipient Signature** : \_\_\_\_\_

**Date** : \_\_\_\_\_

**Contact number** : \_\_\_\_\_



**DELIVERY READINESS REVIEW**  
**EM 01 20 209**



**Appendix D**

**Defects Report for TS209 PC10**

Train #	209	TS #	EM 01 20 209	TCT	M1	M2	M3	M4	Process Stage	PC10	Inspector	PRASA and GIBELA	Date	2024/02/29	Page	1 of 1
Item Code	Defect Class	Defect Description								Location history, undetected, per def	End [1] or [2]	Site Left [L] or Right [R]	Action Required (Ready to perform needed NCR work. Instruction required for special process work)	Dep Franchise (When/Where/Dep/PrASA)	GIBELA Sign-off	PRASA Sign-off
1	C	TCT1 and TCT2 CIB hinges has paint chips								INT	1	L+R	RTF	OPS		
Traction Motors																
Engineering Defects																
1	C	Traction Motor Cables Too Close to The Aisle: M3 Aisle 2 M2 Aisle 1 M1 Aisle 1								UF	1+2	L+R	As per DPM meeting	ENG		
2	C	See Back Locust TCT1 below window 9 M4 Below window 1,3, and 4 M1 Below window 11 M2 Below window 11 M3 Below window 5,8, and 10 excessive gap								INT	2	R	As per DPM meeting	ENG		
3	C	End Cabinet side covers: TCT1 HC TCT1 HC M4 LV3,1 M1 LV3,3 M2 LV6								INT	1+2	L+R	As per DPM meeting	ENG		
Quality Defects																
1	C	Luggage rack paint re-work to complete: TCT Above window 2 M4 Above window 3 and 4								INT	L+2	L+R	RTF	OPS		
2	C	M2 Drag/Screen below 10 has paint chip								INT	2	R	NCR	SQA		
3	C	TCT1 LHS side masking developing cracks								EXT	1	L	NCR	8FG		
4	C	M2 Above window 7 Luggage rack console cover has a chip								INT	2	L	NCR	OPS		
5	C	TCT2 Next to door 3 and 5 lower body side has dirt spot on the side sill								EXT	1+2	L	RTF	CBS		
6	C	TCT2 Door 5 LHS trimming primer visible from the re-work.								INT	2	L	RTF	8FG		
7	C	Ceiling light cover misaligned: M1 Above door 4 M2 Above windows 3&10, and door 3 M3 Above door 2 and 5								INT	1+2	L+R	RTF	OPS		
Date 2023/09/11																
GIBELA GIB0000000360 Rev A1 Defects Report 30/05/2022 48759008																



## **DELIVERY READINESS REVIEW**

### **EM 01 20 209**



## **Appendix E**

### **Works Test Certificate**

Works Test certificate issued and available on Workflow Approval application.