

GIBELA

PRASA PROJECT

APPLICABLE FOR TRAINSET 100+ ONLY AS PER BASELINE 10.3.1

SELF INSPECTION SHEET

CONFIDENTIAL INFORMATION

This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.

APPLICATION REFERENCE

MOUNTING	DRAWING	DESCRIPTION	STATION	CAR TYPE							WORK INSTRUCTION	SAFETY ? 
				TC1	M4	M1	M2	M3	TC2			
DTR30223319/3	AAD0001241033	Carshell Assembly TC	CB1210	X					X	PRA.CB1210.DTR3022331 9/3.V25	YES	

REV	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE
0	09/04/2018	GIBELA NEW CREATION	APPROVER	Itumeleng Modiba	09/04/2018
			CHECKER	Nosizo Pindela	09/04/2018
			COMPILER	Thanyani Mathegu	06/04/2018
1	2018/05/18	Team leader and Quality Technician to sign final signature from PME Manager to Quality manager Change	APPROVER	Itumeleng Modiba	2018/05/18
			CHECKER	Nosizo Pindela	2018/05/18
			REVISED BY	Ramokone Motama	2018/05/18
2	2018/06/18	MODIFICATION CONTENT	APPROVER	Itumeleng Modiba	2018/06/18
			CHECKER	Nosizo Pindela	2018/06/18
			REVISED BY	Ramokone Motama	2018/06/18
3	2018/12/12	Additional checkpoints	APPROVER	Itumeleng Modiba	2018/12/12
			CHECKER	Nosizo Pindela	2018/12/12
			REVISED BY	Ramokone Motama	2018/12/12
5	22/01/2019	As per Baseline 10.2	APPROVER	Itumeleng Modiba	22/01/2019
			CHECKER	Nosizo Pindela	22/01/2019
			REVISED BY	Vanessa Ntuli	22/01/2019
6	2019/11/03	Record D1 and D2 on Self - Inspection	APPROVER	Itumeleng Modiba	2019/11/03
			CHECKER	Nosizo Pindela	2019/11/03
			REVISED BY	Nosizo Pindela	2019/11/03
10	21/08/2019	New Baseline 10.2.5	APPROVER	Itumeleng Modiba	21/08/2019
			CHECKER	Nosizo Pindela	21/08/2019
			REVISED BY	Nosizo Pindela	21/08/2019
15	06/08/2020	New Baseline 10.2.6	APPROVER	Timothy Maimela	06/08/2020
			CHECKER	Bongane Masina	
			REVISED BY	Bongane Masina	
20	19/04/2020	New Baseline change 10.3	APPROVER	Timothy Maimela	19/04/2021
			CHECKER	Bongane Masina	
			REVISED BY	Bongane Masina	
21	17/08/2021	ADDED DIMENSIONS BEFORE WELDING	APPROVER	Mbhombi Collins	17/08/2021
			CHECKER	Mpho Mulaudzi	
			REVISED BY	Mpho Mulaudzi	
25	21/02/2022	New Baseline change 10.3.1	APPROVER	Mbhombi Collins	21/02/2022
			CHECKER	Andani Muthelo	
			REVISED BY	Andani Muthelo	
26	14/04/2023	Addition of welding consumable traceability	APPROVER	Ntuli Vanessa	14/04/2023
			CHECKER	Mohlampe Amogelang	
			REVISED BY	Mohlampe Amogelang	
27	27/07/2023	Added verification of loaded parts	APPROVER	Ngobeni Tyson	27/07/2023
			CHECKER	Mathapo Kelebone	
			REVISED BY	Mohlampe Amogelang	
28	07/11/2023	Addition of welding traceability	APPROVER	Ngobeni Tyson	07/11/2023
			CHECKER	Andani Muthelo	
			REVISED BY	Ntokozo Zwane	
TRAINSET	CAR	OPERATOR NAME & ALPS NUMBER	DATE	SELF INSPECTION NUMBER	PAGES
214	TC1	Josire 41035	22/02/24	SI.CB1210.322.V28	16

	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRASA SI.CB1210.322.V28	
		Date- 07/11/2023		
Car: TC1 & TC2	NCR:	Work station: CB1210		

Safety Related

I - Documentation and Instruments

I.1 - Documentation Control

Document	Type of car						Revision	Observation	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
	TC	M1	M2	M3	M4	TC					
DTR30223319/3	X						28		A	N/A	 22/02/24

I.2 - Instruments Control

Monitoring and Measuring Instrument Control - Used for Special Process											
Instruments	Validation		Calibration or Verification Validation Date		OK	Signature/Date (Manufacturing)	Signature/Date (Quality)				
TUBULAR	22713		04/10/23		✓	 22/02/24					
30M TAPE	618190084		23/03/31		✓	 22/02/24					
LASER TAPE	125425924		08/01/24		✓	 22/02/24					

1.3 Consumables

Welding Consumable Control - Used for Special Process						
Filler Material	Heat Number	Welding Process	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)	
AUTROD 308LS1	B221 880	MIG	✓	 22/02/24		
ERL 304 LS1	318394	MIG	✓	 22/02/24		


















GIBELA RAIL TRANSPORT CONSORTIUM RF (PTY) LTD


Mpisana Khanyiso


FITTING QUALITY

2024-02-15

Signature

		DTR30223319/3 Carshell Assembly TC		Rev. V28 Date- 07/11/2023	Project: PRASA SI.CB1210.322.V28			
Item	Picture/Drawing	Description	Acceptance criteria / Record	OK	NOK	Review	Signature/Date (Manufacturing)	Signature/Date (Quality)
01	N/A	Verification of correct parts loaded (Sidewalls,Endframes,Roof and Underframe)	DT00000284980	/			 22/01/24	 22/01/24
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality.	DTD0000210675	/			 22/01/24	 22/01/24
03		Functionals dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	/			 22/01/24	 22/01/24
04	REFER TO ANNEXURE A	Spot Welding inspected and approved according procedure	IND-SAL-WMS-016 e DTD0000210675	/			 22/01/24	 22/01/24
05	REFER TO ANNEXURE B	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	/			 22/01/24	 22/01/24
06		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	/			 22/01/24	 22/01/24
07	N/A	Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658	/			 22/01/24	 22/01/24



	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRASA
		Date: 07/11/2023	SI.CB1210.322.V28

Welder traceability

Roof ring welds



LHS	
Boiler maker (Name & Sign): <u>Pankaj P</u>	Welder (Name & Sign): <u>G. P. B.</u>
RHS	
Boiler maker (Name & Sign): <u>Pankaj P</u>	Welder (Name & Sign): <u>G. P. B.</u>

END 1

LHS	
Boiler maker (Name & Sign): <u>Pankaj P</u>	Welder (Name & Sign): <u>G. P. B.</u>
RHS	
Boiler maker (Name & Sign): <u>Pankaj P</u>	Welder (Name & Sign): <u>G. P. B.</u>


END 2





LHS	
Boiler maker (Name & Sign): <u>Justice Ali</u>	
Welder (Name & Sign): <u>Thabang K</u>	

RHS	
Boiler maker (Name & Sign): <u>SEAN B</u>	
Welder (Name & Sign): <u>Thabang K</u>	




	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRASA SI.CB1210.322.V28
		Date- 07/11/2023	


EUF Reinforcement Plates



END 2

Boiler maker (Name & Sign): JUSICE 


Welder (Name & Sign): Wahang 




FEDOLI


Operator:

S. Mekar



	DTR30223319/3 Carshell Assembly TC	Rev. V28 Date- 07/11/2023	Project: PRASA SI.CB1210.322.V28
---	------------------------------------	------------------------------------	-------------------------------------

Specifications of Details for CBS measurement



Measure gap between jig pillar / chair and underframe = 0mm. No gap.

Fill in the gap found on each jig pillars / chair and underframe should be 0mm.

After Loading Underframe and Clamping.

	1	2	3	4	5	6	7	8	9	10	11	12
Left Hand Side	0	0	0	0	1	0	0	0	0	0	2	1
Right Hand Side	0	0	1	0	0	0	0	0	0	0	0	0

Signature Operations:


Date:

After Welding.

	1	2	3	4	5	6	7	8	9	10	11	12
Left Hand Side	0	0	0	0	0	0	0	0	0	0	1	0
Right Hand Side	0	0	0	0	0	0	0	0	0	0	0	0

Signature Industrial Quality:

Date:








DTR30223319/3 Carshell Assembly TC


Rev.
V28
Date-
07/11/2023

Project: PRASA
SI.CB1210.322.V28


Specifications of Details for CBS measurement



Measurement positions on roof rail and sidewall omega corner.



Measurement positions on sidewall and side sill corner.



Reinforcement area measurement positions on roof reinforcement area.

Signature

2021-02-15

APPROVED FOR
FITTING QUALITY

DATE

BY

REVISION

REVISION

REVISION

REVISION

REVISION

REVISION

REVISION

REVISION

REVISION

REVISION

REVISION

REVISION

REVISION

REVISION

REVISION

REVISION

REVISION

REVISION



DTR30223319/3 Carshell Assembly TC

Rev.
V28


Project: PRASA

Date-
07/11/2023

SI.CB1210.322.V28


Specifications of Details for CBS measurement

BEFORE WELDING




PME: The difference in Height values measured on the LHS and RHS should be $\leq 2\text{MM}$ on each point.

	Record D1 values	Record D2 values	D1-D2 $\leq 5\text{mm}$	2399 to 2409	2399 to 2409 (RHS)	LHS-RHS ≤ 2
A	3269	3264	0	2405	2404	1
B	3268	3269	1	2406	2406	0
C	3269	3269	0	2404	2406	2
D	3265	3265	0	2405	2406	1
E	3265	3264	1	2405	2405	0
F	3268	3267	1	2406	2404	2
G	3269	3269	0	2407	2405	2
H	3264	3265	1	2406	2406	0
I	3266	3266	0	2405	2404	1
J	3267	3266	1	2406	2406	0
K	3268	3268	0	2406	2407	1
L	3264	3266	2	2405	2406	1
M	3266	3267	1	2407	2408	1



22/01/24

2399 to 2409 CONSORTIUM (P) LTD
Alphena Khanyiso
FITTING QUALITY
2024-02-15
Signature

	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRASA SI.CB1210.322.V28
		Date- 07/11/2023	

Specifications of Details for CBS measurement

AFTER WELDING




PME: The difference in Height values measured on the LHS and RHS should be $\leq 2\text{MM}$ on each point.

	Record D1 values	Record D2 values	D1-D2 $\leq 5\text{mm}$	2399 to 2409	2399 to 2409 (RHS)	LHS-RHS ≤ 2
A	3269	3269	0	2404	2405	1
B	3296	3296	0	2405	2406	1
C	3295	3297	2	2406	2406	1
D	3265	3265	0	2403	2405	2
E	3266	3264	2	2406	2405	1
F	3296	3296	0	2404	2404	0
G	3297	3297	0	2406	2407	1
H	3264	3265	1	2404	2404	0
I	3266	3266	0	2405	2403	2
J	3295	3294	1	2406	2406	0
K	3296	3296	0	2404	2405	1
L	3264	3267	3	2406	2406	0
M	3298	3297	1	2408	2407	1


2024-02-15

2404/24

	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRASA
		Date- 07/11/2023	SI.CB1210.322.V28

CBS measurement


BEFORE WELDING



2270 to 2276

2268 a 2274


A	2274
B	2272
C	2273
D	2278
E	2275
F	2273
G	2273
H	2278
I	2276
J	2275
K	2270
L	2274
M	2272




2270 to 2276

Do not consider reinforcement (Take measurements top area of zee profile)

2265 to 2271




2265 to 2271




Detail G
Considering the reinforcement plate

D/p
22/5/24

	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRASA SI.CB1210.322.V28
		Date- 07/11/2023	
Specifications of Details for CBS measurement			


AFTER WELDING




	2265 to 2271	2270 to 2276
A	NA	2275
B	2267	NA
C	2266	NA
D	NA	2276
E	NA	2275
F	2268	NA
G	2269	NA
H	NA	2275
I	NA	2275
J	2271	NA
K	2269	NA
L	NA	2273
M	2269	NA



Do not consider reinforcement (Take measurements top area of zee profile)



Take measurement close to radius (considering reinforcement)



10/10
24/01/24




DTR30223319/3 Carshell Assembly TC

Rev.
V28
Date-
07/11/2023

Project: PRASA
SI.CB1210.322.V28

Specifications of Details for CBS measurement

Endframe 2



1381 to 1382 mm

DIAGONAL DIFFERENCE $D1-D2 \leq 3mm$

Higher Dimension

1382

D1

2414

Central Dimension

1381

D2

2414

Lower Dimension

1381

D1-D2

0


22/02/24


ALPHASONS REPORT CONSULTING (Pty) Ltd	
Alphasons Chanyiso	
FITTING QUALITY	
2024-02-15	
Signature	



DTR30223319/3 Carshell Assembly TC

Rev.
V28
Date-
07/11/2023Project: PRASA
SI.CB1210.322.V28

Specifications of Details for CBS measurement



LEFT SIDE

	SPECIFICATION SIZE	ACTUAL SIZE
1A	18870 $\begin{matrix} +10.5 \\ -4.5 \end{matrix}$	18872

RIGHT SIDE


	SPECIFICATION SIZE	ACTUAL SIZE
1A	18870 $\begin{matrix} +10.5 \\ -4.5 \end{matrix}$	18871

1A

Dye penetrant test


Dye-penetration test to be performed by quality personnel




		DTR30223319/3 Carshell Assembly TC		Rev. V28 Date- 07/11/2023	Project: PRASA SI.CB1210.322.V28	
Self Inspection - Final Result						
Is the car good to advance to the next workstation/process? (Approval of Operations and Industrial Quality)				DATE	NAME	SIGNATURE
HOLD POINT	GO	If activities are not complete, the missing activities must not impact the next stage!	22/02/24	LUNGA	[Signature]	
		Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.)	[Signature]	[Signature]		
	NO GO	There are activities pending that impact/stop the activities of the next process Obs: (To describe problems below)				
		There are non-conformities impact the quality of the product and there is no corrective action defined yet!				
In case of "NO GO", describe blocking problems						
In case of "NO GO", the operations manager must define below action plan to ensure "GO":						
Item	Description	Action	Responsible	Due date	Status	

Operations

Quality






SELF INSPECTION SHEET

CONFIDENTIAL INFORMATION

This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.


[illegible]

	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB1220.323.V29
		Date- 28/10/2023	

Carro Car: TC1, TC2	NCR:	Work station: CB1220
------------------------	------	----------------------




Safety Related






I - Documentation and Instruments

I.1 - Documentation Control

Document	Type of car						Revision	Obsevation	OK		Signature/Date (Manufacturing)	Signature/Date (Quality)
	TC1	M1	M2	M3	M4	TC2						
DTR30223319/2	V						27		✓		N/A	 22/02/24



I.2 - Instruments Control




















Monitoring and Measuring Instrument Control - Used for Special Process






Instruments	Validation	Calibration or Verification Validation Date	OK		Signature/Date (Manufacturing)	Signature/Date (Quality)
Measuring tape	E181A001	22/09/2024	✓			
Tubular	12062-2	09/02/2025	✓			22/02/24


1.3 Consumables

Welding Consumable Control - Used for Special Process

Filler Material	Heat Number	Welding Process	OK		Signature/Date (Manufacturing)	Signature/Date (Quality)
308 1.0 mm	E231067	MIG	✓			
						22/02/24

		DTR30223319/2 Carshell Assembly TC		Rev. 29	Project: PRASA									
				Date- 28/10/2023	SI.CB1220.323.V29									
II - Control Activities of Production														
II.1 - Items to check														
Item	Picture/Drawing	Description	Acceptance criteria / Record	OK	NOK	Remarks	Signature/Date (Manufacturing)	Signature/Date (Quality)						
01	N/A	Assembly according to Instruction Engineering n° PRA.CB1220.DTR30225487/2 Verification of fitment for all reinforcement brackets.	DTR30223319/2	✓			 23/02/24	 23/02/24						
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality.	DTD0000210675	✓			 23/02/24	 23/02/24						
03	REFER TO ANNEXURE A	Spot Welding inspected and approved according procedure	IND-SAL-WMS-016 e DTD0000210675	✓			 23/02/24	 23/02/24						
04	REFER TO ANNEXURE B	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	✓			 23/02/24	 23/02/24						
05		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	✓			 23/02/24	 23/02/24						
06	N/A	Functionals dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	✓			 23/02/24	 23/02/24						
07		Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658	✓			 23/02/24	 23/02/24						
08	N/A	<p>Before application of sealant record the expiry date and make sure that the room temperature and humidity are within specified values as per Works Instructions</p> <p>Specified:</p> <table border="1"> <tr> <td>Temperature Min - Max (I)</td> <td>Min Max</td> </tr> <tr> <td>10°C -</td> <td>35°C</td> </tr> <tr> <td>Relative humidity Min - Max</td> <td>25% - 80%</td> </tr> </table> <p>Sealant Batch No: 152 708 Exp Date: 1/03/24 Actuals Temperature: 35°C Humidity: 50%</p>	Temperature Min - Max (I)	Min Max	10°C -	35°C	Relative humidity Min - Max	25% - 80%	<p>Sealant Batch No: 152 708 Exp Date: 1/03/24 Actuals Temperature: 35°C Humidity: 50%</p>	✓			 23/02/24	 23/02/24
Temperature Min - Max (I)	Min Max													
10°C -	35°C													
Relative humidity Min - Max	25% - 80%													

		DTR30223319/2 Carshell Assembly TC		Rev. 29	Project: PRASA		
				Date- 28/10/2023	SI.CB1220.323.V29		
09	NA	Verification of sealant application in certain regions in the drawing.	AAD0001241033	✓		 23/02/24	 23/02/24
10	NA	Verification of sealant application on the roof and sidewall finishers	Sealant must be: -Applied straight and even (1.5mm) -Free of gaps,cracks,damage and debris (flashes, dirt, dust) Refer to Annexure B	✓		 23/02/24	 23/02/24





DTR30223319/2 Carshell Assembly TC

Rev.
29

Project: PRASA

Date-

SI.CB1220.323.V29

END 1
SEALANT

OPERATOR
(Name & sign):




Procilla


eken


OPERATOR
(Name & sign):

Procilla

eken



	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB1220.323.V29
		Date-	
		28/10/2023	





REINFORCEMENT WELDING

AREA	LHS	RHS
A	Operator (Name&sign): <u>Mashudh Mashudh</u>	<u>Mashudh Mashudh</u>
B	Operator (Name&sign): <u>LINDO WID</u>	<u>LINDO WID</u>
C	Operator (Name&sign): <u>Kerlu K-ned</u>	<u>Kerlu K-ned</u>
D	Operator (Name&sign): <u>Jefhy R-ned</u>	<u>Jefhy R-ned</u>
E	Operator (Name&sign): <u>Mmpisweto M-ned</u>	<u>Mmpisweto M-ned</u>

U.T.V.
1 KH.
UALI

2024

	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB1220.323.V29
		Date- 28/10/2023	



BRACKETING

C-RAILS: Operator: INSTALLATION PRASA

Operator: _____

DOOR MECHANISMS: Operator: Tetelo

Operator: _____

TAPPING PADS Operator: Tetelo

Operator: _____


SEAT & LUGGAGE BRACKETS: Operator: INSTALLATION & VERIFICATION Mthokozo

Operator: Tetelo

SEAT BRACKETS VERIFICATION: Operator: Tetelo

Operator: _____

AREA	WELDING	
	LHS	RHS
A (Seat brackets)	: Operator (Name&sign): <u>N/A</u>	<u>N/A</u>
(C-rails, Luggage and earth bushes)	: Operator (Name&sign): _____	_____
B (Seat brackets)	: Operator (Name&sign): <u>S. Mthokozo</u>	<u>THUANI</u>
(C-rails, Luggage and earth bushes)	: Operator (Name&sign): <u>Sibisa</u>	<u>THUANI</u>
C (Seat brackets)	: Operator (Name&sign): <u>Sibisa</u>	<u>THUANI</u>
(C-rails, Luggage and earth bushes)	: Operator (Name&sign): <u>Sibisa</u>	<u>THUANI</u>
D (Seat brackets)	: Operator (Name&sign): <u>Sibisa</u>	<u>THUANI</u>
(C-rails, Luggage and earth bushes)	: Operator (Name&sign): <u>Sibisa</u>	<u>THUANI</u>

	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB1220.323.V29
		Date-	
		28/10/2023	

ENDS

END 1 TAPPING PADS WELDING: Operator (Name&sign): Nokulunga Dhan

END 1 TAPPING PADS WELDING: Operator (Name&sign): Nokulunga Dhan

GIBELA RAIL TRANSPORT CONSORTIUM (P) LTD Mphahlele Khanyiso FITTING QUALITY 2024-02-15 Signature
--



DTR30223319/2 Carshell Assembly TC

Rev.
29


Date-

28/10/2023

Project: PRASA

SI.CB1220.323.V29

TC BRACKET INSTALLATION



QUANTITIES (TC)

RHS

	SECTION	QUANTITY	OK	NOK
C-RAILS	A	4	✓	
	B	4	✓	
	C	8	✓	
	D	12	✓	
SEAT BRACKETS	A	0	✓	
	B	21	✓	
	C	21	✓	
	D	13	✓	
EARTH BUSH	A	1	✓	
	B	4	✓	
	C	5	✓	
	D	4	✓	

ROOF ENDS:

CRAILS 2 OFF END 2
EARTH BUSH 4 OFF END 2VERIFICATION BY: Mashud

LHS

	SECTION	QUANTITY	OK	NOK
C-RAILS	A	4	✓	
	B	8	✓	
	C	4	✓	
	D	6	✓	
SEAT BRACKETS	A	0	✓	
	B	21	✓	
	C	21	✓	
	D	13	✓	
EARTH BUSH	A	1	✓	
	B	4	✓	
	C	4	✓	
	D	2	✓	

ROOF ENDS:

CRAILS 2 OFF END 2
EARTH BUSH 4 OFF END 2VERIFICATION BY: Mashud

Signature

2024-02-15

APPROVED FOR FITTING


2024-02-15



DTR30223319/2 Carshell Assembly TC

Rev.
29
Date-
28/10/2023


Project: PRASA
SI.CB1220.323.V29




Take measurement close to radius




Measurement positions on roof rail and sidewall omega corner.




Reinforcement area measurement positions on roof reinforcement area.



Measurement positions on sidewall and side sill corner.



Take measurement close to radius






DTR30223319/2 Carshell Assembly TC

Rev.
29


Project: PRASA

Date-
28/10/2023




SI.CB1220.323.V29



Take measurement close to radius



Detail C





DTR30223319/2 Carshell Assembly TC


Rev.
29

Project: PRASA

Date-

SI.CB1220.323.V29

28/10/2023

**BEFORE WELDING**

	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2589 to 2595
A	3270	3270	0	-
B	3296	3294	2	-
C	3298	3300	2	-
D	3269	3268	1	-
E	3267	3266	1	-
F	3297	3299	2	-
G	3301	3300	1	-
H	3269	3267	2	-
I	3270	3268	2	-
J	3299	3298	1	-
K	3299	3298	1	-
L	3269	3267	2	-
M	3297	3297	0	-

GIBELA RAIL TRANSPORT CONSTRUCTION (Pty) Ltd
Mphahlele Khanyiso
FITTING QUALITY

2024-02-15

Signature



DTR30223319/2 Carshell Assembly TC


Rev.
29

Project: PRASA

Date-

SI.CB1220.323.V29

28/10/2023





AFTER WELDING

	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2589 to 2595
A	3270	3270	0	2593
B	3295	3293	2	2594
C	3299	3300	1	2590
D	3267	3267	0	2592
E	3265	3267	2	2593
F	3299	3298	1	2589
G	3300	3300	0	2594
H	3266	3270	4	2595
I	3267	3270	3	2592
J	3298	3298	0	2594
K	3298	3298	0	2591
L	3267	3270	3	2594
M	3296	3296	0	2590


2024-02-15

GIBELCO (PVT) LTD

	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB1220.323.V29
		Date-	
		28/10/2023	
Specifications of Details for CBS measurement			



Brackets Carbodyshell
U Type Supports



Brackets Carbodyshell
Channel Assy

DOOR 1 - LHS

	VALUE	ACTUAL
A1	2230 to 2232	2232
A2	2230 to 2232	2232
A3	2230 to 2232	2232
A4	2230 to 2232	2232
B	234 to 236	235
C	234 to 236	235
D	794 to 796	795
E	794 to 796	795

DOOR 2 - LHS

	VALUE	ACTUAL
A1	2230 to 2232	2232
A2	2230 to 2232	2232
A3	2230 to 2232	2231
A4	2230 to 2232	2231
B	234 to 236	236
C	234 to 236	235
D	794 to 796	794
E	794 to 796	795

DOOR 3 - LHS

	VALUE	ACTUAL
A1	2230 to 2232	2233
A2	2230 to 2232	2232
A3	2230 to 2232	2232
A4	2230 to 2232	2233
B	234 to 236	235
C	234 to 236	236
D	794 to 796	795
E	794 to 796	794

DOOR 1 - RHS

	VALUE	ACTUAL
A1	2230 to 2232	2233
A2	2230 to 2232	2232
A3	2230 to 2232	2232
A4	2230 to 2232	2233
B	234 to 236	235
C	234 to 236	236
D	794 to 796	795
E	794 to 796	796

DOOR 2 - RHS

	VALUE	ACTUAL
A1	2230 to 2232	2233
A2	2230 to 2232	2232
A3	2230 to 2232	2232
A4	2230 to 2232	2233
B	234 to 236	235
C	234 to 236	235
D	794 to 796	793
E	794 to 796	795

DOOR 3 - RHS

	VALUE	ACTUAL
A1	2230 to 2232	2232
A2	2230 to 2232	2232
A3	2230 to 2232	2232
A4	2230 to 2232	2232
B	234 to 236	234
C	234 to 236	236
D	794 to 796	796
E	794 to 796	794



DTR30223319/2 Carshell Assembly TC

Rev.
29

Project: PRASA


Date-

SI.CB1220.323.V29

28/10/2023

Specifications of Details for CBS measurement

End #2



End #1


Doors diagonal D1-D2 maximum difference ≤ 4 mm

	#1	#2	#3
D1	2747	2750	2749
D2	2749	2749	2748
D1-D2	2	1	1

Doors Length - 1672 ±3mm

	#1	#2	#3
HIGHER DIMENSION	1671	1670	1672
CENTRAL DIMENSION	1671	1671	1671
LOWER DIMENSION	1671	1671	1671

End #1



LEFT SIDE


Diagonal de portas - diferença D1-D2 ≤ 4 mm

	#1	#2	#3
D1	2749	2747	2747
D2	2749	2750	2749
D1-D2	0	3	2

Vão de Portas - 1672 ±3mm
Doors Length - 1672 ±3mm

	#1	#2	#3
DIMENSÃO SUPERIOR	1670	1670	1672
HIGHER DIMENSION	1670	1671	1672
CENTRAL DIMENSION	1671	1671	1671
LOWER DIMENSION	1671	1671	1673



	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB1220.323.V29
		Date-	
		28/10/2023	

Specifications of Details for CBS measurement

Dye penetrant test

Dye-penetration test to be performed by quality personnel



Item	Description of the issue	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)


II.2 - Check List REX							
Check List Items							
Item	Picture/Drawing	Description	Criteria /Record	OK	Not OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
01	N/A	To complete REX	Refer to REX. Now defects must be added on the REX				

PORT CONSORTIUM (PTY) LTD



Quality Control

2024-02-15

Signature


	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB1220.323.V29
		Date-	
		28/10/2023	

Self Inspection - Final Result

Is the car good to advance to the next workstation/process? (Approval of Operations and Industrial Quality)				DATE	NAME	SIGNATURE
HOLD POINT	GO	If activities are not complete, the missing activities must not impact the next stage!	23/02/2023	Mashuch		
		Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.)	23/02/24	Richmond		
	NO GO	There are activities pendings that impact/stop the activities of the next process Obs: (To describe problems below)				
		There are non-conformities impact the quality of the product and there is no corrective action defined yet)				
In case of "NO GO", describe blocking problems						
In case of "NO GO", the operations manager must define below action plan to ensure "GO":						
Item	Description	Action	Responsible	Due date	Status	

Operations

Quality



GIBELA

PRASA PROJECT


APPLICABLE FOR TRAINSET 100+ ONLY AS PER BASELINE 10.3.1

SELF INSPECTION SHEET

CONFIDENTIAL INFORMATION


This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.

APPLICATION REFERENCE

MOUNTING	DRAWINGS	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY ? 	
				TC1	M4	M1	M2	M3	TC2			
<input type="checkbox"/>	DT00000223319	AAD0001233963	DT00000223319 Carshell Assembly TC	CB1230	X					X	PRA.CB1230.DT00000123319.V20	YES
<input type="checkbox"/>												

REV	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE
0	06/04/2018	GIBELA NEW CREATION	APPROVER	Itumeleng Modiba	09/04/2018
			CHECKER	Nosizo Pindela	09/04/2018
			COMPILER	Thanyani Mathegu	06/04/2018
1	30/5/2018	Team leader and Quality Technician to sign Change final signature from PME Manager to Quality manager	APPROVER	Itumeleng Modiba	30/5/2018
			CHECKER	Nosizo Pindela	30/5/2018
			REVISED BY	Nosizo Pindela	30/5/2018
2	05/07/2018	Certain dimensional checks moved to CB1220	APPROVER	Itumeleng Modiba	05/07/2018
			CHECKER	Nosizo Pindela	05/07/2018
			COMPILER	Ramokone Motama	05/07/2018
5	24/01/2019	As per Baseline 10.2	APPROVER	Itumeleng Modiba	24/01/2019
			CHECKER	Nosizo Pindela	24/01/2019
			REVISED BY	Vanessa Ntuli	24/01/2019
6	13/03/2019	Added Twist and Door Bracket Measurements Remove Door Measurements	APPROVER	Itumeleng Modiba	13/03/2019
			CHECKER	Nosizo Pindela	13/03/2019
			COMPILER	Nosizo Pindela	13/03/2019
7	17/09/2019	Added Cab Fire Barrier Flatness Measurements	APPROVER	Itumeleng Modiba	17/09/2019
			CHECKER	Nosizo Pindela	17/09/2019
			COMPILER	Nosizo Pindela	17/09/2019
10	20/09/2019	New Baseline 10.2.5	APPROVER	Itumeleng Modiba	20/09/2019
			CHECKER	Nosizo Pindela	20/09/2019
			COMPILER	Nosizo Pindela	20/09/2019
15	28/01/2021	New Baseline 10.2.6	APPROVER	Timothy Maimela	28/01/2021
			CHECKER	Bongane Masina	28/01/2021
			COMPILER	Bongane Masina	28/01/2021
20	19/04/2021	New Baseline change 10.3	APPROVER	Timothy Maimela	19/04/2021
			CHECKER	Bongane Masina	19/04/2021
			COMPILER	Bongane Masina	19/04/2021
25	20/04/2022	New Baseline change 10.3.1	APPROVER	Collins Mbombhni	20/02/2022
			CHECKER	Andani Muthelo	20/02/2022
			COMPILER	Andani Muthelo	20/02/2022
26	14/06/2022	Update minimum temperature requirement for sealant application	APPROVER	Collins Mbombhni	14/06/2022
			CHECKER	Andani Muthelo	
			COMPILER	Andani Muthelo	
27	26/07/2022	Threshold measurements addition	APPROVER	Collins Mbombhni	26/07/2022
			CHECKER	Andani Muthelo	
			COMPILER	Andani Muthelo	
28	17/10/2022	Addition of traceability for sealant application	APPROVER	Collins Mbombhni	17/10/2022
			CHECKER	Ntokozo Zwane	
			COMPILER	Amogelang Mohlampe	
29	14/04/2023	Added sealant batch number & welding consumables traceability	APPROVER	Vanessa Ntuli	14/04/2023
			CHECKER	Ntokozo Zwane	
			COMPILER	Amogelang Mohlampe	
30	06/11/2023	Added traceability for thresholds for boiler makers and welders	APPROVER	Tyson Ngobeni	06/11/2023
			CHECKER	Andani Muthelo	
			COMPILER	Ntokozo Zwane	

TRAINSET	CAR	OPERATOR NAME & ALPS NUMBER	DATE	SELF INSPECTION NUMBER	PAGES
214	TC1	15herelo 4.10.24	24/02/24	SI.CB1230.324.V28	14





DT00000223319 Carshell Assembly TC

Rev.

30

Project: PRASA

Date-

06/11/2023

SI.CB1230.324.V29

rra


NCR:

Work station:

CB1230



Safety Related



I - Documentation and Instruments

- Documentation Control

Document	Type of car						Revision	Observation	OK	NOK	Remarks	Signature/Date (Operations)	Signature/Date (Quality)
	TC1	M1	M2	M3	M4	TC2							
DT00000223319	X						30		OK		N/A	24/02/24	24/02/24

! - Instruments Control

Monitoring and Measuring Instrument Control - Used for Special Process

Instruments	Validation	Calibration or Verification Validation Date	OK	NOK	Signature/Date (Operations)	Signature/Date (Quality)
Tubular	22713-1	21/11/2024	OK		24/02/24	
Combination Square	G1850098	27/07/2024	OK		24/02/24	
Measuring tape	G18720394	2024/04/05	OK		24/02/24	

1.3 Consumables

Welding Consumable Control - Used for Special Process

Filler Material	Heat Number	Welding Process	OK	NOK	Signature/Date (Manufacturing)	Signature/Date (Quality)
ER 308 L	14363-A	TIG Welding	OK		24/02/24	
ER 308 L Si 1.0mm	314018	MIG Welding	OK		24/02/24	

2024-02-15



DT00000223319 Carshell Assembly TC

Rev.
30

Date-

06/11/2023

Project: PRASA

SI.CB1230.324.V29

II - Control Activities of Production

II.1 - Items to check

Item	Picture/Drawing	Description	Acceptance criteria / Record	OK	NOK	Rework	Signature/Date (Operations)	Signature/Date (Quality)						
01	N/A	Assembly according to Instruction Engineering n° DT00000223319	DT00000223319	OK			HHH 24/02/24	HHH 24/02/24						
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality.	DTD0000210675	OK			HHH 24/02/24	HHH 24/02/24						
03	REFER TO ANNEXURE A	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 DTD0000210675	OK			HHH 24/02/24	HHH 24/02/24						
04	N/A	Functionals dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	OK			HHH 24/02/24	HHH 24/02/24						
05	N/A	Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658	OK			HHH 24/02/24	HHH 24/02/24						
06	N/A	Before application of sealant record the expiry date and make sure that the room temperature and humidity are within specified values as per Works Instructions Specified: <table><tr><td>Temperature Min - Max (1)</td><td>Min-Max</td><td>10°C - 35°C</td></tr><tr><td>Relative humidity Min - Max (1)</td><td>Min-Max</td><td>25% - 80%</td></tr></table>	Temperature Min - Max (1)	Min-Max	10°C - 35°C	Relative humidity Min - Max (1)	Min-Max	25% - 80%	Sealant Batch No: <u>SL 70-03</u> Exp Date: <u>03/24</u> Actuals Temperature: <u>21°C</u> Humidity: <u>39%</u>	OK			HHH 24/02/24	HHH 24/02/24
Temperature Min - Max (1)	Min-Max	10°C - 35°C												
Relative humidity Min - Max (1)	Min-Max	25% - 80%												
07	N/A	Verification of sealant application in regions of roof and sideframe finishers.	Sealant must be: -Applied straight and even (1.5mm) -Free of gaps,cracks,damage and debris (flashes, dirt, dust) Refer to Annexure B	OK			HHH 24/02/24	HHH 24/02/24						




DT00000223319 Carshell Assembly TC

Rev.
30
Date-
06/11/2023

Project: PRASA
SI.CB1230.324.V29

VIEW A





END 1
SEALANT

OPERATOR
(Name & sign):

Ishenolo *[Signature]*

OPERATOR
(Name & sign):

Ishenolo *[Signature]*



OPERATOR
(Name&sign):

Leroy *[Signature]*

OPERATOR
(Name&sign):

Leroy *[Signature]*

OPERATOR
(Name&sign):

Leroy *[Signature]*






DT00000223319 Carshell Assembly TC

Rev.
30

Date-
06/11/2023

Project: PRASA

SI.CB1230.324.V29



Area D,E,F,G,H,I

LHS

RHS

Operator (Name & sign) : F, D, E, H, I, G

F, D, E, H, I, G

Operator (Name & sign) : Simle

Simle

Operator (Name & sign) : [Signature]

[Signature]

Operator (Name & sign) : Tshendlo

Tshendlo

Operator (Name & sign) : [Signature]

[Signature]

Operator (Name & sign) : _____





DT00000223319 Carshell Assembly TC

Rev.
30


Project: PRASA

Date-

SI.CB1230.324.V29


06/11/2023

Flatness side left and right maximum of 2mm in the valley to peak measured in 900mm. Recod the maximum and minimum value found and indicate the corresponding region.



MAXIMUM 1

MINIMUM 0.2



MAXIMUM 1

MINIMUM 0.5


Signature
2024-02-15
Fitting Quality
Mphahlele Khanyiso
Fitting Quality (P4) LID

Specified Camber for car out of jig is 16mm (-0mm + 2mm)



Specifications of Details for CBS measurement CB1230

Twist measured in transversal and longitudinal = Maximum 3mm. Measure twist on air spring plates (LHS and RHS), both End 1 and End 2 following twist measurement document.



MEASURED TWIST VALUES END 1

LATERAL

3

LONGITUDINAL 1

3

MEASURED TWIST VALUES END 2

LATERAL


1

LONGITUDINAL


1

PRASA RAILPORT CONSORTIUM RF (PTY) LTD
 K. M. M. Khanyiso
 FITTING QUALITY
 2024-02-15
 Signature


Details for measuring on the CB1230 stage, after completion of activities



Detail C



Specifications of Details for CBS measurement



2589 to 2595mm

2589

2595

2591

2590

2590

2591

2592

2593

2589

2589

2591

2592

2593

2594

2590



Threshold verification

Nominal value :38

Door 1		Door 2		Door 3	
L	R	L	R	L	R
38	38	38	38	38	38
Door 4		Door 5		Door 6	
L	R	L	R	L	R
38	38	38	38	38	38

BOILER MAKER:

Shenolo

WELDER:

Emmanuel

GIBELQ TRANSPORT CONSORTIUM LTD
Mphahlele Khanyiso
FITTING QUALITY


2024-02-15

Signature


Specifications of Details for CBS measurement

Measure the flatness on the Cab Fire Barrier after installation and welding. Measure positions A, B, C and D using 1000mm flatness ruler and taper gauge.

Specified Maximum Flatness deviation on Cab Fire Barrier = 2mm



Measured Values			
	Minimum	Maximum	Deviation
A	11,2	12	0,8
B	9,6	10	0,4
C	10,1	11,4	1,3
D	8,7	10	1,3



Signature

2024-02-15

GIBELA RAIL TRADING PTY LTD
Mphahlela Khanyisa
FITTING QUALITY



DT00000223319 Carshell Assembly TC

Rev.
30

Date-

06/11/2023

Project: PRASA

SI.CB1230.324.V29

Dye penetrant test

Dye-penetration test to be performed by quality personnel



em	Description of the issue	OK	Signature/Date (Operations)	Signature/Date (Quality)

2 - Check List REX**Check List Items**

Item	Picture/Drawing	Description	Criteria /Record	OK	NOT OK	Remark	Signature/Date (Operations)	Signature/Date (Quality)
01	N/A	To complete REX	Refer to REX. New defects must be added on the REX					

MPICANA TRANSPORT CONSORTIUM (PTY) LTD
Mpisana Khanyiso
FITTING QUALITY
2024-02-15
Signature



DT00000223319 Carshell Assembly TC

Rev.
30

Date-

06/11/2023

Project: PRASA

SI.CB1230.324.V29

Self Inspection - Final Result

Is the car good to advance to the next workstation/process?
(Approval of Operations and Industrial Quality)

DATE

NAME

SIGNATURE

HOLD POINT

GO

If activities are not complete, the missing activities must not impact the next stage!

24/02/2024

Shenolo

Operations

Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.)

24/02/24

Richmond

Industrial Quality

NO GO

There are activities pending that impact/stop the activities of the next process
Obs: (To describe problems below)

Operations

There are non-conformities impact the quality of the product and there is no corrective action defined yet)

Industrial Quality

In case of "NO GO", describe blocking problems

In case of "NO GO", the operations manager must define below action plan to ensure "GO":

Item	Description	Action	Responsible	Due date	Status

Operations

Quality

