

| PROJECT | CUSTOMER | VEHICLE |
|-----------------|----------|----------------|
| Xtrapolis-PRASA | PRASA | 219 – M2 – VPT |

RTR Vehicle Pre-Testing TS219 M2 Report
GIB0000006425






| | CREATED | VERIFIED | APPROVED | DISTRIBUTION |
|-----------|-----------------|----------------|-----------------|---|
| Name | Lindani NGUBANE | Sifiso LUKHELE | Kgomotso NKOANA | Confidentiality Category <i>Restricted</i> <i>Project</i> <i>Normal</i> <input type="checkbox"/> <input type="checkbox"/> <input checked="" type="checkbox"/> |
| Date | 06/05/2024 | 06/05/2024 | 06/05/2024 | Control Category <i>Controlled</i> <i>Not Controlled</i> <input checked="" type="checkbox"/> <input type="checkbox"/> |
| Signature | | | | Language EN |

This report has been automatically generated from TES version 1

Table of modifications

| Rev | Date | Modifications Content | Writer |
|-----|------------|-----------------------|-----------------|
| A0 | 06/05/2024 | Creation | Lindani NGUBANE |

Internal validations

| | Name | Function | Date | Signature |
|-----------------|-----------------|---------------------|------------|--|
| Creator | Lindani NGUBANE | EPU Manager | 06/05/2024 | X  Lindani NGUBANE EPU Manager |
| Verifier | Sifiso LUKHELE | Serial Test Manager | 06/05/2024 | X  Sifiso LUKHELE Serial Test Manager |
| Approver | Kgomotso NKOANA | Test Expert | 06/05/2024 | X  Kgomotso NKOANA Test Expert |

Execution Plan

| | |
|-------------------|------------|
| Start Date | 24/04/2024 |
| End Date | 24/04/2024 |



Contents

Section 1 - Purpose / Objectives

Section 2 - Protective Bonding and Return Current

2.3 Instructions list

Section 3 - Reflectometry

3.3 Instructions list

Section 4 - Config

4.3 Instructions list

Section 5 - Traction Motors

5.3 Instructions list

Section 6 - Report summaries

6.2 Results status

6.3 Tools used



Serial Tests Report
TS219 – M2 -VPT
RTR Vehicle Pre-Testing Report

Document Reference
GIB0000006425
Version: A0

Emission date
06/05/2024

Section 1 – Purpose / Objectives



| | | |
|--|--|-----------------------------|
| Serial Tests Report TS219 – M2 -VPT RTR Vehicle Pre-Testing Report | Document Reference GIB0000006425 Version: A0 | Emission date 06/05/2024 |
|--|--|-----------------------------|



Serial Tests Report
TS219 – M2 -VPT
RTR Vehicle Pre-Testing Report

Document Reference
GIB0000006425
Version: A0

Emission date
06/05/2024

Section 2 – Protective Bonding and Return Current

2.3 Instructions list

2.3.1 012_PB-Protective Bonding and Return Current

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|---|---------------|--------------|---------------------------|---------|
| 10001 | I | Return Circuit: Car Body to Ground | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10002 | I | The purpose of this test is to confirm that the car body of each car in the train is connected to ground via the earthing brush which will ensure that current from the overhead wire is returned to the substation without damage to equipment or risk of electric shock | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10003 | A | Use the Tool List to record the serial number of the Ohmmeter that will be used in this test | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10004 | A | Ensure that the current setpoint is 50A and voltage <50V (applicable for all impedance measurement) on the ohmmeter device to be used for the test. | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10005 | I | For all impedance measurements of the car body to ground the positive terminal shall be connected to the car body and the negative terminal to the rail | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10006 | I | For all other impedance measurements, the positive terminal shall be connected to the tested subject and the negative terminal to the car body shell | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10007 | A | Visually identify and inspect that the earthing cables of the 1st and 2nd axle of the 1st and 2nd Bogie Frame are properly connected to the axle brushes |  | OK | | Dilikani Ngubane - 526515 | M2 |
| 10008 | A | Disconnect from the axle box the earthing cable of the 1st and 2nd axle of the 1st and 2nd Bogie Frame of the M2 car | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10009 | R | All the earthing cables of the M2 car are disconnected. | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10010 | A | Connect the earthing cable of the 1st axle in the 1st Bogie Frame | | OK | | Dilikani Ngubane - 526515 | M2 |

| | | | | | | | |
|-------|---|---|--|----|---------|---------------------------|----|
| 10011 | R | Only the earthing cable of the 1st axle of the 1st Bogie Frame is connected | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10012 | A | Using an ohmmeter measure the impedance between the car body to rail | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10013 | R | Impedance Result Max : $x \leq 0.05$ (Ohms) | | OK | 0.00567 | Dilikani Ngubane - 526515 | M2 |
| 10014 | A | Disconnect the earthing cable of the 1st axle of the 1st bogie frame | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10015 | R | Earthing cable disconnected | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10016 | A | Connect the earthing cable of the 2nd axle in the 1st Bogie Frame | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10017 | R | Only the earthing cable of the 2nd axle of the 1st Bogie Frame is connected | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10018 | A | Using an ohmmeter measure the impedance between the car body to rail | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10019 | R | Impedance Result Max : $x \leq 0.05$ (Ohms) | | OK | 0.00607 | Dilikani Ngubane - 526515 | M2 |
| 10020 | R | Earthing cable disconnected | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10021 | A | Disconnect the earthing cable of the 2nd axle of the 1st bogie frame | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10022 | I | Earthing of Equipment on the Underframe | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10023 | A | Connect the earthing cable of the 1st axle in the 2nd Bogie Frame | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10024 | R | Only the earthing cable of the 1st axle of the 2nd Bogie Frame is connected | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10025 | A | Using an ohmmeter measure the impedance between the car body to rail | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10026 | R | Impedance Result Max : $x \leq 0.05$ (Ohms) | | OK | 0.00671 | Dilikani Ngubane - 526515 | M2 |
| 10027 | A | Disconnect the earthing cable of the 1st axle of the 2nd bogie frame | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10028 | R | Earthing cable disconnected | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10029 | A | Connect the earthing cable of the 2nd axle in the 2nd Bogie Frame | | OK | | Dilikani Ngubane - 526515 | M2 |

| | | | | | | | |
|-------|---|--|--|----|---------|---------------------------|----|
| 10030 | R | Only the earthing cable of the 1st axle of the 2nd Bogie Frame is connected | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10031 | A | Using an ohmmeter measure the impedance between the car body to rail | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10032 | R | Impedance Result Max : $x \leq 0.05$ (Ohms) | | OK | 0.00629 | Dilikani Ngubane - 526515 | M2 |
| 10033 | A | Reconnect all earthing cables of the 1st and 2nd axle of the 1st and 2nd Bogie Frame | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10034 | R | All earthing cables connected on the 1st and 2nd Bogie Frame | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10035 | A | Visually inspect that the earthing cable connecting the Traction Inverter Case to M2 car body is properly connected and related bolts are correctly torqued. | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10036 | R | Traction Inverter Case visually grounded and torque is correctly marked | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10037 | A | Using an ohmmeter measure the impedance between the Traction Inverter Case and the car body | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10038 | R | Impedance Result Max : $x \leq 0.05$ (Ohms) | | OK | 0.00761 | Dilikani Ngubane - 526515 | M2 |
| 10039 | A | Visually inspect that the earthing cable connecting the Line Inductor Case to M4 car body is properly connected and related bolts are correctly torqued. | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10040 | R | Line Inductor Case visually grounded and torque is correctly marked | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10041 | A | Using an ohmmeter measure the impedance between the Line Inductor Case and the car body | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10042 | R | Impedance Result Max : $x \leq 0.05$ (Ohms) | | OK | 0.0073 | Dilikani Ngubane - 526515 | M2 |
| 10043 | A | Visually inspect that the earthing cable connecting the Traction Motors of the 1st and 2nd axle of the 1st Bogie Frame to the car body is properly connected and related bolts are correctly torqued | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10044 | R | Traction Motors visually grounded and torque is correctly marked | | OK | | Dilikani Ngubane - 526515 | M2 |

| | | | | | | | |
|-------|---|--|--|----|---------|---------------------------|----|
| 10045 | A | Using an ohmmeter measure the impedance between the Traction Motors of the 1st and 2nd axle of the 1st Bogie Frame and the car body | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10046 | R | Impedance Result Max : $x \leq 0.05$ (Ohms) | | OK | 0.00704 | Dilikani Ngubane - 526515 | M2 |
| 10047 | A | Visually inspect that the earthing cable connecting the Traction Motors of the 1st and 2nd axle of the 2nd Bogie Frame to the car body is properly connected and related bolts are correctly torqued | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10048 | R | Traction Motors visually grounded and torque is correctly marked | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10049 | A | Using an ohmmeter measure the impedance between the Traction Motors of the 1st and 2nd axle of the 2nd Bogie Frame and the car body | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10050 | R | Impedance Result Max : $x \leq 0.05$ (Ohms) | | OK | 0.00731 | Dilikani Ngubane - 526515 | M2 |
| 10051 | I | Earthing of Equipment on the Roof | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10052 | A | Visually inspect that the earthing cable connecting the 1st Braking Resistor Box to M2 car body is properly connected and related bolts are correctly torqued. | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10053 | R | 1st Braking Resistor Box visually grounded and torque is correctly marked | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10054 | A | Using an ohmmeter measure the impedance between the 1st Braking Resistor Box and the car body | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10055 | R | Impedance Result Max : $x \leq 0.05$ (Ohms) | | OK | 0.00699 | Dilikani Ngubane - 526515 | M2 |
| 10056 | A | Visually inspect that the earthing cable connecting the Saloon HVAC to M2 car body is properly connected and related bolts are correctly torqued. | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10057 | R | Saloon HVAC visually grounded and torque is correctly marked | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10058 | A | Using an ohmmeter measure the impedance between the Saloon HVAC and the car body | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10059 | R | Impedance Result Max : $x \leq 0.05$ (Ohms) | | OK | 0.00876 | Dilikani Ngubane - 526515 | M2 |

| | | | | | | | |
|-------|---|--|--|----|---------|---------------------------|----|
| 10060 | A | Visually inspect that the earthing cable connecting the 2nd Braking Resistor Box to M2 car body is properly connected and related bolts are correctly torqued. | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10061 | R | 2nd Braking Resistor Box visually grounded and torque is correctly marked | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10062 | A | Using an ohmmeter measure the impedance between the 2nd Braking Resistor Box and the car body | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10063 | R | Impedance Result Max : $x \leq 0.05$ (Ohms) | | OK | 0.00882 | Dilikani Ngubane - 526515 | M2 |



| | | |
|--|--|-----------------------------|
| Serial Tests Report TS219 – M2 -VPT RTR Vehicle Pre-Testing Report | Document Reference GIB0000006425 Version: A0 | Emission date 06/05/2024 |
|--|--|-----------------------------|

Section 3 – Reflectometry

3.3 Instructions list

3.3.1 025_NET-Network Cabling Integrity

I - Information

A - Action

R - Result

NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|---|---------------|--------------|-------------------------|---------|
| 10001 | I | Network Cabling Integrity Test | | OK | | Celiwe Sokhela - 491462 | M2 |
| 10002 | I | It is necessary to check the network cables to ensure that they have been installed correctly to improve the overall operation of the system. | | OK | | Celiwe Sokhela - 491462 | M2 |
| 10003 | I | The Cable Analyzer Module DSX-5000 will be used to validate cabling | | OK | | Celiwe Sokhela - 491462 | M2 |
| 10004 | I | Register as a new Operator on the DSX-5000. Check on the manual below on how to register as a new Operator |  | OK | | Celiwe Sokhela - 491462 | M2 |
| 10005 | I | When saving the tests results for each line, it should be named by its trainset number (X) and the test code (Indicated in the test step). i.e. TS021_M2_P01 for PACIS and TS021_M2_T01 for TCMS. | | OK | | Celiwe Sokhela - 491462 | M2 |
| 10006 | I | TCMS cabling | | OK | | Celiwe Sokhela - 491462 | M2 |
| 10007 | A | From: [25A10 SWITCH ETHERNET (CRS1) (Local: +LV3; Connector: 25XP10_X4)] to: [25A11 SWITCH ETHERNET (CRS2) (Local: +LV3; Connector: 25XP11_X3)] NOTE: Cable is crossed TSX_M2_T01 | | OK | | Celiwe Sokhela - 491462 | M2 |
| 10008 | A | From: [25A10 SWITCH ETHERNET (CRS1) (Local: +LV3; Connector: 25XP10_X3)] to: [Local: END1 , Connector 90XR21.All] NOTE: Cable is crossed | | OK | | Celiwe Sokhela - 491462 | M2 |

| | | | | | | | |
|-------|---|---|--|----|--|----------------------------|----|
| | | TSX_M2_T02 | | | | | |
| 10009 | A | From: [25A14 TBR-M2 (Local: +LV3; Connector: 25XP14_ETH0)] to: [(Local: +END1; Connector: 90XR21.AI)] NOTE: Cable is crossed TSX_M2_T03 | | OK | | Celiwe Sokhela - 491462 | M2 |
| 10010 | A | From: [25A14 TBR-M2 (Local: +LV3; Connector: 25XP14_ETH1)] to: [(Local: +END2; Connector: 90XR31.AI)] NOTE: Cable is crossed TSX_M2_T04 | | OK | | Celiwe Sokhela - 491462 | M2 |
| 10011 | A | From: [25A11 Ethernet Switch (Local: +LV3; Connector: 25XP11_X4)] to: [(Local: +END2; Connector: 90XR31.AI)] NOTE: Cable is straight TSX_M2_T05 | | OK | | Celiwe Sokhela - 491462 | M2 |
| 10012 | A | From: [(Local: +END2; Connector: 90XR32.AI)] to: [(Local: +END1; Connector: 90XR22.AI)] NOTE: Cable is straight TSX_M2_T06 | | OK | | Celiwe Sokhela - 491462 | M2 |
| 10013 | A | From: [(Local: +END2; Connector: 90XR32.AI)] to: [(Local: +END1; Connector: 90XR22.AI)] NOTE: Cable is straight TSX_M2_T07 | | OK | | Celiwe Sokhela - 491462 | M2 |
| 10014 | I | Pacis cabling | | OK | | Celiwe Sokhela - 491462 | M2 |
| 10015 | A | From: [(Local: +END2; Connector: - 90XR32.EI)] to: [(Local: +END1; Connector: -90XR22.EI)] NOTE: Cable is straight TSX_M2_P01 | | OK | | Celiwe Sokhela - 491462 | M2 |
| 10016 | A | From: [54A10 SWITCH ETHERNET (CRS1) (Local: +LV6; Connector: 54XP10_X7)] to: [(Local: +END2; Connector: -90XR31.EI)] NOTE: Cable is crossed TSX_M2_P02 | | OK | | Celiwe Sokhela - 491462 | M2 |
| 10017 | A | From: [54A11 SWITCH ETHERNET (CRS2) (Local: +LV6; Connector: | | OK | | Celiwe Sokhela - 491462 | M2 |

| | | | | | | | |
|-------|---|--|--|----|--|----------------------------|----|
| | | 54XP11_X8)) to: [(Local: +END1; Connector: -90XR21.El)] | | | | | |
| | | NOTE: Cable is straight TSX_M2_P03 | | | | | |
| 10018 | A | From: [54A11 SWITCH ETHERNET (CRS2) (Local: +LV6; Connector: 54XP11_X7))] to: [54A10 SWITCH ETHERNET (CRS1) (Local: +LV6; Connector: 54XP10_X8)] | | OK | | Celiwe Sokhela - 491462 | M2 |
| | | NOTE: Cable is crossed TSX_M2_P04 | | | | | |
| 10019 | A | All cables have been validated on M2 | | OK | | Celiwe Sokhela - 491462 | M2 |
| 10020 | R | Download all the results from Fluke and save them on PC with folder name "M2_TSxx" | | OK | | Ntobeko Ndlovu - 421595 | M2 |
| 10021 | R | | | OK | | Ntobeko Ndlovu - 421595 | M2 |

Section 4 – Config

4.3 Instructions list

4.3.1 CONFIG-Vehicle Configuration

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|---|---------------|--------------|-------------------------|---------|
| 10001 | I | Configuration Checks | | OK | | Walter Sigudla - 486333 | M2 |
| 10002 | A | Check continuity on all pins of End 1 connector 90XP15 & 90XP14 to ground | | OK | | Walter Sigudla - 486333 | M2 |
| 10003 | R | There is no continuity | | OK | | Walter Sigudla - 486333 | M2 |
| 10004 | A | Check continuity on all pins of End 2 connector 90XP15 & 90XP14 to ground | | OK | | Walter Sigudla - 486333 | M2 |
| 10005 | R | There is no continuity | | OK | | Walter Sigudla - 486333 | M2 |
| 10006 | I | Smoke Detector Address Configuration | | OK | | Walter Sigudla - 486333 | M2 |
| 10007 | A | Remove and configure the Smoke Detector 67A2 (+PA1) according to the figure below. |  | OK | | Walter Sigudla - 486333 | M2 |
| 10008 | A | Reconnect Smoke Detector 67A2 | | OK | | Walter Sigudla - 486333 | M2 |
| 10009 | A | Remove and configure the Smoke Detector 67A3 (+PA3) according to the figure below. |  | OK | | Walter Sigudla - 486333 | M2 |
| 10010 | I | Line Heat Detection | | OK | | Walter Sigudla - 486333 | M2 |
| 10011 | R | Measure the resistance between point 1 and point 4 of the connector 67XP3_11 Result Min/Max : 550<= x<= 700 () | | OK | 610 | Walter Sigudla - 486333 | M2 |
| 10012 | A | Reconnect Smoke Detector 67A3 | | OK | | Walter Sigudla - 486333 | M2 |
| 10013 | I | OTDR LOOP | | OK | | Walter Sigudla - 486333 | M2 |

| | | | | | | | |
|-------|---|--|--|----|--|-------------------------|----|
| 10014 | I | Check the continuity between the following points: | | OK | | Walter Sigudla - 486333 | M2 |
| 10015 | A | From: [+IV1 (local +END2 Connector 90XR33.B (pin 1))] to: [local +END1 Connector -90XR23.B (pin1)] | | OK | | Walter Sigudla - 486333 | M2 |
| 10016 | A | From: [-IV1 (local +END2 Connector 90XR33.B (pin 2))] to: [local +END1 Connector -90XR23.B (pin 2)] | | OK | | Walter Sigudla - 486333 | M2 |

Section 5 – Traction Motors

5.3 Instructions list

5.3.1 011_TRM-Traction Motors

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|---|---------------|--------------|---------------------------|---------|
| 10001 | I | Traction Motors (SPP = 11) | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10002 | I | Ensure all the CONNECTORS are fully ASSEMBLED before running a continuity test. | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10003 | I | The following test is used to confirm the wiring of the traction motors. |  | OK | | Dilikani Ngubane - 526515 | M2 |
| 10004 | I | SAFETY NOTICE: It is important to ensure that there is no 400Vac power supply on the vehicle. | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10005 | A | Switch OFF the 400Vac power supply at the source and disconnect the supply cables from the vehicle | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10006 | R | There is no 400Vac available on the vehicle | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10007 | I | Visual Inspection | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10008 | I | For motor 1 and motor 2 connect 11XR1 and 11XR2 and visually inspect that the following cables are connected. From - 11XR1 connector to -11M1 motor and - 11XR2 connector to -11M2 motor respectively. NOTE: the cable configuration should be straight, none should cross the other. | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10009 | I | Motor 2 | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10010 | R | [-11XR2 connector (local: UND - 11XP2_2.X1 pin 1)] connected to: [- 11XT2 motor terminals (U) -11M2]. | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10011 | R | [-11XR2 connector (local: UND - 11XP2_2.X2 pin 1)] connected to: [- 11XT2 motor terminals (V) -11M2]. | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10012 | R | [-11XR2 connector (local: UND - 11XP2_2.X3 pin 1)] connected to: [- 11XT2 motor terminals (W) -11M2]. | | OK | | Dilikani Ngubane - 526515 | M2 |

| | | | | | | | |
|-------|---|--|--|----|--|---------------------------|----|
| 10013 | R | -11M2 Motor terminals PE connected to -11GND2. | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10014 | I | Motor 1 | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10015 | R | [-11XR1 connector (local: UND - 11XP1_2.X1 pin 1)] connected to: [-11XT1 motor terminals (U) -11M1]. | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10016 | R | [-11XR1 connector (local: UND - 11XP1_2.X2 pin 1)] connected to: [-11XT1 motor terminals (V) -11M1]. | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10017 | R | [-11XR1 connector (local: UND - 11XP1_2.X3 pin 1)] connected to: [-11XT1 motor terminals (W) -11M1]. | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10018 | R | -11M1 Motor terminals PE connected to -11GND1. | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10019 | I | Visual Inspection | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10020 | I | For motor 3 and motor 4 connect 11XR3 and 11XR4 and visually inspect that the following cables are connected. From -11XR3 connector to -11M3 motor and -11XR4 connector to -11M4 motor respectively. NOTE: the cable configuration should be straight, none should cross the other | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10021 | I | Motor 3 | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10022 | R | [-11XR3 connector (local: UND - 11XP3_2.X1 pin 1)] connected to: [-11XT3 motor terminals (U) -11M3]. | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10023 | R | [-11XR3 connector (local: UND - 11XP3_2.X2 pin 1)] connected to: [-11XT3 motor terminals (V) -11M3]. | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10024 | R | [-11XR3 connector (local: UND - 11XP3_2.X3 pin 1)] connected to: [-11XT3 motor terminals (W) -11M3]. | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10025 | R | -11M3 Motor terminals PE connected to -11GND3 | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10026 | I | Motor 4 | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10027 | R | [-11XR4 connector (local: UND - 11XP4_2.X1 pin 1)] connected to: [- | | OK | | Dilikani Ngubane - 526515 | M2 |

| | | | | | | | |
|-------|---|---|--|----|--|---------------------------|----|
| | | 11XT4 motor terminals (U) -11M4]. | | | | | |
| 10028 | R | [-11XR4 connector (local: UND - 11XP4_2.X2 pin 1)] connected to: [- 11XT4 motor terminals (V) -11M4]. | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10029 | R | [-11XR4 connector (local: UND - 11XP4_2.X3 pin 1)] connected to: [- 11XT4 motor terminals (W) -11M4]. | | OK | | Dilikani Ngubane - 526515 | M2 |
| 10030 | R | -11M4 Motor terminals PE connected to - 11GND4. | | OK | | Dilikani Ngubane - 526515 | M2 |



| | | |
|--|--|-----------------------------|
| Serial Tests Report TS219 – M2 -VPT RTR Vehicle Pre-Testing Report | Document Reference GIB0000006425 Version: A0 | Emission date 06/05/2024 |
|--|--|-----------------------------|

Section 6 – Report summaries

6.2 Results status

| Test Instruction Sheet | Compliant | Incomplete | Non-compliant |
|---------------------------------------|-----------|------------|---------------|
| Traction Motors | X | | |
| Reflectometry | X | | |
| Protective Bonding and Return Current | X | | |
| Config | X | | |

6.3 Tools used

| Function | Tool name | Tool number | Next Calibration date |
|----------|------------------------|----------------------|-----------------------|
| 012_PB | Megger | Megger | 8/25/2025 |
| 025_NET | Cable Analyser DSX5000 | Fluke machine_Ubunye | 6/23/2024 |
| CONFIG | Multimeter | Meter 1 | 8/25/2024 |

| Vehicle | Equipment | Expected version | Version loaded |
|---------|-----------|------------------|----------------|
| M2 | | | |