

Scope and Purpose

- a) This document will address readiness with respect to Acceptance Tests.
- b) The Review Recorder will be responsible for documenting the information gathered at the readiness review meeting to produce this document.
- c) Please complete this checklist during the Acceptance Tests Readiness Review to verify all preparatory work has been completed and all requirements specified under Clause 7.1 (Acceptance Tests) of the Agreement have been complied that all prerequisites are in place to carry out the required on-track Acceptance Tests of this New Train, including for the first of each train type the on-track Type Tests.

The Acceptance Tests Readiness Review is conducted to determine if the New Train under review is ready to advance to the Acceptance Review Phase by deciding whether the activities are complete and verifying their compliance with the requirements of the Agreement.	
Review Date:	11/06/2024
Scheduled Acceptance Date:	31/07/2024

Acceptance Tests Readiness Review Checklist - Activity Description						
Category	Description	Outcome				Evidence
		Yes	Yes with conditions	No	N/A	
Delivery Certificate	Has the Company issued a Delivery Certificate?			✓		Please refer to Appendix 'A'
Notice	Has the Contractor issued a notice, in accordance with Part 8 (Testing) of Schedule 3 (Agreement Management), to the Company and the Testing Agent of the time of each Acceptance Test and the date on which a New Train will be delivered to the relevant Delivery Point for the purpose of carrying out the on-track Acceptance Tests?	✓				Please refer to Appendix 'B'



N.P.F.

[Signature]

ACCEPTANCE TESTS READINESS REVIEW

EM 01 20 225

Acceptance Tests Readiness Review Checklist - Activity Description						
Category	Description	Outcome				Evidence
		Yes	Yes with conditions	No	N/A	
Responsibility Matrix	Has each party performed its obligations set out in the Responsibility Matrix applicable to and/or necessary for the commencement and/or performance of the Acceptance Tests?	✓				The obligations referenced under items 19, 20, 23, 24, 25, 26, 27, 30, 31, 34, 35, 38, 39, 42, 46, 47, 48, 51, 52, 54, 57, 58, 59, 62, 63, 66, 67, 68, 71 & 72 of the Responsibility Matrix, Schedule 11 of the MSA, have been performed.

<p>Signed by the Project Manager's Representative on behalf of the Company</p> <p>Name <u>N P Tompkins</u></p> <p>Signature </p> <p>Date <u>16th Jul 2024</u></p>	<p>Signed by the Engineers Representative on behalf of the Contractor</p> <p>Name <u>Soraya McCann</u></p> <p>Signature </p> <p>Date <u>16 July 2024</u></p>
<p>By signing this document I agree that the New Train, the subject of this review is eligible for Acceptance Testing.</p>	



ACCEPTANCE TESTS READINESS REVIEW EM 01 20 225



Appendix A

Delivery Certificate

Delivery Certificate not available at Acceptance Tests Readiness Review. *N.P. J.*

[Signature]

S



ACCEPTANCE TESTS READINESS REVIEW
EM 01 20 225



Appendix B

Notice issued, in accordance with Part 8 (Testing) of Schedule 3 (Agreement Management).

S

A handwritten signature in black ink, appearing to be "N.P.T." with a stylized flourish at the end.

A handwritten signature in black ink, appearing to be a stylized "P" or "S" with a flourish.



Gibela Rail Transport Consortium RF (Pty) Ltd
2 Shosholoza Avenue
Dunnottar X7
Ekurhuleni, 1590, South Africa
Reception: +27 (0)10 600 0651

Date 11 June 2024

Mr. Sorin BALTAC

Passenger Rail Agency of South Africa
Umjantshi House
30 Wolmarans Street
Braamfontein
Johannesburg
South Africa

Contract Title : **Manufacture and Supply Agreement**

Subject : **Acceptance Tests for Train #225**

Our Reference : **GIB-PRA-MSA-001862**

Your Reference : **n/a**

Dear Sir,

The Project Manager is referred to the Manufacture and Supply Agreement (the **MSA**) as amended by the First MSA Amendment Agreement dated 03 December 2015 (the **Agreement**) and to the notice provisions contemplated in Clause 7.1 (Acceptance Tests) therein, in relation to the time for conducting the Acceptance Tests and the date of delivery for Train #225 (EM01 20 225) (the **New Train**).

All capitalised terms not otherwise defined herein shall have the meaning ascribed to same in the Agreement.

The Contractor hereby notifies the Company that the New Train departed Dunnottar on Monday, 10 June 2024, to the Wolmerton Depot (the **Delivery Point**) or such other location or locations in South Africa as may be agreed between the Parties, for the purpose of conducting the Acceptance Tests.

The Acceptance Tests, all of which shall be carried out on-track as described in the document reference number GIB000000009 (the **Test Programme**), and took place at 08:30 on Wednesday, 12 June 2024.

Should you have any questions in relation to the above please do not hesitate to contact me.

Yours faithfully,

Devendran GOVENDER

The Engineers Representative

Initiated by: Nonhlanhla YINGWANA

Enclosures: None

www.gibela-rail.com

Registration number: 2013/045763/07

Directors: T. Le-Masne de Chermont* / B. Peille* / A. Deleone*** / S. De Bruyn** / M.V. Sithole** / I. Charnley** (Chairperson)

*(French) **(South African) *** (United States)



Distribution: As per the Communications Management Policy

**Acknowledgement Receipt:**

Contract Reference :	Manufacture and Supply Agreement
Subject :	Acceptance Tests for Train #225
Our Reference :	GIB-PRA-MSA-001862
Recipients Name :	
Recipient Signature :	
Date :	
Contact number :	