

| PROJECT | CUSTOMER | VEHICLE |
|-----------------|----------|----------------|
| Xtrapolis-PRASA | PRASA | 231 – M2 – VFT |

RTR Vehicle Functional Static Testing TS231 M2 Report
GIB0000006888




| | CREATED | VERIFIED | APPROVED | DISTRIBUTION |
|-----------|-----------------|----------------|-----------------|---|
| Name | Lindani NGUBANE | Sifiso LUKHELE | Kgomotso NKOANA | Confidentiality Category <i>Restricted</i> <i>Project</i> <i>Normal</i> <input type="checkbox"/> <input type="checkbox"/> <input checked="" type="checkbox"/> |
| Date | 27/06/2024 | 27/06/2024 | 27/06/2024 | Control Category <i>Controlled</i> <i>Not Controlled</i> <input checked="" type="checkbox"/> <input type="checkbox"/> |
| Signature | | | | Language EN |

This report has been automatically generated from TES version 1

Table of modifications

| Rev | Date | Modifications Content | Writer |
|-----|------------|-----------------------|-----------------|
| A0 | 27/06/2024 | Creation | Lindani NGUBANE |

Internal validations

| | Name | Function | Date | Signature |
|-----------------|-----------------|---------------------|------------|--|
| Creator | Lindani NGUBANE | EPU Manager | 27/06/2024 | X  Lindani NGUBANE EPU Manager |
| Verifier | Sifiso LUKHELE | Serial Test Manager | 27/06/2024 | X  Sifiso LUKHELE Serial Test Manager |
| Approver | Kgomotso NKOANA | Test Expert | 27/06/2024 | X  Kgomotso NKOANA Test Expert |

Execution Plan

| | |
|-------------------|------------|
| Start Date | 23/06/2024 |
| End Date | 23/06/2024 |

Contents

Section 1 - Purpose / Objectives

Section 2 - Energy Distribution

2.1 Instructions list

Section 3 - TCMS Network

3.1 Instructions list

Section 4 - Cabin Control

4.1 Instructions list

Section 5 - Internal Lighting

5.1 Instructions list

Section 6 - Train-Ground Communication

6.1 Instructions list

Section 7 - Pantograph

7.1 Instructions list

Section 8 - Rescue Mode and Emergency Disconnection

8.1 Instructions list

Section 9 - Emergency Brake

9.1 Instructions list

Section 10 - Service Brake

10.1 Instructions list

Section 11 - Holding and Parking Brake

11.1 Instructions list

Section 12 - Passenger Doors

12.1 Instructions list

Section 13 - HVAC Air Conditioning

13.1 Instructions list

Section 14 - Fire protection

14.1 Instructions list

Section 15 - Traction and Electric Brake

15.1 Instructions list

Section 16 - Vehicle Normalization

16.1 Instructions list

Section 17 - PACIS Network

17.1 Instructions list

Section 18 - Report summaries

18.1 Results status

18.2 Tools used



| | | |
|---|--|-----------------------------|
| Serial Tests Report TS231 – M2 – VFT RTR Vehicle Functional Static Testing Report | Document Reference GIB0000006888 Version: A0 | Emission date 27/06/2024 |
|---|--|-----------------------------|

Section 1 – Purpose / Objectives

1. Energy Distribution

Ensure the distribution of 110Vdc and 400Vac through the vehicle from the battery and Auxiliary converter

2. TCMS Network

Verify the working of the TCMS network and its core elements, i.e TRS, CRS.

3. Cabin Control

Verify the cabin control functions in both normal and backup modes, their commanding of the train lines, and the TCMS response to each function.

4. Internal Lighting

Verify the working of all internal lighting functions.

5. PACIS System

Verify power supply to all PACIS network equipment.

6. Train-Ground Communication

Setup the Train-to-ground systems, and verify correct installation of the antennas by VSWR test.

7. Pantograph

The objective of this procedure is to ensure the correct control and operation of the pantograph.

8. Rescue Mode and Emergency Disconnection

The objective of this procedure is to verify the correct operation of the emergency disconnection function, as well as the correct activation of the Back-Up mode.

10. Emergency Brake

The objective of this procedure is to verify all electrical components of the Emergency braking system.

11. Service Brake

The objective of this procedure is to verify all electrical components of the Service brake system.

12. Holding and Parking Brake

The objective of this procedure is to verify all electrical components of the Parking/holding brake system.

13. Passenger Doors

The objective of this procedure is to ensure the proper operation of the train doors.

14. Air Conditioning

Verify the voltage distribution to and correct operation of the HVAC system

15. Fire protection

The objective of this procedure is to verify the configuration of the fire detection units, as well as the presence of the safety resistor in the auxiliary converter.

16. Traction and Electric Brake

Verify all the train lines associated with the traction and electric brake systems of the train

18. Vehicle Normalization

The objective of this procedure is to ensure that all connectors, panels and covers are normalized.



| | | |
|---|--|-----------------------------|
| Serial Tests Report TS231 – M2 – VFT RTR Vehicle Functional Static Testing Report | Document Reference GIB0000006888 Version: A0 | Emission date 27/06/2024 |
|---|--|-----------------------------|



| | | |
|---|--|-----------------------------|
| Serial Tests Report TS231 – M2 – VFT RTR Vehicle Functional Static Testing Report | Document Reference GIB0000006888 Version: A0 | Emission date 27/06/2024 |
|---|--|-----------------------------|

Section 2 – Energy Distribution

2.1 Instructions list

2.1.1 015_NRG-Energy Distribution

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|------|---------------|--------------|-------------------------|---------|
| 10001 | I | Energy Distribution (SPP=015) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10002 | I | Initial Conditions | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10003 | I | All the Circuit Breakers should be OPEN | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10004 | I | Test bench should be connected but with no power supply | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10005 | I | NO 400Vac should be connected to the car | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10006 | I | Voltage Isolation 230Vac and 400Vac | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10007 | A | Close Circuit breaker 14Q2 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10008 | I | 230Vac and 400Vac Circuit breakers | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10009 | A | Close Circuit Breaker 13Q1 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10010 | I | Normal and Permanent Power Supply | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10011 | I | 110Vdc Permanent Train Line Dev2/78 = END1 90XR24 pin 29 Dev4/78 = END2 90XR34 pin 29 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10012 | A | Force [NI] Dev4/40 = 1.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10013 | R | Read Defined Variable [NI] Dev2/40 = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10014 | A | Apply 110Vdc on the Normal Line using the external power supply | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10015 | A | Close Circuit Breaker 15Q3 (Normal Line) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10016 | A | Measure 110Vdc between 90XR50_2.X2 (+) and 90XR50_2.X1 (-) (inter-car connector). [Normal line]. | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10017 | I | Permanent Line Circuit Breakers | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10018 | A | Check Circuit Breaker 15Q4 for battery voltage (above 80V dc) and close it (permanent Line) | | OK | | Nqobile Chirwa - 484648 | M2 |

| | | | | | | | |
|-------|---|--|--|----|--|-------------------------|----|
| 10019 | I | 230Vac Circuit Breakers | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10020 | A | Close Circuit Breaker 13Q3 and 13Q2 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10021 | I | 230Vac and 400Vac Voltage Supply | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10022 | A | Apply 400Vac to the Vehicle, either on End1 or End 2 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10023 | A | Perform a phase rotation measurement on Connector 90XR62 between phases U(X3), V(X2), W(X1) and ensure the rotation is in the correct direction. | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10024 | R | Phase rotation between U, V, W is correct. | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10025 | A | Perform a phase rotation measurement on Connector 90XR52_2 between phases U(X3), V(X2), W(X1) and ensure the rotation is in the correct direction. | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10026 | R | Phase rotation between U,V,W is correct | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10027 | A | Check 230Vac between points L and N of socket -13XT1 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10028 | R | 230Vac present | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10029 | A | Check 230Vac between points L and N of socket -13XT2 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10030 | R | 230Vac present | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10031 | A | Remove connector 93XP150 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10032 | A | Remove connector 57XP1-10 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10033 | A | Close Circuit Breaker 34Q1 and 57Q1 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10034 | A | Check 400Vac +-5% tolerance between Phases (W, V, U) on connector 57XP1_10 (10.b1, 10.a2, 10.a1). | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10035 | R | 400Vac +- 5% tolerance is measured between all three phases on connector 57XP1_10 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10036 | A | Check 400Vac +-5% tolerance between Phases (W, V, U) on connector 93XP150 (pin E3, E2 and E1). | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10037 | R | 400Vac +- 5% tolerance is measured between all three phases on connector | | OK | | Nqobile Chirwa - 484648 | M2 |

| | | | | | | | |
|-------|---|---|--|----|---|-------------------------|----|
| | | 93XP150 | | | | | |
| 10038 | A | Open Circuit Breaker 34Q1 and 57Q1 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10039 | A | Put back connector 57XP1-10 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10040 | A | Put back connector 93XP150 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10041 | I | Auxiliary Converter Command | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10042 | I | Battery Connection Train Lines Dev2/79 = END 1 90XR24 pin 30 Dev4/79 = END 2 90XR34 pin 30 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10043 | A | Force [NI] Dev4/79 = 1.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10044 | R | Read Defined Variable [NI] Dev2/79 = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10045 | A | Force [NI] Dev4/79 = 0.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10046 | R | Read Defined Variable [NI] Dev2/79 = 0.0 | | OK | 0 | Nqobile Chirwa - 484648 | M2 |
| 10047 | I | Battery Disconnection Train Lines Dev2/75 = END 1 90XR24 pin 31 Dev4/75 = END 2 90XR34 pin 31 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10048 | A | Force [NI] Dev4/75 = 1.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10049 | R | Read Defined Variable [NI] Dev2/75 = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10050 | A | Force [NI] Dev4/75 = 0.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10051 | R | Read Defined Variable [NI] Dev2/75 = 0.0 | | OK | 0 | Nqobile Chirwa - 484648 | M2 |
| 10052 | I | IES Status Train Lines Dev1/86 = END 1 90XR25 pin 61 Dev2/87 = END 1 90XR25 pin 62 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10053 | A | Force [NI] Dev1/86 = 1.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10054 | R | Read Defined Variable [NI] Dev2/87 = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10055 | A | Force [NI] Dev1/86 = 0.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10056 | R | Read Defined Variable [NI] Dev2/87 = 0.0 | | OK | 0 | Nqobile Chirwa - 484648 | M2 |
| 10057 | I | Switch off the 400Vac power supply at the socket | | OK | | Nqobile Chirwa - 484648 | M2 |



Serial Tests Report
TS231 – M2 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000006888
Version: A0

Emission date
27/06/2024



| | | |
|---|--|-----------------------------|
| Serial Tests Report TS231 – M2 – VFT RTR Vehicle Functional Static Testing Report | Document Reference GIB0000006888 Version: A0 | Emission date 27/06/2024 |
|---|--|-----------------------------|

Section 3 – TCMS Network

3.1 Instructions list

3.1.1 025_NET-TCMS Network

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|--|------|---------------|--------------|-------------------------|---------|
| 10001 | I | TCMS Network (SPP=25) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10002 | I | Initial conditions | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10003 | I | Vehicle test bench should be configured as TC1: 1. TC1 Data plugs 2. MCE switch set to TC1 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10004 | A | 110Vdc supply to the Normal Train line is ON | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10005 | I | Power Supply to the Router Switches | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10006 | I | Power supply to the 25A10 SWITCH ETHERNET (CRS1) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10007 | A | Close Circuit Breaker 25Q10 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10008 | R | CRS1 25A10 is ON | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10009 | I | Power supply to the 25A11 SWITCH ETHERNET (CRS2) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10010 | A | Close Circuit Breaker 25Q11 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10011 | R | CRS2 25A11 is ON | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10012 | I | Power supply to the 25A14 ETHERNET REPEATER (TBR) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10013 | A | Close Circuit Breaker 25Q14 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10014 | R | TBR 25A14 is ON | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10015 | A | Close Circuit Breaker 25Q6 | | OK | | Nqobile Chirwa - 484648 | M2 |

| | | | | | | | |
|-------|---|---|--|----|--|----------------------------|----|
| 10016 | A | Close Circuit Breaker 25Q7 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10017 | I | Ethernet Loop | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10018 | A | For each CRS, check that the Ethernet Loop LEDs are flashing | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10019 | R | CRS1 has LEDs on ports X3 and X4 flashing | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10020 | R | CRS2 has LEDs on ports X3 and X4 flashing | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10021 | R | Check on the Test Bench DDU that all Router Switches are available on the network | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10022 | I | Power Supply to the BRIOMS | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10023 | R | BRIOM 25A6 is ON | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10024 | A | Check visually that ground braid is connected to BRIOM | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10025 | R | BRIOM 25A7 is ON | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10026 | A | Check visually that ground braid is connected to BRIOM | | OK | | Nqobile Chirwa - 484648 | M2 |

Section 4 – Cabin Control

4.1 Instructions list

4.1.1 020_CAB-Cabin Control

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|--|------|---------------|--------------|-------------------------|---------|
| 10001 | I | Cabin Control (SPP=020) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10002 | I | Train Lines | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10003 | I | Cab Selected on Train, Train Lines Dev2/1 = END1 90XR24 pin 3 Dev4/1 = END2 90XR34 pin 3 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10004 | A | Force [NI] Dev4/1 = 1.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10005 | R | Read Defined Variable [NI] Dev2/1 = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10006 | A | Force [NI] Dev4/1 = 0.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10007 | R | Read Defined Variable [NI] Dev2/1 = 0.0 | | OK | 0 | Nqobile Chirwa - 484648 | M2 |
| 10008 | I | Cab Active TC1 Train Lines Dev2/3 = END1 90XR24 pin 5 Dev4/2 = END2 90XR34 pin 4 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10009 | A | Force [NI] Dev4/2 = 1.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10010 | R | Read Defined Variable [NI] Dev2/3 = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10011 | A | Force [NI] Dev4/2 = 0.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10012 | R | Read Defined Variable [NI] Dev2/3 = 0.0 | | OK | 0 | Nqobile Chirwa - 484648 | M2 |

Section 5 – Internal Lighting

5.1 Instructions list

5.1.1 052_LGT-Internal Lighting

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|--|------|---------------|--------------|-------------------------|---------|
| 10001 | I | Internal Lighting (SPP=052) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10002 | I | Initial Conditions | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10003 | I | 110Vdc Normal line is ON | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10004 | I | Cleaning Light Command | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10005 | I | 110Vdc Permanent Train Line Dev4/40 = END2 90XR24 pin 29 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10006 | A | Force [NI] Dev4/40 = 1.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10007 | A | Close Circuit Breaker 52Q5 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10008 | A | Close Circuit Breaker 52Q3 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10009 | A | Close Circuit Breaker 52Q4 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10010 | I | Light 33% Train Line Dev4/8 = END2 90XP25 pin 27 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10011 | A | Force [NI] Dev4/8 = 1.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10012 | R | The saloon RIGHT side emergency lights (low intensity) are "ON" on all light modules | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10013 | R | The saloon LEFT side emergency lights (low intensity) are "ON" on all light modules | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10014 | I | Light 33% Train Line Dev2/8 = END1 90XR25 pin 27 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10015 | R | Read Defined Variable [NI] Dev2/8 = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10016 | I | Light 33% Train Line Dev4/8 = END2 90XP35 pin 27 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10017 | A | Force [NI] Dev4/8 = 0.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10018 | I | Light 33% Train Line Dev2/8 = END1 90XR25 pin 27 | | OK | | Nqobile Chirwa - 484648 | M2 |

| | | | | | | | |
|-------|---|--|--|----|---|-------------------------|----|
| 10019 | R | Read Defined Variable [NI] Dev2/8 = 0.0 | | OK | 0 | Nqobile Chirwa - 484648 | M2 |
| 10020 | R | All saloon emergency lights (low intensity) are OFF on all light modules (Left + Right) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10021 | A | Turn Cleaning Staff Lights Switch 52S6 to ON position | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10022 | I | Light 33% Train Line Dev2/8 = END1 90XR15 pin 27 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10023 | R | Read Defined Variable [NI] Dev2/8 = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10024 | R | All saloon emergency lights (low intensity) are "ON" on all light modules (Left + Right) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10025 | A | Reset Circuit Breaker 52Q5 (Open and Close) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10026 | R | Read Defined Variable [NI] Dev2/8 = 0.0 | | OK | 0 | Nqobile Chirwa - 484648 | M2 |
| 10027 | I | Main Light Command | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10028 | A | Close Circuit Breaker 52Q1 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10029 | A | Close Circuit Breaker 52Q2 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10030 | R | All saloon emergency lights (low intensity) are "ON" on all light modules (Left + Right) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10031 | I | Light 33% Train Line Dev2/8 = END1 90XR25 pin 27 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10032 | R | Read Defined Variable [NI] Dev2/8 = 0.0 | | OK | 0 | Nqobile Chirwa - 484648 | M2 |
| 10033 | I | Main Light Command Train Line Dev4/24 = END2 90XP35 pin 26 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10034 | A | Force [NI] Dev4/24 = 1.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10035 | I | Main Light Command Train Line Dev2/32 = END1 90XR25 pin 26 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10036 | R | Read Defined Variable [NI] Dev2/32 = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10037 | R | The saloon RIGHT side main lighting (high intensity) is "ON" on all light modules | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10038 | R | The saloon LEFT side main lighting (high intensity) is "ON" on all light modules | | OK | | Nqobile Chirwa - 484648 | M2 |

| | | | | | | | |
|-------|---|--|--|----|--|----------------------------|----|
| 10039 | I | Main Light Command Train Line Dev4/24 = END2 90XP35 pin 26 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10040 | A | Force [N] Dev4/24 = 0.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10041 | R | All saloon emergency lights (low intensity) are "ON" on all light modules (Left + Right) | | OK | | Nqobile Chirwa - 484648 | M2 |



Serial Tests Report
TS231 – M2 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000006888
Version: A0

Emission date
27/06/2024

Section 6 – Train-Ground Communication

6.1 Instructions list

6.1.2 064_COM-Train-Ground Communication

I - Information A - Action R - Result NE - Not Executed


| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|--|------|---------------|--------------|-------------------------|---------|
| 10001 | I | Train-Ground Communication (SPP=064) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10002 | A | Using the tool list on the side of your screen, note the serial number of the antenna cable tester used in this procedure | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10003 | I | Antenna cable tester Calibration | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10004 | A | Connect the Validation Antenna(from Warehouse) to connector 64XR3 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10005 | I | PERFORM THIS CALIBRATION BEFORE TESTING EACH CABLE | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10006 | A | Select "preset", then Set the test frequency by selecting "FREQ/DIST" then setting the start and stop frequency, select "calibrate", then "Full 1-port" then Calibrate the Antenna cable tester using the 0.5m extension cable and the T-calibration unit. | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10007 | I | GSM Cable (64XP2_X12) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10008 | A | Ensure the frequency range is 876MHz - 961.34MHz; Connect the GSM cable(64XP2_X12) of the maintenance box to the measuring cable and note the resulting waveform | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10009 | R | The maximum peak of the waveform is Result Max : $x \leq 2.13$ () | | OK | 2.11 | Nqobile Chirwa - 484648 | M2 |
| 10010 | A | Save the waveform result with the following name: TS#(#-Train number)_MBX_GSM1 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10011 | A | Recalibrate the tester. Ensure the frequency range is 1.71GHz - 1.88Ghz; Connect the GSM cable of the maintenance box to the measuring cable and note the resulting waveform | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10012 | R | The maximum peak of the waveform is Result Max : $x \leq 2.13$ () | | OK | 1.58 | Nqobile Chirwa - 484648 | M2 |
| 10013 | A | Save the waveform result with the following name: | | OK | | Nqobile Chirwa - 484648 | M2 |

| | | | | | | | |
|-------|---|--|---|----|------|-------------------------|----|
| | | TS#(#-Train number)_MBX_ GSM2 | | | | | |
| 10014 | I | GPS Cable (64XP2_X13) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10015 | A | Recalibrate the tester. Ensure the frequency range is 1200MHz - 1600MHz; Connect the GPS cable (64XP2_X13) of the maintenance box to the measuring cable and note the resulting waveform | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10016 | A | On the cable tester, select "MEAS" and select F1 "Distance to Fault" | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10017 | I | Ensure that the resulting waveform is such as in the picture below. The peak of the graph should be at a point >8m; before that, the graph should be flat. Maximum value before the peak should be 1.2 |  | OK | | Nqobile Chirwa - 484648 | M2 |
| 10018 | R | The maximum peak of the waveform is Result Max : x <= 1.2 () | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10019 | A | Save the waveform result with the following name: TS#(#-Train number)_MBX_ GPS | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10020 | I | Wifi Cable(64XP2_X14) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10021 | A | Recalibrate the tester. Ensure the frequency range is 1710MHz - 2700MHz; Connect the WiFi cable (64XP2_X14) of the maintenance box to the measuring cable and note the resulting waveform | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10022 | R | The maximum peak of the waveform is Result Max : x <= 2.45 () | | OK | 1.02 | Nqobile Chirwa - 484648 | M2 |
| 10023 | A | Save the waveform result with the following name: TS#(#-Train number)_MBX_ WiFi1 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10024 | A | Recalibrate the tester. Ensure the frequency range is 4.9GHz - 5.935GHz; | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10025 | R | The maximum peak of the waveform is Result Max : x <= 2.45 () | | OK | 1.01 | Nqobile Chirwa - 484648 | M2 |
| 10026 | A | Save the waveform result with the following name: TS#(#-Train number)_MBX_ WiFi2 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10027 | A | Close Circuit Breaker 64Q2 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10028 | A | Check the voltage on connector 64XP2_X4 | | OK | | Nqobile Chirwa - 484648 | M2 |


| | | | | | | | |
|-------|---|---|--|----|------|----------------------------|----|
| 10029 | R | +110V between pin 1(+) and 3(-) +110V between pin 2(+) and 4(-) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10030 | A | Open Circuit Breaker 64Q2 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10031 | I | ERTMS | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10032 | A | Recalibrate the tester. Ensure the frequency range is 876MHz - 960MHz; Connect the GSM-R Cable 62XP1_A1X1_1 cable of the ERTMS to the measuring cable and note the resulting waveform | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10033 | R | The maximum peak of the waveform is Result Max : x <= 2.13 () | | OK | 1.51 | Nqobile Chirwa - 484648 | M2 |
| 10034 | A | Save the waveform result with the following name: TS#(#-Train number)_ERTMS_ 1 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10035 | A | Ensure the frequency range is 876MHz - 960MHz; Connect the GSM-R Cable 62XP1_A1X2_1 cable of the ERTMS to the measuring cable and note the resulting waveform | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10036 | R | The maximum peak of the waveform is Result Max : x <= 2.13 () | | OK | 1.01 | Nqobile Chirwa - 484648 | M2 |
| 10037 | A | Save the waveform result with the following name: TS#(#-Train number)_ERTMS_ 2 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10038 | I | END OF TEST | | OK | | Nqobile Chirwa - 484648 | M2 |









6.1.1 062_ETS-ERTMS

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|--|---|---------------|--------------|--------------------------|---------|
| 10001 | I | ERTMS (SPP=062) | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10002 | I | Ensure that ALL the circuit breaker in the ERTMS cubicle are in OFF position | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10003 | I | ELECTRICAL CHECK |  | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10004 | R | All the ERTMS Circuit Breakers were checked | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10005 | A | Close Circuit Breaker 62Q2 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10006 | A | Close Circuit Breaker 62Q3 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10007 | A | Close Circuit Breaker 62Q4 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10008 | R | Check that the ERTMS module is OFF | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10009 | I | ERTMS Bypass Train Line Dev4/37 = END2 90XP34 pin 11 Dev2/33 = END1 90XP24 pin 11 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10010 | A | Force [NI] Dev4/37 = 1.0 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10011 | R | Read Defined Variable [NI] Dev2/33 = 1.0 | | OK | 1 | Sizwe Sibanyoni - 484647 | M2 |
| 10012 | R | Using the dc voltage detector, check that the relay 62K3 is energized. | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10013 | A | Force [NI] Dev4/37 = 0.0 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10014 | R | Read Defined Variable [NI] Dev2/33 = 0.0 | | OK | 0 | Sizwe Sibanyoni - 484647 | M2 |
| 10015 | R | Using the dc voltage detector, check that the relay 62K3 is de-energized. | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10016 | I | Emergency Brake ERTMS 1 Train Line Dev4/88 = END2 90XP34 pin 18 Dev2/88 = END1 90XP24 pin 18 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10017 | A | Force [NI] Dev4/88 = 1.0 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10018 | R | Read Defined Variable [NI] Dev2/88 = 1.0 | | OK | 1 | Sizwe Sibanyoni - 484647 | M2 |
| 10019 | A | Force [NI] Dev4/88 = 0.0 | | OK | | Sizwe Sibanyoni - 484647 | M2 |

| | | | | | | | |
|-------|---|--|--|----|---|--------------------------|----|
| 10020 | R | Read Defined Variable [NI] Dev2/88 = 0.0 | | OK | 0 | Sizwe Sibanyoni - 484647 | M2 |
| 10021 | I | Emergency Brake ERTMS 2 Train Line Dev4/80 = END2 90XP34 pin 20 Dev2/80 = END1 90XP24 pin 20 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10022 | A | Force [NI] Dev4/80 = 1.0 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10023 | R | Read Defined Variable [NI] Dev2/80 = 1.0 | | OK | 1 | Sizwe Sibanyoni - 484647 | M2 |
| 10024 | A | Force [NI] Dev4/80 = 0.0 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10025 | R | Read Defined Variable [NI] Dev2/80 = 0.0 | | OK | 0 | Sizwe Sibanyoni - 484647 | M2 |
| 10026 | I | Master Key TC2 Train Line Dev1/73 = END1 90XP24 pin 17 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10027 | A | Force [NI] Dev1/73 = 1.0 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10028 | R | Using the dc voltage detector, check that the relay 62K5 is energized. | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10029 | A | Force [NI] Dev1/73 = 0.0 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10030 | R | Using the dc voltage detector, check that the relay 62K5 is de-energized. | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10031 | I | Master Key TC1 Train Line Dev4/73 = END2 90XP34 pin 14 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10032 | A | Force [NI] Dev4/73 = 1.0 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10033 | R | Using the dc voltage detector, check that the relay 62K4 is energized | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10034 | A | Force [NI] Dev4/73 = 0.0 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10035 | R | Using the dc voltage detector, check that the relay 62K4 is de-energized. | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10036 | I | Direction | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10037 | I | Forward Train Line Dev4/35 = END2 90XP35 pin 25 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10038 | A | Force [NI] Dev4/35 = 1.0 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10039 | R | Using the dc voltage detector, check that the relay 62K9 is energized | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10040 | A | Force [NI] Dev4/35 = 0.0 | | OK | | Sizwe Sibanyoni - 484647 | M2 |

| | | | | | | | |
|-------|---|--|---|----|--|--------------------------|----|
| 10041 | R | Using the dc voltage detector, check that the relay 62K9 is de-energized | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10042 | I | Reverse Train Line Dev4/78 = END2 90XP35 pin 30 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10043 | A | Force [NI] Dev4/78 = 1.0 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10044 | R | Using the dc voltage detector, check that the relay 62K8 is energized | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10045 | A | Force [NI] Dev4/78 = 0.0 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10046 | R | Using the dc voltage detector, check that the relay 62K8 is de-energized | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10047 | I | Wheel Sensor Continuity Test |  | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10048 | R | Wheel sensor mechanical check completed. | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10049 | I | Use the multimeter to test the continuity | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10050 | A | Check continuity between [62B2 WHEEL SENSOR (Local:+MB2; Connector 62XP2_1) and 62A1 ERTMS (Local:+LV4; connector 62XP1_X02.c)] | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10051 | R | There is a continuity between: pin B & pin 12, pin A & pin 6, pin C & pin 11, pin D & pin 5 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10052 | R | There is a continuity between: pin F & pin 10, pin E & pin 4, pin G & pin 9, pin H & pin 3 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10053 | R | There is a continuity between: pin L & pin 8, pin K & pin 2, pin M & pin 7, pin N & pin 1 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10054 | R | Cable shield is continuous | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10055 | A | Check continuity between [Intercar (Local: +END2; Connector 90XR33.C) and 62A1 ERTMS (Local:+LV4; connector 62XP1_X02.d)] | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10056 | R | There is a continuity between: pin 2 & pin 12, pin 1 & pin 6, pin 7 & pin 11, pin 8 & pin 5 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10057 | R | There is a continuity between: pin 4 & pin 10, pin 3 & pin 4, pin 9 & pin 9, pin 10 & pin 3 | | OK | | Sizwe Sibanyoni - 484647 | M2 |

| | | | | | | | |
|-------|---|---|---|----|--|--------------------------|----|
| 10058 | R | There is a continuity between: pin 6 & pin 8, pin 5 & pin 2, pin 11 & pin 7, pin 12 & pin 1 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10059 | R | Wheel Sensor cable bending radius is at least 10 times its diameter. | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10060 | I | Radar Continuity Test |  | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10061 | R | Radar mechanical check completed. | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10062 | A | Check continuity between [62A4 RADAR (Local:+UND; Connector 62XP4_1) and 62A1 ERTMS (Local:+LV4; Connector 62XP1_X02.b)] |  | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10063 | R | There is good continuity between Radar and the ERTMS connector. | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10064 | I | Eurobalise Antenna Cable | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10065 | A | Check continuity between [62A1(LOCAL:+LV4; Connector - 62XP1_X01) and Intercar (LOCAL:+END2; connector -90XR30)] according to the image below |  | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10066 | R | Eurobalise Antenna cable is correctly configured from END2 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10067 | A | Check continuity between [62A1(LOCAL:+LV4; Connector - 62XP1_X07) and Intercar (LOCAL:+END1; connector -90XR20)] according to the image below |  | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10068 | R | Eurobalise Antenna cable is correctly configured from END1 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10069 | I | EVC Mechanical Check + Software Upload |  | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10070 | I | Upload the ODE software using the following procedure: |  | OK | | Walter Sigudla - 486333 | M2 |
| 10071 | I | Upload the COMET software using the following procedure: |  | OK | | Walter Sigudla - 486333 | M2 |
| 10072 | A | Insert the Sim Cards inside the GSM-R modules MT1 and MT2: |  | OK | | Walter Sigudla - 486333 | M2 |
| 10073 | I | END OF TEST | | OK | | Walter Sigudla - 486333 | M2 |



| | | |
|---|--|-----------------------------|
| Serial Tests Report TS231 – M2 – VFT RTR Vehicle Functional Static Testing Report | Document Reference GIB0000006888 Version: A0 | Emission date 27/06/2024 |
|---|--|-----------------------------|



| | | |
|---|--|-----------------------------|
| Serial Tests Report TS231 – M2 – VFT RTR Vehicle Functional Static Testing Report | Document Reference GIB0000006888 Version: A0 | Emission date 27/06/2024 |
|---|--|-----------------------------|

Section 7 – Pantograph

7.1 Instructions list

7.1.1 021_PNT-Pantograph


I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|--|------|---------------|--------------|--------------------------|---------|
| 10001 | I | Pantograph (SPP = 021) | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10002 | I | There should be no air in the main pipe | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10003 | R | Measure 0 Bar at point K2.8 using the pressure gauge | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10004 | A | Ensure that the pantograph isolation valve K2.5 is normalized (not isolated) | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10005 | I | Initial Conditions | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10006 | R | Read Defined Variable [TT] (MPU1)li_pnt_m2drainingcockr1 = 1.0 | | OK | 1 | Sizwe Sibanyoni - 484647 | M2 |
| 10007 | R | Read Defined Variable [TT] (MPU1)li_pnt_m2drainingcockr2 = 1.0 | | OK | 1 | Sizwe Sibanyoni - 484647 | M2 |
| 10008 | R | Read Defined Variable [TT] (MPU1)li_pnt_m2auxcpcontactorr1 = 1.0 | | OK | 1 | Sizwe Sibanyoni - 484647 | M2 |
| 10009 | R | Read Defined Variable [TT] (MPU1)li_pnt_m2auxcpcontactorr2 = 1.0 | | OK | 1 | Sizwe Sibanyoni - 484647 | M2 |
| 10010 | R | Read Defined Variable [TT] (MPU1)li_pnt_m2auxpressswitchr1 = 1.0 | | OK | 1 | Sizwe Sibanyoni - 484647 | M2 |
| 10011 | R | Read Defined Variable [TT] (MPU1)li_pnt_m2auxpressswitchr2 = 1.0 | | OK | 1 | Sizwe Sibanyoni - 484647 | M2 |
| 10012 | R | Read Defined Variable [TT] (MPU1)li_pnt_m2earthpantor1 = 1.0 | | OK | 1 | Sizwe Sibanyoni - 484647 | M2 |
| 10013 | R | Read Defined Variable [TT] (MPU1)li_pnt_m2earthpantor2 = 1.0 | | OK | 1 | Sizwe Sibanyoni - 484647 | M2 |
| 10014 | R | Read Defined Variable [TT] (MPU1)li_pnt_m2pantoisolatedr1 = 1.0 | | OK | 1 | Sizwe Sibanyoni - 484647 | M2 |
| 10015 | R | Read Defined Variable [TT] (MPU1)li_pnt_m2pantoisolatedr2 = 1.0 | | OK | 1 | Sizwe Sibanyoni - 484647 | M2 |
| 10016 | R | Read Defined Variable [TT] (MPU1)li_pnt_m2pantorisedr1 = 0.0 | | OK | 0 | Sizwe Sibanyoni - 484647 | M2 |


| | | | | | | | |
|-------|---|--|--|----|---|-----------------------------|----|
| 10017 | R | Read Defined Variable [TT] (MPU1)li_pnt_m2pantorisedr2 = 0.0 | | OK | 0 | Sizwe Sibanyoni - 484647 | M2 |
| 10018 | I | Auxiliary Compressor | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10019 | A | Close Circuit Breaker 21Q3 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10020 | A | Close Circuit Breaker 21Q1 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10021 | A | Close Circuit Breaker 21Q2 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10022 | R | The Auxiliary compressor 21M1 turns ON | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10023 | R | Read Defined Variable [TT] (MPU1)lo_pnt_m2startauxiliarcompr1 = 1.0 | | OK | 1 | Sizwe Sibanyoni - 484647 | M2 |
| 10024 | R | Read Defined Variable [TT] (MPU1)lo_pnt_m2startauxiliarcompr2 = 1.0 | | OK | 1 | Sizwe Sibanyoni - 484647 | M2 |
| 10025 | R | Read Defined Variable [TT] (MPU1)li_pnt_m2auxcpcontactorr1 = 0.0 | | OK | 0 | Sizwe Sibanyoni - 484647 | M2 |
| 10026 | R | Read Defined Variable [TT] (MPU1)li_pnt_m2auxcpcontactorr2 = 0.0 | | OK | 0 | Sizwe Sibanyoni - 484647 | M2 |
| 10027 | A | Force [TT] (MPU1)lo_pnt_m2raisepantor1 = 1.0 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10028 | I | Allow the pressure to rise. Using the pressure gauge, check that the pressure at point K2.8 > 3.8Bar. (VERIFY BEFORE MOVING TO THE NEXT STEP) | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10029 | R | Read Defined Variable [TT] (MPU1)li_pnt_m2pantorisedr1 = 1.0 | | OK | 1 | Sizwe Sibanyoni - 484647 | M2 |
| 10030 | R | Read Defined Variable [TT] (MPU1)li_pnt_m2pantorisedr2 = 1.0 | | OK | 1 | Sizwe Sibanyoni - 484647 | M2 |
| 10031 | R | The pantograph is raised | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10032 | I | Allow the pressure to rise. Using the pressure gauge, check that the pressure at point K2.8 is between 6 - 7Bar. (VERIFY BEFORE MOVING TO THE NEXT STEP) | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10033 | R | The Auxiliary compressor 21M1 turns OFF | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10034 | R | Read Defined Variable [TT] (MPU1)li_pnt_m2auxcpcontactorr1 = 1.0 | | OK | 1 | Sizwe Sibanyoni - 484647 | M2 |

| | | | | | | | |
|-------|---|---|--|----|---|-----------------------------|----|
| 10035 | R | Read Defined Variable [TT] (MPU1)li_pnt_m2auxcpcontactorr2 = 1.0 | | OK | 1 | Sizwe Sibanyoni - 484647 | M2 |
| 10036 | A | Turn the pantograph isolation valve K2.5 to isolated position | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10037 | R | Read Defined Variable [TT] (MPU1)li_pnt_m2drainingcockr1 = 0.0 | | OK | 0 | Sizwe Sibanyoni - 484647 | M2 |
| 10038 | R | Read Defined Variable [TT] (MPU1)li_pnt_m2drainingcockr2 = 0.0 | | OK | 0 | Sizwe Sibanyoni - 484647 | M2 |
| 10039 | A | Force [TT] (MPU1)lo_pnt_m2startauxiliarcompr1 = 0.0 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10040 | A | Force [TT] (MPU1)lo_pnt_m2startauxiliarcompr2 = 0.0 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10041 | A | Drain the air by putting the isolation valve K2.5 in half way position | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10042 | R | Using the pressure gauge, check that the Pantograph drops at 3.3 Bar | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10043 | R | Read Defined Variable [TT] (MPU1)li_pnt_m2pantorisedr1 = 0.0 | | OK | 0 | Sizwe Sibanyoni - 484647 | M2 |
| 10044 | R | Read Defined Variable [TT] (MPU1)li_pnt_m2pantorisedr2 = 0.0 | | OK | 0 | Sizwe Sibanyoni - 484647 | M2 |
| 10045 | A | Turn the pantograph isolation valve K2.5 to normal position | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10046 | A | Release [TT] (MPU1)lo_pnt_m2startauxiliarcompr1 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10047 | A | Release [TT] (MPU1)lo_pnt_m2startauxiliarcompr2 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10048 | R | The Auxiliary compressor 21M1 turns ON | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10049 | I | Allow the pressure to rise. Using the pressure gauge, check that the pressure at point K2.8 is between 6 - 7Bar. (VERIFY BEFORE MOVING TO THE NEXT STEP) | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10050 | R | The Auxiliary compressor 21M1 turns OFF | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10051 | I | Isolation and Earthing | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10052 | A | In the HV Box , set the HVB1 valve to Isolated position - to isolate the | | OK | | Sizwe Sibanyoni - 484647 | M2 |

| | | | | | | | |
|-------|---|---|--|----|---|-----------------------------|----|
| | | pantograph | | | | | |
| 10053 | R | Read Defined Variable [TT] (MPU1)li_pnt_m2pantoisolatedr1 = 0.0 | | OK | 0 | Sizwe Sibanyoni - 484647 | M2 |
| 10054 | R | Read Defined Variable [TT] (MPU1)li_pnt_m2pantoisolatedr2 = 0.0 | | OK | 0 | Sizwe Sibanyoni - 484647 | M2 |
| 10055 | A | Turn the Earthing Switch to grounded position | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10056 | R | Read Defined Variable [TT] (MPU1)li_pnt_m2earthpantor1 = 0.0 | | OK | 0 | Sizwe Sibanyoni - 484647 | M2 |
| 10057 | R | Read Defined Variable [TT] (MPU1)li_pnt_m2earthpantor2 = 0.0 | | OK | 0 | Sizwe Sibanyoni - 484647 | M2 |
| 10058 | A | Turn the Earthing Switch to back to Normal position | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10059 | R | Read Defined Variable [TT] (MPU1)li_pnt_m2earthpantor1 = 1.0 | | OK | 1 | Sizwe Sibanyoni - 484647 | M2 |
| 10060 | R | Read Defined Variable [TT] (MPU1)li_pnt_m2earthpantor2 = 1.0 | | OK | 1 | Sizwe Sibanyoni - 484647 | M2 |
| 10061 | A | Set the HVB1 valve to Normal position | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10062 | R | Read Defined Variable [TT] (MPU1)li_pnt_m2pantoisolatedr1 = 1.0 | | OK | 1 | Sizwe Sibanyoni - 484647 | M2 |
| 10063 | R | Read Defined Variable [TT] (MPU1)li_pnt_m2pantoisolatedr2 = 1.0 | | OK | 1 | Sizwe Sibanyoni - 484647 | M2 |
| 10064 | A | Normalize the HV box and remove all spare/duplicate keys (green/yellow/blue) | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10065 | I | Pantograph Mechanical test | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10066 | I | Housed Height Measurement, Pantograph Over-Height Measurement, Automatic Drop Device and Control Force Test | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10067 | I | Initial Conditions | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10068 | I | There should be no air in the main pipe | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10069 | R | Measure 0 Bar at point K2.8 using the pressure gauge | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10070 | A | Ensure that the pantograph isolation valve K2.5 is normalized (not isolated) | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10071 | I | Circuit Breakers | | OK | | Sizwe Sibanyoni - 484647 | M2 |

| | | | | | | | |
|-------|---|---|---|----|-----|--------------------------|----|
| 10072 | A | Close Circuit Breaker 21Q3 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10073 | A | Close Circuit Breaker 21Q1 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10074 | A | Close Circuit Breaker 21Q2 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10075 | I | Housed Height Measurement | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10076 | I | The purpose of this test is to ensure that the housed height of the pantograph complies with the specified dimensions The train must be positioned on a levelled track without any overhead catenary | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10077 | A | Measure the perpendicular height (using a measuring tape and ruler extended from points A, B and C of the pantohead) of the pantograph on natural housed position (between the roof of the train and the pantograph collector head at points A, B, C) |  | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10078 | A | Ensure that no part of the pantograph is higher than 486mm above the roof | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10079 | R | A Result Max : $x \leq 486$ (mm) | | OK | 485 | Sizwe Sibanyoni - 484647 | M2 |
| 10080 | R | B Result Max : $x \leq 486$ (mm) | | OK | 485 | Sizwe Sibanyoni - 484647 | M2 |
| 10081 | R | C Result Max : $x \leq 486$ (mm) | | OK | 485 | Sizwe Sibanyoni - 484647 | M2 |
| 10082 | A | Check that the center of the pantograph head corresponds with the track center line in the housed position (Use marked ruler to compare) | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10083 | R | Pantograph aligned with the track center line in housed position. | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10084 | I | Automatic Drop Device | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10085 | I | The purpose of this test is to verify the correct operation of the automatic drop device (ADD) and will be performed by simulating the activation of the ADD pressure switch. | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10086 | A | Tie a cable on the pantograph head collector | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10087 | A | Close Circuit Breaker 21Q3 | | OK | | Sizwe Sibanyoni - 484647 | M2 |

| | | | | | | | |
|-------|---|--|---|----|---|--------------------------|----|
| 10088 | A | Close Circuit Breaker 21Q1 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10089 | A | Close Circuit Breaker 21Q2 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10090 | R | The Auxiliary compressor 21M1 turns ON | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10091 | A | Force [TT] (MPU1)lo_pnt_m2raiseantor1 = 1.0 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10092 | I | Allow the pressure to rise, and the pantograph to raise | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10093 | R | The pantograph is raised | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10094 | A | Activate the ADD manually on the roof by operating the bleeding screw (PT3) on the pan head to simulate a loss of air supply |  | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10095 | R | The pressure of the test point PT12 drops to 0 bar | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10096 | A | On the roof, close the bleeding screw (PT3) to reset the ADD | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10097 | R | Fault reset and equipment normalized | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10098 | A | Release [TT] (MPU1)lo_pnt_m2raiseantor1 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10099 | R | Pantograph is lowered | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10100 | R | Read Defined Variable [TT] (MPU1)li_pnt_m2pantorisedr1 = 0.0 | | OK | 0 | Sizwe Sibanyoni - 484647 | M2 |
| 10101 | R | Read Defined Variable [TT] (MPU1)li_pnt_m2pantorisedr2 = 0.0 | | OK | 0 | Sizwe Sibanyoni - 484647 | M2 |
| 10102 | I | Pantograph Over-Height Measurement | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10103 | I | The purpose of the next test is to verify that the pantograph over-height detection and auto dropping functions are calibrated and work correctly. This test simulates the condition when a pantograph is incorrectly raised in an area without any overhead line | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10104 | I | You will be required to time the rising and dropping of the pantograph using a stopwatch. measure the time from the moment the pantograph starts to rise until the pantograph reaches maximum raised position; then time from the moment the pantograph starts dropping at over height | | OK | | Sizwe Sibanyoni - 484647 | M2 |

| | | | | | | | |
|-------|---|---|---|----|---|--------------------------|----|
| | | detection till it reaches housed position | | | | | |
| 10105 | A | Use the rope to hook the Pantograph and place the marked ruler perpendicular to the roof of the car. |  | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10106 | A | Force [TT] (MPU1)lo_pnt_m2raiseantor1 = 1.0 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10107 | A | Whilst holding the end of the rope, allow the pressure to rise, and the pantograph to rise until it reaches the maximum height marked on the ruler. | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10108 | R | Rising time Result Max : x <= 10 (s) | | OK | 4 | Sizwe Sibanyoni - 484647 | M2 |
| 10109 | A | By adjusting the rope, ensure that the Pantograph Panhead is aligned with the marking on the ruler. | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10110 | A | Adjust the Over-height valve such that when the Pantograph goes above the marking on the ruler, the over height must be detected. | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10111 | R | The over-height valve is adjusted correctly. | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10112 | A | Release [TT] (MPU1)lo_pnt_m2raiseantor1 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10113 | R | Pantograph is lowered | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10114 | A | Force [TT] (MPU1)lo_pnt_m2raiseantor1 = 1.0 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10115 | A | Allow the Pantograph to rise freely until it reaches Over-height | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10116 | R | Over-height is detected immediately after passing the marked area on the ruler and Pantograph begins to drop | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10117 | R | Lowering time Result Max : x <= 7 (s) | | OK | 5 | Sizwe Sibanyoni - 484647 | M2 |
| 10118 | A | Release [TT] (MPU1)lo_pnt_m2raiseantor1 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10119 | A | Reset over-height valve (PT2) on the roof | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10120 | R | Equipment normalized. (Only after resetting the PT2 valve, can the pantograph be raised) | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10121 | I | Control Force Test | | OK | | Sizwe Sibanyoni - 484647 | M2 |

| | | | | | | | |
|-------|---|--|--|----|--|--------------------------|----|
| 10122 | I | The purpose of this test is to ensure that the pantograph maintains an acceptable force against the catenary wire overall operating heights | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10123 | A | Attach the dynamometer to the pantograph's head collector | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10124 | A | Raise the pantograph and measure the static force when the pantograph begins to rise after pulling the dynamometer up (lifting force on housed position) | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10125 | A | Force [TT] (MPU1)lo_pnt_m2raiseantor1 = 1.0 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10126 | I | Allow the pressure to rise, and the pantograph to raise | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10127 | R | The pantograph is raised | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10128 | R | F>150N | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10129 | A | Attach the 8.5kg (one 7.5kg and one 1kg) dead weight to the Panto head to apply an 85N force whilst the Panto is in the raised position. | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10130 | R | The pantographs should remain in the neutral position | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10131 | A | Check that the center of the pantograph head corresponds with the track center line on maximum raised position. | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10132 | R | Pantograph aligned with the track centreline in maximum raised position (Use marked ruler to compare) | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10133 | A | Remove 1kg dead weight | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10134 | R | Pantograph continues to rise to over height condition | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10135 | A | Remove the dynamometer and dead weights from the pantograph's head-collector | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10136 | A | Release [TT] (MPU1)lo_pnt_m2raiseantor1 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10137 | R | Pantograph is lowered | | OK | | Sizwe Sibanyoni - 484647 | M2 |

| | | | | | | | |
|-------|---|---|--|----|---|-----------------------------|----|
| 10138 | R | Read Defined Variable [TT] (MPU1)li_pnt_m2pantorisedr1 = 0.0 | | OK | 0 | Sizwe Sibanyoni - 484647 | M2 |
| 10139 | R | Read Defined Variable [TT] (MPU1)li_pnt_m2pantorisedr2 = 0.0 | | OK | 0 | Sizwe Sibanyoni - 484647 | M2 |



Serial Tests Report
TS231 – M2 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000006888
Version: A0

Emission date
27/06/2024

Section 8 – Rescue Mode and Emergency Disconnection

8.1 Instructions list

8.1.1 027_ERM-Rescue Mode and Emergency Disconnection

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|--|------|---------------|--------------|--------------------------|---------|
| 10001 | I | Rescue Mode and Emergency Disconnection (SPP=027) | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10002 | I | Initial Conditions | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10003 | I | 110Vdc Normal power supply is connected to the vehicle, and switched ON | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10004 | I | Backup Mode | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10005 | I | Backup Mode Train Lines Dev2/29 = END1 90XR25 pin23 Dev4/33 = END2 90XP35 pin 23 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10006 | A | Force [NI] Dev4/33 = 1.0 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10007 | R | Read Defined Variable [NI] Dev2/29 = 1.0 | | OK | 1 | Sizwe Sibanyoni - 484647 | M2 |
| 10008 | R | Relay 27K1 is energized. | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10009 | R | Relay 27K2 is de-energized. | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10010 | A | Timer 30.0 S | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10011 | R | Relay 27K2 is de-energized. | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10012 | A | Timer 30.0 S | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10013 | R | Relay 27K2 is energized. | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10014 | I | Backup Mode Train Lines Dev2/29 = END1 90XR25 pin23 Dev4/33 = END2 90XP35 pin 23 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10015 | A | Force [NI] Dev4/33 = 0.0 | | OK | | Sizwe Sibanyoni - 484647 | M2 |

| | | | | | | | |
|-------|---|--|--|----|---|--------------------------|----|
| 10016 | R | Read Defined Variable [NI] Dev2/29 = 0.0 | | OK | 0 | Sizwe Sibanyoni - 484647 | M2 |
| 10017 | R | Relay 27K1 is de-energized. | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10018 | R | Relay 27K2 is de-energized. | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10019 | I | Emergency Disconnection | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10020 | I | Emergency Disconnection Train Lines Dev2/30 = END1 90XR25 pin24 Dev4/34 = END2 90XP35 pin 24 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10021 | A | Force [NI] Dev4/34 = 1.0 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10022 | R | Read Defined Variable [NI] Dev2/30 = 1.0 | | OK | 1 | Sizwe Sibanyoni - 484647 | M2 |
| 10023 | R | Relay 27K5 is energized | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10024 | I | Emergency Disconnection Train Lines Dev2/30 = END1 90XR25 pin24 Dev4/34 = END2 90XP35 pin 24 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10025 | A | Force [NI] Dev4/34 = 0.0 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10026 | R | Read Defined Variable [NI] Dev2/30 = 0.0 | | OK | 0 | Sizwe Sibanyoni - 484647 | M2 |
| 10027 | R | Relay 27K5 is de-energized. | | OK | | Sizwe Sibanyoni - 484647 | M2 |

Section 9 – Emergency Brake

9.1 Instructions list

9.1.1 044_UBK-Emergency Brake

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|---|---------------|--------------|--------------------------|---------|
| 10001 | I | Emergency Brake (SPP=044) | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10002 | I | Initial Conditions | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10003 | I | No PEAs are activated | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10004 | I | 110Vdc Normal power supply should be connected to the vehicle and ON | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10005 | I | Visual Inspection | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10006 | A | Physically and visually inspect all the Disk Break Units (DBU) and brake pads, to ensure they are securely fitted |  | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10007 | R | All the brake DBUs are correctly installed, and all the brake pads are correctly installed and locked | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10008 | A | Check the pipe installation. | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10009 | R | All the pipes are installed on the vehicle | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10010 | A | Check all the Passenger Emergency Alarm handles, and ensure they are connected to their respective connectors | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10011 | R | All the PEAs are installed and connected | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10012 | I | Train Lines | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10013 | I | Emergency Brake Loop Train Lines Dev2/5 = END1 90XR24 pin 8 Dev4/5 = END2 90XP34 pin 8 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10014 | A | Force [NI] Dev4/5 = 1.0 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10015 | R | Read Defined Variable [NI] Dev2/5 = 1.0 | | OK | 1 | Sizwe Sibanyoni - 484647 | M2 |
| 10016 | A | Force [NI] Dev4/5 = 0.0 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10017 | R | Read Defined Variable [NI] Dev2/5 = 0.0 | | OK | 0 | Sizwe Sibanyoni - 484647 | M2 |
| 10018 | I | Emergency Brake Loop Override Train Lines Dev2/6 = END1 90XR24 pin 9 | | OK | | Sizwe Sibanyoni - 484647 | M2 |

| | | | | | | | |
|-------|---|--|--|----|---|--------------------------|----|
| | | Dev4/6 = END2 90XP34 pin 9 | | | | | |
| 10019 | A | Force [NI] Dev4/6 = 1.0 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10020 | R | Read Defined Variable [NI] Dev2/6 = 1.0 | | OK | 1 | Sizwe Sibanyoni - 484647 | M2 |
| 10021 | A | Force [NI] Dev4/6 = 0.0 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10022 | R | Read Defined Variable [NI] Dev2/6 = 0.0 | | OK | 0 | Sizwe Sibanyoni - 484647 | M2 |
| 10023 | I | Emergency Brake Train Line Train Lines Dev2/50 = END1 90XR25 pin 67 Dev4/61 = END2 90XP35 pin 67 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10024 | A | Force [NI] Dev4/61 = 1.0 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10025 | R | Read Defined Variable [NI] Dev2/50 = 1.0 | | OK | 1 | Sizwe Sibanyoni - 484647 | M2 |
| 10026 | A | Force [NI] Dev4/61 = 0.0 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10027 | R | Read Defined Variable [NI] Dev2/50 = 0.0 | | OK | 0 | Sizwe Sibanyoni - 484647 | M2 |
| 10028 | I | PEA Loop OTDR Train Lines Dev2/7 = END1 90XR24 pin 10 Dev4/7 = END2 90XP34 pin 10 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10029 | A | Force [NI] Dev4/7 = 1.0 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10030 | R | Read Defined Variable [NI] Dev2/7 = 1.0 | | OK | 1 | Sizwe Sibanyoni - 484647 | M2 |
| 10031 | A | Force [NI] Dev4/7 = 0.0 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10032 | R | Read Defined Variable [NI] Dev2/7 = 0.0 | | OK | 0 | Sizwe Sibanyoni - 484647 | M2 |
| 10033 | I | PEA Reset | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10034 | A | Close Circuit Breaker 44Q1 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10035 | I | PEA Loop Train Lines Dev2/58 = END1 90XR25 pin 95 Dev4/62 = END2 90XP35 pin 95 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10036 | A | Force [NI] Dev4/62 = 1.0 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10037 | R | Read Defined Variable [NI] Dev2/58 = 1.0 | | OK | 1 | Sizwe Sibanyoni - 484647 | M2 |
| 10038 | A | Activate the PEA on door 5 (44S15) | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10039 | I | PEA Loop Train Lines Dev2/58 = END1 90XR25 pin 95 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10040 | R | Read Defined Variable [NI] Dev2/58 = 0.0 | | OK | 0 | Sizwe Sibanyoni - 484647 | M2 |

| | | | | | | | |
|-------|---|--|--|----|---|--------------------------|----|
| 10041 | A | Reset the PEA using square key | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10042 | I | PEA Loop Train Lines Dev2/58 = END1 90XR25 pin 95 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10043 | R | Read Defined Variable [NI] Dev2/58 = 1.0 | | OK | 1 | Sizwe Sibanyoni - 484647 | M2 |
| 10044 | A | Activate the PEA on door 3 (44S13) | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10045 | I | PEA Loop Train Lines Dev2/58 = END1 90XR25 pin 95 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10046 | R | Read Defined Variable [NI] Dev2/58 = 0.0 | | OK | 0 | Sizwe Sibanyoni - 484647 | M2 |
| 10047 | A | Reset the PEA using square key | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10048 | I | PEA Loop Train Lines Dev2/58 = END1 90XR25 pin 95 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10049 | R | Read Defined Variable [NI] Dev2/58 = 1.0 | | OK | 1 | Sizwe Sibanyoni - 484647 | M2 |
| 10050 | A | Activate the PEA on door 1 (44S11) | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10051 | I | PEA Loop Train Lines Dev2/58 = END1 90XR25 pin 95 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10052 | R | Read Defined Variable [NI] Dev2/58 = 0.0 | | OK | 0 | Sizwe Sibanyoni - 484647 | M2 |
| 10053 | A | Reset the PEA using square key | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10054 | I | PEA Loop Train Lines Dev2/58 = END1 90XR25 pin 95 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10055 | R | Read Defined Variable [NI] Dev2/58 = 1.0 | | OK | 1 | Sizwe Sibanyoni - 484647 | M2 |
| 10056 | A | Activate the PEA on door 2 (44S12) | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10057 | I | PEA Loop Train Lines Dev2/58 = END1 90XR25 pin 95 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10058 | R | Read Defined Variable [NI] Dev2/58 = 0.0 | | OK | 0 | Sizwe Sibanyoni - 484647 | M2 |
| 10059 | A | Reset the PEA using square key | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10060 | I | PEA Loop Train Lines Dev2/58 = END1 90XR25 pin 95 | | OK | | Sizwe Sibanyoni - 484647 | M2 |

| | | | | | | | |
|-------|---|--|--|----|---|--------------------------|----|
| 10061 | R | Read Defined Variable [NI] Dev2/58 = 1.0 | | OK | 1 | Sizwe Sibanyoni - 484647 | M2 |
| 10062 | A | Activate the PEA on door 4 (44S14) | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10063 | I | PEA Loop Train Lines Dev2/58 = END1 90XR25 pin 95 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10064 | R | Read Defined Variable [NI] Dev2/58 = 0.0 | | OK | 0 | Sizwe Sibanyoni - 484647 | M2 |
| 10065 | A | Reset the PEA using square key | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10066 | I | PEA Loop Train Lines Dev2/58 = END1 90XR25 pin 95 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10067 | R | Read Defined Variable [NI] Dev2/58 = 1.0 | | OK | 1 | Sizwe Sibanyoni - 484647 | M2 |
| 10068 | A | Activate the PEA on door 6 (44S16) | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10069 | I | PEA Loop Train Lines Dev2/58 = END1 90XR25 pin 95 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10070 | R | Read Defined Variable [NI] Dev2/58 = 0.0 | | OK | 0 | Sizwe Sibanyoni - 484647 | M2 |
| 10071 | A | Reset the PEA using square key | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10072 | I | PEA Loop Train Lines Dev2/58 = END1 90XR25 pin 95 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10073 | R | Read Defined Variable [NI] Dev2/58 = 1.0 | | OK | 1 | Sizwe Sibanyoni - 484647 | M2 |
| 10074 | I | PEA Loop Train Lines Dev4/64 = END2 90XP35 pin 95 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10075 | A | Force [NI] Dev4/62 = 0.0 | | OK | | Sizwe Sibanyoni - 484647 | M2 |




| | | |
|---|--|-----------------------------|
| Serial Tests Report TS231 – M2 – VFT RTR Vehicle Functional Static Testing Report | Document Reference GIB0000006888 Version: A0 | Emission date 27/06/2024 |
|---|--|-----------------------------|

Section 10 – Service Brake

10.1 Instructions list

10.1.1 040_SBK-Service Brake

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|---|---------------|--------------|-------------------------|---------|
| 10001 | I | Service Brake (SPP=040) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10002 | I | Initial Conditions | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10003 | I | No air supply to the vehicle | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10004 | I | All brake panel cocks are in normal position (not isolated) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10005 | I | 110Vdc Normal power supply should be connected to the vehicle and ON | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10006 | I | Follow the procedure in the document below to upload software onto the TBCU electronic |  | OK | | Nqobile Chirwa - 484648 | M2 |
| 10007 | I | Power Supply | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10008 | A | Remove the connector 10XR12_XCB2 from the propulsion box | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10009 | A | Close Circuit Breaker 33Q1, 33Q3 and 33Q5 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10010 | A | Check the voltage on connector 10XR12_XCB2 between pins 4 (+) and 69 (-) ; 4(+) and 67(-); and 5(+) and 68(-) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10011 | R | Battery voltage (above 80Vdc) is measured on connector 10XR12_XCB2 between pins 4 (+) and 69 (-) ; 4(+) and 67(-); and 5(+) and 68(-) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10012 | A | Open Circuit Breaker 33Q1 and 33Q3, Replace connector 10XR12_XCB2 on the propulsion box, and Close Circuit breaker 33Q1 and 33Q3 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10013 | A | Remove the connector -40XP2_C2_16 from pneumatic brake panel | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10014 | A | Close Circuit Breaker 40Q1 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10015 | A | Check the voltage on connector 40XP2_C2_16 between pins 13 (+) and 31 (-) | | OK | | Nqobile Chirwa - 484648 | M2 |

| | | | | | | | |
|-------|---|---|--|----|---|-------------------------|----|
| 10016 | R | Battery voltage (above 80Vdc) is measured on connector 40XP2_C2_16 between pins 13 (+) and 31 (-) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10017 | A | Open Circuit Breaker 40Q1, Replace connector -40XP2_C2_16 on the pneumatic brake panel, and Close Circuit breaker -40Q1 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10018 | R | The pneumatic brake panel 40A2 is ON | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10019 | I | Brake Air Supply and Brake Application | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10020 | I | EB Reduced Train Lines Dev2/85 = END1 90XR25 pin 60 Dev5/51 = END2 90XR35 pin 60 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10021 | R | Read Defined Variable [NI] Dev2/85 = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10022 | R | Read Defined Variable [NI] Dev5/51 = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10023 | I | Brake Applied Train Lines Dev2/83 = END1 90XR25 pin 50 Dev5/49 = END2 90XR35 pin 50 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10024 | R | Read Defined Variable [NI] Dev2/83 = 0.0 | | OK | 0 | Nqobile Chirwa - 484648 | M2 |
| 10025 | R | Read Defined Variable [NI] Dev5/49 = 0.0 | | OK | 0 | Nqobile Chirwa - 484648 | M2 |
| 10026 | R | Read Defined Variable [TT] (MPU1)li_sbk_m2brakeairsuppokr1 = 0.0 | | OK | 0 | Nqobile Chirwa - 484648 | M2 |
| 10027 | R | Read Defined Variable [TT] (MPU1)li_sbk_m2brakeairsuppokr2 = 0.0 | | OK | 0 | Nqobile Chirwa - 484648 | M2 |
| 10028 | R | Read Defined Variable [TT] (TBCU2)LI_BRPS_NOK = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10029 | R | Read Defined Variable [TT] (TBCU2)LI_BRAKE_NOT_APPLIED = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10030 | A | Close/Isolate the Isolation cock F2.1/3 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10031 | A | Open the Isolation cock F2.2/3 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10032 | A | Connect the air supply to the vehicle main pipe coupling flexible hose F3/5, and switch the supply ON | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10033 | I | Take note of any air leaks in the pipes or valves | | OK | | Nqobile Chirwa - 484648 | M2 |

| | | | | | | | |
|-------|---|--|--|----|---|-------------------------|----|
| 10034 | A | Allow the pressure to go above 6 bar. The pressure can be checked at the BRTP test point | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10035 | R | BRTP pressure is measured >=6 Bar | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10036 | I | Brake Applied Train Lines Dev2/83 = END1 90XR25 pin 50 Dev5/49 = END2 90XR35 pin 50 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10037 | R | Read Defined Variable [NI] Dev2/83 = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10038 | R | Read Defined Variable [NI] Dev5/49 = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10039 | R | Read Defined Variable [TT] (MPU1)li_sbk_m2brakeairsuppokr1 = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10040 | R | Read Defined Variable [TT] (MPU1)li_sbk_m2brakeairsuppokr2 = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10041 | R | Read Defined Variable [TT] (TBCU2)LI_BRPS_NOK = 0.0 | | OK | 0 | Nqobile Chirwa - 484648 | M2 |
| 10042 | R | Read Defined Variable [TT] (TBCU2)LI_BRAKE_NOT_APPLIED = 0.0 | | OK | 0 | Nqobile Chirwa - 484648 | M2 |
| 10043 | I | Remote Isolation | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10044 | I | Remote Isolation Train Lines Dev2/84 = END1 90XR25 pin 59 Dev4/50 = END2 90XR35 pin 59 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10045 | A | Force [NI] Dev4/50 = 1.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10046 | R | Read Defined Variable [NI] Dev2/84 = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10047 | R | Read Defined Variable [TT] (TBCU2)LI_BRAKE_ISO = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10048 | A | Force [TT] (MPU1)lo_sbk_m2isobrake = 1.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10049 | R | Read Defined Variable [TT] (TBCU2)LI_BRAKE_ISO = 0.0 | | OK | 0 | Nqobile Chirwa - 484648 | M2 |
| 10050 | I | Remote Isolation Train Lines Dev2/84 = END1 90XR25 pin 59 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10051 | R | Read Defined Variable [NI] Dev2/84 = 0.0 | | OK | 0 | Nqobile Chirwa - 484648 | M2 |
| 10052 | A | Release [TT] (MPU1)lo_sbk_m2isobrake | | OK | | Nqobile Chirwa - 484648 | M2 |

| | | | | | | | |
|-------|---|--|--|----|---|----------------------------|----|
| 10053 | I | Remote Isolation Train Lines Dev2/84 = END1 90XR25 pin 59 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10054 | R | Read Defined Variable [NI] Dev2/84 = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10055 | R | Read Defined Variable [TT] (TBCU2)LI_BRAKE_ISO = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10056 | I | Remote Isolation Train Lines Dev4/50 = END2 90XR35 pin 59 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10057 | A | Force [NI] Dev4/50 = 0.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10058 | I | Manual Isolation | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10059 | I | EB Reduced Train Lines Dev2/85 = END1 90XR25 pin 60 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10060 | R | Read Defined Variable [NI] Dev2/85 = 0.0 | | OK | 0 | Nqobile Chirwa - 484648 | M2 |
| 10061 | I | EB Reduced Train Lines Dev2/85 = END1 90XR25 pin 60 Dev5/51 = END2 90XR35 pin 60 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10062 | R | Read Defined Variable [NI] Dev5/51 = 0.0 | | OK | 0 | Nqobile Chirwa - 484648 | M2 |
| 10063 | R | Read Defined Variable [TT] (MPU1)li_sbk_m2servicebrakedc = 0.0 | | OK | 0 | Nqobile Chirwa - 484648 | M2 |
| 10064 | R | Read Defined Variable [TT] (TBCU2)Li_ServiceBrakeDC = 0.0 | | OK | 0 | Nqobile Chirwa - 484648 | M2 |
| 10065 | A | Close the Isolation cock C2.3.1 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10066 | I | EB Reduced Train Lines Dev2/85 = END1 90XR25 pin 60 Dev5/51 = END2 90XR35 pin 60 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10067 | R | Read Defined Variable [NI] Dev2/85 = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10068 | R | Read Defined Variable [NI] Dev5/51 = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10069 | R | Read Defined Variable [TT] (MPU1)li_sbk_m2servicebrakedc = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10070 | R | Read Defined Variable [TT] (TBCU2)Li_ServiceBrakeDC = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10071 | A | Re-open the Isolation cock C2.3.1 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10072 | R | Read Defined Variable [TT] (MPU1)li_sbk_m2servicebrakedc = 0.0 | | OK | 0 | Nqobile Chirwa - 484648 | M2 |

| | | | | | | | |
|-------|---|--|--|----|---|-------------------------|----|
| 10073 | I | Switch OFF 400V before reading the bcufault variable | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10074 | R | Read Defined Variable [TT] (MPU1)li_sbk_m2bcufault = 0.0 | | OK | 0 | Nqobile Chirwa - 484648 | M2 |
| 10075 | A | Force [TT] (TBCU2)LO_BRK_FLT = 1.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10076 | R | Read Defined Variable [TT] (MPU1)li_sbk_m2bcufault = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10077 | A | Release [TT] (TBCU2)LO_BRK_FLT | | OK | | Nqobile Chirwa - 484648 | M2 |



| | | |
|---|--|-----------------------------|
| Serial Tests Report TS231 – M2 – VFT RTR Vehicle Functional Static Testing Report | Document Reference GIB0000006888 Version: A0 | Emission date 27/06/2024 |
|---|--|-----------------------------|

Section 11 – Holding and Parking Brake

11.1 Instructions list

11.1.1 045_PBK-Holding and Parking Brake

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|------|---------------|--------------|----------------------------|---------|
| 10001 | I | Holding and Parking Brake (SPP_045) | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10002 | I | Initial Conditions | | OK | | Mpumelelo Sithole - 529980 | M2 |
| 10003 | I | Using the tools list on the side of your screen, record the serial number of the manometer used during this test | | OK | | Mpumelelo Sithole - 529980 | M2 |
| 10004 | I | Check that the pressure on Test point C2.11/1 is >5bar | | OK | | Mpumelelo Sithole - 529980 | M2 |
| 10005 | I | Visual Inspection | | OK | | Mpumelelo Sithole - 529980 | M2 |
| 10006 | A | Check the installation of the manual parking brake release components (lever + cable) | | OK | | Mpumelelo Sithole - 529980 | M2 |
| 10007 | R | The lever is securely fixed (tight) and the cable is correctly attached to the bogie (there is no excess cable, and all clamps are installed) | | OK | | Mpumelelo Sithole - 529980 | M2 |
| 10008 | I | Circuit Breaker | | OK | | Mpumelelo Sithole - 529980 | M2 |
| 10009 | I | Ensure that the Circuit Breaker 33Q3 is closed | | OK | | Mpumelelo Sithole - 529980 | M2 |
| 10010 | A | Close Circuit Breaker 33Q5 | | OK | | Mpumelelo Sithole - 529980 | M2 |
| 10011 | I | Parking Brake Pressure Switch | | OK | | Mpumelelo Sithole - 529980 | M2 |
| 10012 | R | Read Defined Variable [TT] (TBCU2)LI_PARK_BR_RELEASE = 1.0 | | OK | 1 | Sizwe Sibanyoni - 484647 | M2 |
| 10013 | R | Read Defined Variable [TT] (TBCU2)LI_BRAKE_STAT = 0.0 | | OK | 0 | Sizwe Sibanyoni - 484647 | M2 |
| 10014 | R | Read Defined Variable [TT] (MPU1)tbcu2_parkbrakerelease = 1.0 | | OK | 1 | Sizwe Sibanyoni - 484647 | M2 |
| 10015 | R | Read Defined Variable [TT] (MPU1)tbcu2_li_pbrake_stat = 0.0 | | OK | 0 | Sizwe Sibanyoni - 484647 | M2 |
| 10016 | I | Parking Brake Applied Train Lines Dev2/52 = END1 90XR25 pin 77 Dev5/58 = END2 90XP35 pin 77 | | OK | | Sizwe Sibanyoni - 484647 | M2 |

| | | | | | | | |
|-------|---|---|--|----|---|--------------------------|----|
| 10017 | R | Read Defined Variable [NI] Dev2/52 = 0.0 | | OK | 0 | Sizwe Sibanyoni - 484647 | M2 |
| 10018 | R | Read Defined Variable [NI] Dev5/58 = 0.0 | | OK | 0 | Sizwe Sibanyoni - 484647 | M2 |
| 10019 | I | Parking Brake Applied | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10020 | I | For this section of the test, ensure that the pressure on test point C2.11/1 is ALWAYS BELOW 4.8 Bar. if it goes above, turn the Isolation cock C2.3.2 to CLOSE position to drain the air | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10021 | A | Position the Isolation cock C2.3.2 in CLOSE position. Allow the parking brake air pressure to drain to below 4.5 Bar. Use the test point C2.11/1 to verify the air pressure <4.5 Bar | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10022 | R | Pressure at test point C2.11/1 <4.5 Bar | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10023 | R | Read Defined Variable [TT] (TBCU2)LI_PARK_BR_RELEASE = 0.0 | | OK | 0 | Sizwe Sibanyoni - 484647 | M2 |
| 10024 | R | Read Defined Variable [TT] (MPU1)tbcu2_parkbrakerelease = 0.0 | | OK | 0 | Sizwe Sibanyoni - 484647 | M2 |
| 10025 | A | Return the Isolation cock C2.3.2 to OPEN position | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10026 | R | Read Defined Variable [TT] (TBCU2)LI_BRAKE_STAT = 1.0 | | OK | 1 | Sizwe Sibanyoni - 484647 | M2 |
| 10027 | R | Read Defined Variable [TT] (MPU1)tbcu2_li_pbrake_stat = 1.0 | | OK | 1 | Sizwe Sibanyoni - 484647 | M2 |
| 10028 | R | Read Defined Variable [TT] (TBCU2)LI_PARK_BR_DC = 0.0 | | OK | 0 | Sizwe Sibanyoni - 484647 | M2 |
| 10029 | R | Read Defined Variable [TT] (MPU1)tbcu2_parkbrakeisoldc = 0.0 | | OK | 0 | Sizwe Sibanyoni - 484647 | M2 |
| 10030 | R | Read Defined Variable [TT] (MPU1)li_pbk_m2parkbrakeisol = 0.0 | | OK | 0 | Sizwe Sibanyoni - 484647 | M2 |
| 10031 | I | Parking Brake Applied Train Lines Dev2/52 = END1 90XR25 pin 77 Dev5/58 = END2 90XP35 pin 77 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10032 | R | Read Defined Variable [NI] Dev2/52 = 1.0 | | OK | 1 | Sizwe Sibanyoni - 484647 | M2 |
| 10033 | R | Read Defined Variable [NI] Dev5/58 = 1.0 | | OK | 1 | Nokuzola Mdluli - 491469 | M2 |
| 10034 | A | Position the Isolation cock C2.3.2 in CLOSE position | | OK | | Sizwe Sibanyoni - 484647 | M2 |

| | | | | | | | |
|-------|---|---|--|----|---|-----------------------------|----|
| 10035 | R | Read Defined Variable [TT] (TBCU2)LI_BRAKE_STAT = 0.0 | | OK | 0 | Sizwe Sibanyoni - 484647 | M2 |
| 10036 | R | Read Defined Variable [TT] (MPU1)tbcu2_li_pbrake_stat = 0.0 | | OK | 0 | Sizwe Sibanyoni - 484647 | M2 |
| 10037 | R | Read Defined Variable [TT] (TBCU2)LI_PARK_BR_DC = 1.0 | | OK | 1 | Sizwe Sibanyoni - 484647 | M2 |
| 10038 | R | Read Defined Variable [TT] (MPU1)tbcu2_parkbrakeisoldc = 1.0 | | OK | 1 | Sizwe Sibanyoni - 484647 | M2 |
| 10039 | R | Read Defined Variable [TT] (MPU1)li_pbk_m2parkbrakeisol = 1.0 | | OK | 1 | Sizwe Sibanyoni - 484647 | M2 |
| 10040 | I | Parking Brake Applied Train Lines Dev2/52 = END1 90XR25 pin 77 Dev5/58 = END2 90XP25 pin 77 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10041 | R | Read Defined Variable [NI] Dev2/52 = 0.0 | | OK | 0 | Sizwe Sibanyoni - 484647 | M2 |
| 10042 | R | Read Defined Variable [NI] Dev5/58 = 0.0 | | OK | 0 | Sizwe Sibanyoni - 484647 | M2 |
| 10043 | A | Return the Isolation cock C2.3.2 to OPEN position | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10044 | I | Remote Parking Brake Command | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10045 | I | Remote Parking Brake Command Train Lines Dev2/51 = END1 90XR25 pin 68 Dev4/57 = END2 90XR35 pin 68 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10046 | A | Force [NI] Dev4/57 = 1.0 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10047 | R | Read Defined Variable [NI] Dev2/51 = 1.0 | | OK | 1 | Sizwe Sibanyoni - 484647 | M2 |
| 10048 | R | Confirm that the parking brake is applied, and air is released from electro valve C2.5 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10049 | I | Remote Parking Brake Command Train Lines Dev2/51 = END1 90XR25 pin 68 Dev4/57 = END2 90XR35 pin 68 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10050 | A | Force [NI] Dev4/57 = 0.0 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10051 | R | Read Defined Variable [NI] Dev2/51 = 0.0 | | OK | 0 | Sizwe Sibanyoni - 484647 | M2 |
| 10052 | R | Confirm that electro valve C2.5 has stopped emitting air | | OK | | Sizwe Sibanyoni - 484647 | M2 |



Serial Tests Report
TS231 – M2 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000006888
Version: A0

Emission date
27/06/2024



| | | |
|---|--|-----------------------------|
| Serial Tests Report TS231 – M2 – VFT RTR Vehicle Functional Static Testing Report | Document Reference GIB0000006888 Version: A0 | Emission date 27/06/2024 |
|---|--|-----------------------------|


Section 12 – Passenger Doors

12.1 Instructions list

12.1.1 050_DOR-Passenger Doors

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|------|---------------|--------------|-------------------------|---------|
| 10001 | I | Passenger Doors (SPP=050) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10002 | I | Initial conditions | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10003 | I | 110Vdc Normal power supply is connected to the vehicle and ON | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10004 | I | Ensure that the TCMS network is functional | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10005 | I | Circuit Breaker | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10006 | A | Close Circuit Breaker 50Q1 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10007 | R | DCU 1 is powered ON | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10008 | R | Check on the DDU that DCU1 is online | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10009 | A | Close Circuit Breaker 50Q2 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10010 | R | DCU 2 is powered ON | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10011 | R | Check on the DDU that DCU2 is online | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10012 | A | Close Circuit Breaker 50Q3 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10013 | R | DCU 3 is powered ON | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10014 | R | Check on the DDU that DCU3 is online | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10015 | A | Close Circuit Breaker 50Q4 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10016 | R | DCU 4 is powered ON | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10017 | R | Check on the DDU that DCU4 is online | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10018 | A | Close Circuit Breaker 50Q5 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10019 | R | DCU 5 is powered ON | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10020 | R | Check on the DDU that DCU5 is online | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10021 | A | Close Circuit Breaker 50Q6 | | OK | | Nqobile Chirwa - 484648 | M2 |

| | | | | | | | |
|-------|---|---|---|----|---|-------------------------|----|
| 10022 | R | DCU 6 is powered ON | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10023 | R | Check on the DDU that DCU6 is online | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10024 | A | Close Circuit Breaker 50Q7 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10025 | I | Car ID Code | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10026 | A | Using the DDU on the test bench, check that all the doors on M2 are available - as in the picture |  | OK | | Nqobile Chirwa - 484648 | M2 |
| 10027 | R | All doors are available | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10028 | I | Door Open and Close - Safety Loop | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10029 | I | ERTMS Auth Left Train Lines Dev4/87 = END2 90XR35 pin 47 Dev2/81 = END1 90XR25 pin 44 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10030 | A | Force [NI] Dev4/87 = 1.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10031 | R | Read Defined Variable [NI] Dev2/81 = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10032 | A | Force [NI] Dev4/87 = 0.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10033 | R | Read Defined Variable [NI] Dev2/81 = 0.0 | | OK | 0 | Nqobile Chirwa - 484648 | M2 |
| 10034 | I | ERTMS Auth Right Train Lines Dev2/82 = END1 90XR15 pin 47 Dev4/86 = END2 90XP25 pin 44 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10035 | A | Force [NI] Dev4/86 = 1.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10036 | R | Read Defined Variable [NI] Dev2/82 = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10037 | A | Force [NI] Dev4/86 = 0.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10038 | R | Read Defined Variable [NI] Dev2/82 = 0.0 | | OK | 0 | Nqobile Chirwa - 484648 | M2 |
| 10039 | I | Doors Open Train Lines Dev2/49 = END1 90XR15 pin 66 Dev4/55 = END2 90XP25 pin 66 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10040 | A | Force [NI] Dev4/55 = 1.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10041 | R | Read Defined Variable [NI] Dev2/49 = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10042 | A | Force [NI] Dev4/55 = 0.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10043 | R | Read Defined Variable [NI] Dev2/49 = 0.0 | | OK | 0 | Nqobile Chirwa - 484648 | M2 |

| | | | | | | | |
|-------|---|--|--|----|---|----------------------------|----|
| 10044 | I | Door Close Right Train Lines Dev2/53 = END1 90XR15 pin 78 Dev4/60 = END2 90XP25 pin 79 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10045 | A | Force [NI] Dev4/60 = 1.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10046 | R | Read Defined Variable [NI] Dev2/53 = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10047 | A | Force [NI] Dev4/60 = 0.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10048 | R | Read Defined Variable [NI] Dev2/53 = 0.0 | | OK | 0 | Nqobile Chirwa - 484648 | M2 |
| 10049 | I | Door Close Left Train Lines Dev2/54 = END1 90XR15 pin 79 Dev4/59 = END2 90XP25 pin 78 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10050 | A | Force [NI] Dev4/59 = 1.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10051 | R | Read Defined Variable [NI] Dev2/54 = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10052 | A | Force [NI] Dev4/59 = 0.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10053 | R | Read Defined Variable [NI] Dev2/54 = 0.0 | | OK | 0 | Nqobile Chirwa - 484648 | M2 |
| 10054 | I | V<3km/h Train Lines Dev2/35 = END1 90XR15 pin 29 Dev4/39 = END2 90XP25 pin 29 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10055 | A | Force [NI] Dev4/39 = 1.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10056 | R | Read Defined Variable [NI] Dev2/35 = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10057 | I | Door Auth Right Train Lines Dev2/64 = END1 90XR15 pin 85 Dev4/64 = END2 90XP25 pin 84 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10058 | A | Force [NI] Dev4/64 = 1.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10059 | R | Read Defined Variable [NI] Dev2/64 = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10060 | I | Door Auth Left Train Lines Dev2/56 = END1 90XR15 pin 84 Dev4/56 = END2 90XP25 pin 85 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10061 | A | Force [NI] Dev4/56 = 1.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10062 | R | Read Defined Variable [NI] Dev2/56 = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10063 | A | Force [TT] (MPU1)lo_dor_m2opendoorleft = 1.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10064 | A | Force [TT] (MPU1)lo_dor_m2opendoorright = 1.0 | | OK | | Nqobile Chirwa - 484648 | M2 |

| | | | | | | | |
|-------|---|--|--|----|---|-------------------------|----|
| 10065 | R | Check that doors 1, 3 and 5 (LEFT SIDE) open | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10066 | R | Check that doors 2, 4 and 6 (RIGHT SIDE) open | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10067 | I | Door Auth Right Train Lines Dev2/64 = END1 90XR15 pin 85 Dev4/64 = END2 90XP25 pin 84 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10068 | A | Force [NI] Dev4/64 = 0.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10069 | R | Read Defined Variable [NI] Dev2/64 = 0.0 | | OK | 0 | Nqobile Chirwa - 484648 | M2 |
| 10070 | I | Door Auth Left Train Lines Dev2/56 = END1 90XR15 pin 84 Dev4/56 = END2 90XP25 pin 85 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10071 | A | Force [NI] Dev4/56 = 0.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10072 | R | Read Defined Variable [NI] Dev2/56 = 0.0 | | OK | 0 | Nqobile Chirwa - 484648 | M2 |
| 10073 | R | Check that doors 1, 3 and 5 (LEFT SIDE) close | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10074 | R | Check that doors 2, 4 and 6 (RIGHT SIDE) close | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10075 | I | Safety Doors Loop Train Lines Dev2/59 = END1 90XR15 pin 96 Dev4/89 = END2 90XP25 pin 96 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10076 | A | Force [NI] Dev4/89 = 1.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10077 | R | Read Defined Variable [NI] Dev2/59 = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10078 | I | Left Side Doors | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10079 | I | Door 1 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10080 | I | Door Auth Right Train Lines Dev4/64 = END2 90XP25 pin 85 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10081 | A | Force [NI] Dev4/64 = 1.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10082 | R | Check if ALL Left doors opens in 3 sec (+1/-0) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10083 | R | Check that the GREEN leds on both sides of the door blink while the door opens [Safety Request: Prasa8-05] | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10084 | I | Door Opening Gap | | OK | | Nqobile Chirwa - 484648 | M2 |

| | | | | | | | |
|-------|---|---|--|----|------|----------------------------|----|
| 10085 | A | Measure the opening gap of the door. (This measurement must be done at the top of the door) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10086 | R | Door 1 gap Result Min/Max : 1390<= x <= 1410 (mm) | | OK | 1406 | Nqobile Chirwa - 484648 | M2 |
| 10087 | A | Measure the opening gap of the door. (This measurement must be done at the BOTTOM of the door) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10088 | R | Door 1 gap Result Min/Max : 1390<= x <= 1410 (mm) | | OK | 1405 | Nqobile Chirwa - 484648 | M2 |
| 10089 | A | Measure the opening gap of the door. (This measurement must be done in the middle of the door) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10090 | R | Door 1 gap Result Min/Max : 1390<= x <= 1410 (mm) | | OK | 1406 | Nqobile Chirwa - 484648 | M2 |
| 10091 | I | Door 3 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10092 | I | Door Opening Gap | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10093 | A | Measure the opening gap of the door. (This measurement must be done at the BOTTOM of the door) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10094 | R | Door 3 gap Result Min/Max : 1390<= x <= 1410 (mm) | | OK | 1408 | Nqobile Chirwa - 484648 | M2 |
| 10095 | A | Measure the opening gap of the door. (This measurement must be done at the top of the door) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10096 | R | Door 3 gap Result Min/Max : 1390<= x <= 1410 (mm) | | OK | 1405 | Nqobile Chirwa - 484648 | M2 |
| 10097 | A | Measure the opening gap of the door. (This measurement must be done in the middle of the door) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10098 | R | Door 3 gap Result Min/Max : 1390<= x <= 1410 (mm) | | OK | 1408 | Nqobile Chirwa - 484648 | M2 |
| 10099 | I | Door 5 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10100 | I | Door Opening Gap | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10101 | A | Measure the opening gap of the door. (This measurement must be done at the BOTTOM of the door) | | OK | | Nqobile Chirwa - 484648 | M2 |

| | | | | | | | |
|-------|---|---|--|----|------|-------------------------|----|
| 10102 | R | Door 5 gap Result Min/Max : 1390<= x <= 1410 (mm) | | OK | 1409 | Nqobile Chirwa - 484648 | M2 |
| 10103 | A | Measure the opening gap of the door. (This measurement must be done at the top of the door) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10104 | R | Door 5 gap Result Min/Max : 1390<= x <= 1410 (mm) | | OK | 1407 | Nqobile Chirwa - 484648 | M2 |
| 10105 | A | Measure the opening gap of the door. (This measurement must be done in the middle of the door) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10106 | R | Door 5 gap Result Min/Max : 1390<= x <= 1410 (mm) | | OK | 1409 | Nqobile Chirwa - 484648 | M2 |
| 10107 | I | Door Auth Right Train Lines Dev4/64 = END2 90XP25 pin 85 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10108 | A | Force [NI] Dev4/64 = 0.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10109 | R | Check that ALL Left door closes in 3 sec (+1/-0) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10110 | R | Check that the RED leds on both sides of the door blink while the door closes [Safety Request: Prasa8-05] | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10111 | I | Safety Doors Loop Train Lines Dev2/59 = END1 90XR15 pin 96 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10112 | R | Read Defined Variable [NI] Dev2/59 = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10113 | I | Right Side Doors | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10114 | I | Door 2 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10115 | I | Door Auth Left Train Lines Dev4/56 = END2 90XP25 pin 84 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10116 | A | Force [NI] Dev4/56 = 1.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10117 | R | Check that the door opens in 3 sec (+1/-0) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10118 | R | Check that the GREEN leds on both sides of the door blink while the door opens [Safety Request: Prasa8-05] | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10119 | I | Door Opening Gap | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10120 | A | Measure the opening gap of the door. (This measurement must be done at the BOTTOM of the door) | | OK | | Nqobile Chirwa - 484648 | M2 |

| | | | | | | | |
|-------|---|--|--|----|------|----------------------------|----|
| 10121 | R | Door 2 gap Result Min/Max : 1390<= x <= 1410 (mm) | | OK | 1406 | Nqobile Chirwa - 484648 | M2 |
| 10122 | A | Measure the opening gap of the door. (This measurement must be done at the top of the door) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10123 | R | Door 2 gap Result Min/Max : 1390<= x <= 1410 (mm) | | OK | 1407 | Nqobile Chirwa - 484648 | M2 |
| 10124 | A | Measure the opening gap of the door. (This measurement must be done in the middle of the door) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10125 | R | Door 2 gap Result Min/Max : 1390<= x <= 1410 (mm) | | OK | 1406 | Nqobile Chirwa - 484648 | M2 |
| 10126 | I | Door 4 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10127 | I | Door Opening Gap | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10128 | A | Measure the opening gap of the door. (This measurement must be done at the BOTTOM of the door) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10129 | R | Door 4 gap Result Min/Max : 1390<= x <= 1410 (mm) | | OK | 1408 | Nqobile Chirwa - 484648 | M2 |
| 10130 | A | Measure the opening gap of the door. (This measurement must be done at the top of the door) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10131 | R | Door 4 gap Result Min/Max : 1390<= x <= 1410 (mm) | | OK | 1407 | Nqobile Chirwa - 484648 | M2 |
| 10132 | A | Measure the opening gap of the door. (This measurement must be done in the middle of the door) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10133 | R | Door 4 gap Result Min/Max : 1390<= x <= 1410 (mm) | | OK | 1408 | Nqobile Chirwa - 484648 | M2 |
| 10134 | I | Door 6 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10135 | I | Door Opening Gap | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10136 | A | Measure the opening gap of the door. (This measurement must be done at the BOTTOM of the door) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10137 | R | Door 6 gap Result Min/Max : 1390<= x <= 1410 (mm) | | OK | 1408 | Nqobile Chirwa - 484648 | M2 |
| 10138 | A | Measure the opening gap of the door. (This measurement must be done at the | | OK | | Nqobile Chirwa - 484648 | M2 |

| | | | | | | | |
|-------|---|---|--|----|------|-------------------------|----|
| | | top of the door) | | | | | |
| 10139 | R | Door 6 gap Result Min/Max : 1390<= x <= 1410 (mm) | | OK | 1410 | Nqobile Chirwa - 484648 | M2 |
| 10140 | A | Measure the opening gap of the door. (This measurement must be done in the middle of the door) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10141 | R | Door 6 gap Result Min/Max : 1390<= x <= 1410 (mm) | | OK | 1410 | Nqobile Chirwa - 484648 | M2 |
| 10142 | I | Obstacle Detection | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10143 | I | Door Auth Right Train Lines Dev4/64 = END2 90XP25 pin 85 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10144 | A | Force [NI] Dev4/64 = 1.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10145 | R | Check if ALL Left doors opens in 3 sec (+1/-0) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10146 | A | Position an obstacle on the floor in the centre of each and every door closing line | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10147 | I | Door Auth Train Lines Dev1/64 = END1 90XR25 pin 84 (Right) Dev1/56 = END1 90XR25 pin 85 (Left) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10148 | A | Force [NI] Dev4/56 = 0.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10149 | A | Force [NI] Dev4/64 = 0.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10150 | R | All doors will hit the obstacles, reopen, and try to close again 3 times. On the third attempt ALL doors will stop and stand ajar - free to be opened manually | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10151 | I | Safety Doors Loop Train Lines Dev2/59 = END1 90XR15 pin 96 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10152 | R | Read Defined Variable [NI] Dev2/59 = 0.0 | | OK | 0 | Nqobile Chirwa - 484648 | M2 |
| 10153 | I | Door Auth Train Lines Dev1/64 = END1 90XR25 pin 84 (Right) Dev1/56 = END1 90XR25 pin 85 (Left) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10154 | A | Force [NI] Dev4/56 = 1.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10155 | A | Force [NI] Dev4/64 = 1.0 | | OK | | Nqobile Chirwa - 484648 | M2 |

| | | | | | | | |
|-------|---|--|--|----|---|-------------------------|----|
| 10156 | R | ALL doors opens fully | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10157 | A | Remove the obstacle | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10158 | I | Door Auth Train Lines Dev1/64 = END1 90XR25 pin 84 (Right) Dev1/56 = END1 90XR25 pin 85 (Left) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10159 | A | Force [NI] Dev4/56 = 0.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10160 | A | Force [NI] Dev4/64 = 0.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10161 | R | Check if ALL door closes in 3 sec (+1/-0) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10162 | R | Check that the RED leds on both sides of the door blink while the door closes [Safety Request: Prasa8-05] | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10163 | I | Safety Doors Loop Train Lines Dev2/59 = END1 90XR15 pin 96 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10164 | R | Read Defined Variable [NI] Dev2/59 = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10165 | I | Speed Detection | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10166 | I | Door Auth Left Train Lines Dev4/56 = END2 90XP25 pin 84 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10167 | A | Force [NI] Dev4/56 = 1.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10168 | I | Door Auth Right Train Lines Dev4/64 = END2 90XP25 pin 85 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10169 | A | Force [NI] Dev4/64 = 1.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10170 | R | All doors open | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10171 | I | V>5km/h Train Lines Dev2/34 = END1 90XR15 pin 28 Dev4/38 = END2 90XP25 pin 28 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10172 | A | Force [NI] Dev4/38 = 1.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10173 | R | Read Defined Variable [NI] Dev2/34 = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10174 | R | All doors close due to the invalid state of the DCU | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10175 | A | Release [TT] (MPU1)lo_dor_m2opendoorleft | | OK | | Nqobile Chirwa - 484648 | M2 |

| | | | | | | | |
|-------|---|--|--|----|---|----------------------------|----|
| 10176 | A | Release [TT] (MPU1)lo_dor_m2opendoorright | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10177 | I | V>5km/h Train Lines Dev2/34 = END1 90XR15 pin 28 Dev4/38 = END2 90XP25 pin 28 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10178 | A | Force [NI] Dev4/38 = 0.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10179 | R | Read Defined Variable [NI] Dev2/34 = 0.0 | | OK | 0 | Nqobile Chirwa - 484648 | M2 |
| 10180 | I | V<3km/h Train Lines Dev4/39 = END2 90XP25 pin 29 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10181 | A | Force [NI] Dev4/39 = 0.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10182 | I | Door Auth Train Lines Dev1/64 = END1 90XR25 pin 84 (Right) Dev1/56 = END1 90XR25 pin 85 (Left) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10183 | A | Force [NI] Dev4/64 = 0.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10184 | A | Force [NI] Dev4/56 = 0.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10185 | I | Safety Doors Loop Train Lines Dev4/89 = END2 90XP25 pin 96 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10186 | A | Force [NI] Dev4/89 = 0.0 | | OK | | Nqobile Chirwa - 484648 | M2 |



Serial Tests Report
TS231 – M2 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000006888
Version: A0

Emission date
27/06/2024



Section 13 – HVAC Air Conditioning


13.1 Instructions list



13.1.1 057_HVA-Air Conditioning


I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|--|------|---------------|--------------|--------------------------|---------|
| 10001 | I | Air Conditioning (SPP=057) | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10002 | I | Initial conditions | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10003 | A | Car Should be Prepared | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10004 | I | Power Supply | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10005 | A | Remove Connector 57XP1_5 from HVAC Panel | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10006 | A | Close Circuit Breaker 57Q2 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10007 | A | Force [TT] (MPU1)lo_hva_m2hvacinhibr1__1 = 0 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10008 | A | Force [TT] (MPU1)lo_hva_m2hvacinhibr2__1 = 0 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10009 | R | Check battery voltage (above 80Vdc) between points 11 and 9 of the connector 57XP1_5 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10010 | A | Force [TT] (MPU1)lo_hva_m2hvacinhibr2__1 = 1 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10011 | R | Check 0Vdc between points 11 and 9 of the connector 57XP1_5 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10012 | A | Force [TT] (MPU1)lo_hva_m2hvacinhibr1__1 = 1 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10013 | R | Check 0Vdc between points 11 and 9 of the connector 57XP1_5 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10014 | R | Check 0Vdc between points 10 and 9 of the connector 57XP1_5 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10015 | A | Force [TT] (MPU1)lo_hva_m2hvacinhibr2__1 = 0 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10016 | A | Force [TT] (MPU1)lo_hva_m2emergventil__1 = 1 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10017 | R | Check 0Vdc between points 11 and 9 of the connector 57XP1_5 | | OK | | Sizwe Sibanyoni - 484647 | M2 |

| | | | | | | | |
|-------|---|---|---|----|--|--------------------------|----|
| 10018 | R | Check battery voltage (above 80Vdc) between points 10 and 9 of the connector 57XP1_5 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10019 | A | Release [TT] (MPU1)lo_hva_m2emergventil___1 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10020 | A | Release [TT] (MPU1)lo_hva_m2hvacinhibr1___1 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10021 | A | Release [TT] (MPU1)lo_hva_m2hvacinhibr2___1 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10022 | A | Return back the connector 57XP1_5 on the HVAC panel | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10023 | I | HVAC Electronic Power Supply | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10024 | A | Close Circuit Breaker F1 on the HVAC Panel | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10025 | A | Turn the control switch to AUTO position on the HVAC Panel | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10026 | R | The HVAC electronic is ON | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10027 | A | Open Circuit Breaker F1 on the HVAC Panel | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10028 | R | The HVAC electronic is OFF | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10029 | A | Close Circuit Breaker F1 on the HVAC Panel | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10030 | I | Software Upload | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10031 | I | Follow the procedure in the document below to upload software onto the HVAC electronic |  | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10032 | A | |  | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10033 | I | Sensor Grade | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10034 | I | Each temperature sensor has calibrated grade information. The sensor must be setup with this information. | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10035 | A | The label with sensor grade information is found inside the HVAC frame, near the filter. Inside the train, open the ceiling filter access, rotate a damper, and read the label. | | OK | | Sizwe Sibanyoni - 484647 | M2 |

| | | | | | | | |
|-------|---|---|---|----|----|--------------------------|----|
| 10036 | R | Sensor grade for HVAC Return Air (RAS) is : | | OK | 6 | Sizwe Sibanyoni - 484647 | M2 |
| 10037 | R | Sensor grade for HVAC Duct Air (DAS) is : | | OK | 5L | Sizwe Sibanyoni - 484647 | M2 |
| 10038 | R | Sensor grade for HVAC Fresh Air (FAS) is : | | OK | 4L | Sizwe Sibanyoni - 484647 | M2 |
| 10039 | R | Sensor grade for HVAC Duct Air 2 (DAS2) is : | | OK | 7 | Sizwe Sibanyoni - 484647 | M2 |
| 10040 | A | In the maintenance software, select the "Application settings" page and click the "Sensors" tab | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10041 | A | Enter the data found on the label for each grade. Then, click "Save settings" |  | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10042 | A | Open Circuit Breaker F1 on the HVAC Panel | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10043 | I | Checking 400Vac | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10044 | A | Ensure that the 400Vac Shore Supply is connected to the vehicle, else connect it | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10045 | A | Close Circuit Breaker 57Q1 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10046 | A | On the HVAC Panel check 400Vac (+/-5%) between points L1- Phase R, L2- Phase S, L3- Phase T | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10047 | R | 400Vac (+/-5%) is measured between each of the phases | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10048 | A | On the HVAC Panel, with a phasemeter, check the correct Phase Rotation between points L1- Phase R, L2- Phase S and L3- Phase T. | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10049 | R | The phase rotation is correct between all three phases | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10050 | I | Saloon HVAC | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10051 | A | Force [TT] (MPU1)lo_hva_m2hvacinhibr1__1 = 1 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10052 | A | Force [TT] (MPU1)lo_hva_m2hvacinhibr2__1 = 0 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10053 | A | Force [TT] NRG_HvacM250Cmd = 0 | | OK | | Sizwe Sibanyoni - 484647 | M2 |

| | | | | | | | |
|-------|---|---|--|----|--|--------------------------|----|
| 10054 | A | Close Circuit Breaker F1 on the HVAC Panel | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10055 | R | HVAC unit turns ON and starts to work | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10056 | I | Reconnect the laptop to the HVAC maintenance software using HCU Finder | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10057 | R | The Exhaust fans are Turned Off (Confirm on Forced tab that Actual exhauster speed is OFF) |  | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10058 | I | Forced Mode (Saloon HVAC) | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10059 | I | For the next sections, walk through the whole car and physically check (feel) that the HVAC is functioning as desired | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10060 | I | In the maintenance software, select the 'Forced' tab, and use the "Required working mode" drop down box to force the following modes: | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10061 | I | Ventilation Mode |  | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10062 | A | Force Ventilation mode on the Saloon HVAC | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10063 | R | All saloon HVAC units work in Ventilation mode. Not heating/cooling | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10064 | R | The Exhaust fans are Turned OFF | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10065 | I | Cooling Mode | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10066 | A | Force Cooling mode on the Saloon HVAC | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10067 | R | All saloon HVAC units work in Cooling mode | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10068 | R | The Exhaust fans are Turned OFF | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10069 | I | Heating Mode | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10070 | A | Force Heating mode on the Saloon HVAC | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10071 | R | All saloon HVAC units work in Heating mode | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10072 | R | The Exhaust fans are Turned OFF | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10073 | I | Self-Test | | OK | | Sizwe Sibanyoni - 484647 | M2 |



| | | | | | | | |
|-------|---|---|---|----|--|--------------------------|----|
| 10074 | A | Force Self-Test on the Saloon HVAC | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10075 | R | All saloon HVAC units work according to the mode described in the "Actual working mode" | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10076 | R | The Exhaust fans are Turned OFF | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10077 | I | HVAC Faults | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10078 | A | Open Circuit Breaker 57Q1 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10079 | R | All saloon HVAC units STOP working | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10080 | A | Close Circuit Breaker 57Q1 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10081 | R | All saloon HVAC units START working | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10082 | A | In the maintenance software, select the "Alarms / Warnings" tab |  | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10083 | A | Ensure there are no active faults on the HVAC | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10084 | R | No active faults identified on the HVAC unit | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10085 | A | Release [TT] (MPU1)lo_hva_m2hvacinhibr1__1 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10086 | A | Release [TT] (MPU1)lo_hva_m2hvacinhibr2__1 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10087 | A | Release [TT] NRG_HvacM250Cmd | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10088 | I | End of test | | OK | | Sizwe Sibanyoni - 484647 | M2 |

13.1.2 057_HVA_SME-HVAC_SME

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|------|---------------|--------------|----------|---------|
| 10001 | I | HVA_057 Air Conditioning | | NE | | | M2 |
| 10002 | I | Initial conditions | | NE | | | M2 |
| 10003 | A | Car Should be Prepared with CVS running and 400V ac available in the car | | NE | | | M2 |
| 10004 | I | HVAC AC Power Supply | | NE | | | M2 |
| 10005 | A | Close Circuit Breaker 13Q1 and 13Q5 | | NE | | | M2 |
| 10006 | A | Check on the DDU if the HVAC is offline | | NE | | | M2 |
| 10007 | I | Checking 400Vac | | NE | | | M2 |
| 10008 | A | Close Circuit Breaker 57Q1 | | NE | | | M2 |
| 10009 | A | Disconnect connector 57XP4_X5 and use a multimeter to check 400Vac between each phases a1, a2 and b1 | | NE | | | M2 |
| 10010 | R | 400Vac measured between all phases | | NE | | | M2 |
| 10011 | A | On the same connector 57XP4_X5, with a phasemeter, check the phase rotation of all 3 phases which are a1- phase L1, a2- Phase L2 and b1- phase L3 | | NE | | | M2 |
| 10012 | R | The phase rotation is correct between all three phases | | NE | | | M2 |
| 10013 | A | Normalize connector 57XP4_X5. | | NE | | | M2 |
| 10014 | I | HVAC inhib | | NE | | | M2 |
| 10015 | A | Force [TT] (MPU1)lo_hva_m2hvacinhibr1__1 = 1.0 | | NE | | | M2 |
| 10016 | A | Force [TT] (MPU1)lo_hva_m2hvacinhibr2__1 = 1.0 | | NE | | | M2 |
| 10017 | I | 50% HVAC restriction | | NE | | | M2 |

| | | | | | | | |
|-------|---|---|---|----|--|--|----|
| 10018 | A | Force [TT] NRG_HvacM250Cmd = 0 | | NE | | | M2 |
| 10019 | I | Saloon HVAC | | NE | | | M2 |
| 10020 | A | Close Circuit Breaker 57Q2 | | NE | | | M2 |
| 10021 | A | Allow the HVAC to initialize and check on the DDU if the HVAC is online | | NE | | | M2 |
| 10022 | R | HVAC unit turns ON and starts to work | | NE | | | M2 |
| 10023 | I | Full "Self test" saloon | | NE | | | M2 |
| 10024 | I | Connect the laptop to the HVAC maintenance software using web browser. Enter the following IP address on the web browser 10.136.xxx30 xxx represents the train number Login: maint Password: maint |  | NE | | | M2 |
| 10025 | I | HVAC web portal | | NE | | | M2 |
| 10026 | R | On status tab, Active mode is off for both cab and saloon |  | NE | | | M2 |
| 10027 | A | Go to Alarms tab and clear all the alarms for saloon and cabin | | NE | | | M2 |
| 10028 | I | For the following tests make sure on the webHMI tab you change controller to be controlled by webHMI and not MPU |  | NE | | | M2 |
| 10029 | A | Before running the full test, please click on reset test to reset the previous results. | | NE | | | M2 |
| 10030 | A | Select Full-Test on the Saloon HVAC |  | NE | | | M2 |
| 10031 | R | All saloon HVAC units work according to the mode described in the "ACTIVE MODE" on the status tab | | NE | | | M2 |
| 10032 | R | When the test is complete, please check if the status is showing as "TEST PASS" and the test took 3 mins +/- 2 seconds for each mode. | | NE | | | M2 |
| 10033 | I | Forced Mode (Saloon HVAC) | | NE | | | M2 |
| 10034 | I | During all tests Walk through the whole car and physically check (feel) that the HVAC is functioning as desired | | NE | | | M2 |

| | | | | | | | |
|-------|---|---|--|----|--|--|----|
| 10035 | I | Go to maintenance tab to force the following modes |  | NE | | | M2 |
| 10036 | I | Cooling Mode | | NE | | | M2 |
| 10037 | A | Select forced Cooling mode on the Saloon HVAC and let it run for 5 mins | | NE | | | M2 |
| 10038 | R | All HVAC units are cooling | | NE | | | M2 |
| 10039 | I | Heating Mode | | NE | | | M2 |
| 10040 | A | Select forced Heating mode on the Saloon HVAC and let it run for 5 mins | | NE | | | M2 |
| 10041 | R | All HVAC units are heating | | NE | | | M2 |
| 10042 | I | HVAC Faults | | NE | | | M2 |
| 10043 | A | In the maintenance software, select the "Alarms" tab | | NE | | | M2 |
| 10044 | A | Ensure there are no active faults on the HVAC for Cabin and Saloon. Use the highlighted drop down to navigate between saloon and cabin. |  | NE | | | M2 |
| 10045 | R | No active faults identified on the HVAC unit | | NE | | | M2 |
| 10046 | R | Cabin HVAC turned OFF | | NE | | | M2 |
| 10047 | A | Release [TT] (MPU1)lo_hva_m2hvacinhibr1__1 | | NE | | | M2 |
| 10048 | A | Release [TT] (MPU1)lo_hva_m2hvacinhibr2__1 | | NE | | | M2 |
| 10049 | A | Release [TT] NRG_HvacM250Cmd | | NE | | | M2 |
| 10050 | I | End of test | | NE | | | M2 |



Serial Tests Report
TS231 – M2 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000006888
Version: A0

Emission date
27/06/2024

Section 14 – Fire protection

14.1 Instructions list

14.1.1 067_FSD-Fire Protection

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|------|---------------|--------------|--------------------------|---------|
| 10001 | I | Fire Protection System (SPP=067) | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10002 | I | Fire Detection Train Lines | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10003 | I | Fire Detection Train Lines Dev2/76 = END1 90XR24 pin 21 Dev4/76 = END2 90XP34 pin 21 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10004 | A | Force [NI] Dev4/76 = 1.0 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10005 | R | Read Defined Variable [NI] Dev2/76 = 1.0 | | OK | 1 | Sizwe Sibanyoni - 484647 | M2 |
| 10006 | A | Force [NI] Dev4/76 = 0.0 | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10007 | R | Read Defined Variable [NI] Dev2/76 = 0.0 | | OK | 0 | Sizwe Sibanyoni - 484647 | M2 |
| 10008 | I | Continuity Test | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10009 | A | The following steps are continuity tests between the two points described in each step. Use a multimeter for this test. | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10010 | A | From : [(local: +END1 -90XR23.B (pin 4))] to: [(local: +END2 -90XP33.B pin 4)] | | OK | | Sizwe Sibanyoni - 484647 | M2 |
| 10011 | A | From : [(local: +END1 -90XR23.B (pin 5))] to: [(local: +END2 -90XP33.B pin 5)] | | OK | | Sizwe Sibanyoni - 484647 | M2 |

Section 15 – Traction and Electric Brake

15.1 Instructions list

15.1.1 033_TRC-Traction and Electric Brake

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|--|------|---------------|--------------|-------------------------|---------|
| 10001 | I | Traction and Electric Brake (SPP=033) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10002 | I | Circuit Breakers and Configuration | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10003 | A | Close Circuit Breaker 33Q1 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10004 | A | Close Circuit Breaker 33Q2 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10005 | A | Close Circuit Breaker 33Q3 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10006 | A | Close Circuit Breaker 33Q4 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10007 | A | Close Circuit Breaker 33Q5 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10008 | R | Read Defined Variable [TT] (TBCU2)LI_CAR_ID2 = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10009 | I | Train Lines | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10010 | I | 110Vdc Normal Traction EL Train Line Dev1/65 = END1 90XP25 pin 42 Dev2/28 = END1 90XP35 pin 14 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10011 | A | Force [NI] Dev1/65 = 1.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10012 | R | Read Defined Variable [NI] Dev2/28 = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10013 | A | Force [NI] Dev1/65 = 0.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10014 | R | Read Defined Variable [NI] Dev2/28 = 0.0 | | OK | 0 | Nqobile Chirwa - 484648 | M2 |
| 10015 | I | Forward Train Lines: Dev2/31 : END1 90XR25 pin 25 Dev4/35 : END2 90XP35 pin 25 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10016 | A | Force [NI] Dev4/35 = 1.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10017 | R | Read Defined Variable [TT] (TBCU2)LI_FORWARD = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10018 | R | Read Defined Variable [NI] Dev2/31 = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10019 | I | Forward Train Lines: Dev2/31 : END1 90XR25 pin 25 Dev4/35 : END2 90XP35 pin 25 | | OK | | Nqobile Chirwa - 484648 | M2 |

| | | | | | | | |
|-------|---|---|--|----|---|-------------------------|----|
| 10020 | A | Force [NI] Dev4/35 = 0.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10021 | R | Read Defined Variable [TT] (TBCU2)LI_FORWARD = 0.0 | | OK | 0 | Nqobile Chirwa - 484648 | M2 |
| 10022 | R | Read Defined Variable [NI] Dev2/31 = 0.0 | | OK | 0 | Nqobile Chirwa - 484648 | M2 |
| 10023 | I | Reverse Train Lines: Dev2/36 : END1 90XR25 pin 30 Dev4/78 : END2 90XP35 pin 30 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10024 | A | Force [NI] Dev4/78 = 1.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10025 | R | Read Defined Variable [TT] (TBCU2)LI_REVERSE = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10026 | R | Read Defined Variable [NI] Dev2/36 = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10027 | I | Reverse Train Lines: Dev2/36 : END1 90XR25 pin 30 Dev4/78 : END2 90XP35 pin 30 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10028 | A | Force [NI] Dev4/78 = 0.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10029 | R | Read Defined Variable [TT] (TBCU2)LI_REVERSE = 0.0 | | OK | 0 | Nqobile Chirwa - 484648 | M2 |
| 10030 | R | Read Defined Variable [NI] Dev2/36 = 0.0 | | OK | 0 | Nqobile Chirwa - 484648 | M2 |
| 10031 | I | Traction Train Lines: Dev2/37 : END1 90XR25 pin 31 Dev4/81 : END2 90XP35 pin 31 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10032 | A | Force [NI] Dev4/81 = 1.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10033 | R | Read Defined Variable [TT] (TBCU2)LI_TRACTION = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10034 | R | Read Defined Variable [NI] Dev2/37 = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10035 | I | Traction Train Lines: Dev2/37 : END1 90XR25 pin 31 Dev4/81 : END2 90XP35 pin 31 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10036 | A | Force [NI] Dev4/81 = 0.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10037 | R | Read Defined Variable [TT] (TBCU2)LI_TRACTION = 0.0 | | OK | 0 | Nqobile Chirwa - 484648 | M2 |
| 10038 | R | Read Defined Variable [NI] Dev2/37 = 0.0 | | OK | 0 | Nqobile Chirwa - 484648 | M2 |
| 10039 | I | No Brake Train Lines: Dev2/38 : END1 90XR25 pin 32 Dev4/82 : END2 90XP35 pin 32 | | OK | | Nqobile Chirwa - 484648 | M2 |

| | | | | | | | |
|-------|---|---|--|----|---|-------------------------|----|
| 10040 | A | Force [NI] Dev4/82 = 1.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10041 | R | Read Defined Variable [TT] (TBCU2)LI_NOBRAKE = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10042 | R | Read Defined Variable [NI] Dev2/38 = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10043 | I | No Brake Train Lines: Dev2/38 : END1 90XR25 pin 32 Dev4/82 : END2 90XP35 pin 32 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10044 | A | Force [NI] Dev4/82 = 0.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10045 | R | Read Defined Variable [TT] (TBCU2)LI_NOBRAKE = 0.0 | | OK | 0 | Nqobile Chirwa - 484648 | M2 |
| 10046 | R | Read Defined Variable [NI] Dev2/38 = 0.0 | | OK | 0 | Nqobile Chirwa - 484648 | M2 |
| 10047 | I | Traction Interlock Bypass Train Lines Dev2/4 : END1 90XR24 pin 6 Dev4/4 : END2 90XP34 pin 6 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10048 | A | Force [NI] Dev4/4 = 1.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10049 | R | Read Defined Variable [NI] Dev2/4 = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10050 | A | Force [NI] Dev4/4 = 0.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10051 | R | Read Defined Variable [NI] Dev2/4 = 0.0 | | OK | 0 | Nqobile Chirwa - 484648 | M2 |
| 10052 | I | Traction Interlock Train Lines Dev2/39 : END1 90XR25 pin 41 Dev4/83 : END2 90XP35 pin 41 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10053 | A | Force [NI] Dev4/83 = 1.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10054 | R | Read Defined Variable [TT] (TBCU2)LI_NOT_INHIB = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10055 | R | Read Defined Variable [NI] Dev2/39 = 1.0 | | OK | 1 | Nqobile Chirwa - 484648 | M2 |
| 10056 | I | Traction Interlock Train Lines Dev2/39 : END1 90XR25 pin 41 Dev4/83 : END2 90XP35 pin 41 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10057 | A | Force [NI] Dev4/83 = 0.0 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10058 | R | Read Defined Variable [TT] (TBCU2)LI_NOT_INHIB = 0.0 | | OK | 0 | Nqobile Chirwa - 484648 | M2 |
| 10059 | R | Read Defined Variable [NI] Dev2/39 = 0.0 | | OK | 0 | Nqobile Chirwa - 484648 | M2 |
| 10060 | I | Coolant Liquid | | OK | | Nqobile Chirwa - 484648 | M2 |

| | | | | | | | |
|-------|---|---|---|----|--|-------------------------|----|
| 10061 | A | Check that the coolant level is at least 1/2 of the sight glass level indicator |  | OK | | Nqobile Chirwa - 484648 | M2 |
| 10062 | R | Coolant Liquid Level is OK | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10063 | I | End of Test | | OK | | Nqobile Chirwa - 484648 | M2 |



| | | |
|---|--|-----------------------------|
| Serial Tests Report TS231 – M2 – VFT RTR Vehicle Functional Static Testing Report | Document Reference GIB0000006888 Version: A0 | Emission date 27/06/2024 |
|---|--|-----------------------------|

Section 16 – Vehicle Normalization

16.1 Instructions list

16.1.1 NORM-Vehicle Normalization

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|---|---------------|--------------|-------------------------|---------|
| 10001 | I | Initial Conditions | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10002 | I | This inspection must be performed by the EPU/Acting EPU Manager on shift | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10003 | I | The VFT procedures are all completed | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10004 | I | Vehicle Normalization Check | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10005 | R | On LV3 all Circuit Breakers are installed and secured | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10006 | R | On LV3 all Dataplugs are installed, tightened and earth braids are fastened | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10007 | R | On LV3 all Connectors are tightened | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10008 | R | On LV3 there are no missing components, device, wiring or connectors. | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10009 | A | ON LV3, make sure that both bolts on 93XT300 terminal 4 are tightened and torque marked. |  | OK | | Nqobile Chirwa - 484648 | M2 |
| 10010 | R | On LV6 all Dataplugs are installed, tightened and earth braids are fastened | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10011 | R | On LV6 all Connectors are tightened | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10012 | R | On LV6 there are no missing components, device, wiring or connectors. | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10013 | R | On LV4 all Connectors are tightened | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10014 | R | On LV4 there are no missing components, device, wiring or connectors. | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10015 | R | On HC Cubicle the Controller is installed and properly tightened and its connectors are tightened | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10016 | R | All DCUs are properly installed and secured | | OK | | Nqobile Chirwa - 484648 | M2 |

| | | | | | | | |
|-------|---|--|--|----|--|--------------------------|----|
| 10017 | R | All Internal Displays are properly installed and secured | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10018 | R | All Light Covers are properly installed | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10019 | R | All Saloon Fire Detectors are properly installed and secured | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10020 | R | All covers are normalised inside the car | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10021 | R | On the Underframe, TBCU Agate is installed and properly tightened | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10022 | R | On the Underframe, Auxiliary Compressor cover is normalized | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10023 | R | On the Underframe, Panto panel cover is normalized | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10024 | R | On the Underframe, Speed Sensors are installed and properly tightened | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10025 | R | On the LVB, all Circuit Breakers are installed and properly tightened | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10026 | R | On the LVB, all Relays and Timers are installed and properly tightened | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10027 | R | On the LVB, BRIOMs are installed and properly tightened | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10028 | R | On the LVB there are no missing components, device, wiring or connectors. | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10029 | R | On the Underframe, all Connectors are tightened | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10030 | R | All underframe covers are normalised | | OK | | Nokuzola Mdluli - 491469 | M2 |
| 10031 | R | On END1 the Octopus cables are disconnected from the car and properly stored. | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10032 | R | On END2 the Octopus cables are disconnected from the car and properly stored. | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10033 | R | On the roof, there is no Strap connected to the Pantograph | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10034 | R | The Test Bench is switched OFF and the Octopus cables are disconnected and properly stored | | OK | | Nqobile Chirwa - 484648 | M2 |



Serial Tests Report
TS231 – M2 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000006888
Version: A0

Emission date
27/06/2024

| | | | | | | | |
|-------|---|---------------------------------|--|----|--|-----------------------------|----|
| 10035 | R | ALL P.Os of this car are closed | | OK | | Nokuzola Mdluli - 491469 | M2 |
|-------|---|---------------------------------|--|----|--|-----------------------------|----|

Section 17 – PACIS Network

17.1 Instructions list

17.1.1 054_PIS-PACIS Network

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|--|------|---------------|--------------|-------------------------|---------|
| 10001 | I | PACIS System (SPP=054) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10002 | I | Initial conditions | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10003 | I | 110Vdc Normal line is connected and ON | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10004 | I | Circuit Breaker | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10005 | A | Close Circuit Breaker 54Q1 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10006 | A | Close Circuit Breaker 54Q2 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10007 | A | Close Circuit Breaker 54Q10 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10008 | A | Close Circuit Breaker 54Q11 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10009 | A | Close Circuit Breaker 55Q2 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10010 | A | Close Circuit Breaker 55Q3 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10011 | R | All 'Pacis System' circuit breakers are closed | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10012 | I | Power Supply of Router Switches | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10013 | I | Ethernet Switch CRS1 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10014 | R | CRS1 is ON | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10015 | I | Ethernet Switch CRS2 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10016 | R | CRS2 is ON | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10017 | I | DPAI-1 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10018 | R | DPAI-1 is ON | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10019 | I | DPAI-2 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10020 | R | DPAI-2 is ON | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10021 | I | Lateral Display 'LAT1' | | OK | | Nqobile Chirwa - 484648 | M2 |

| | | | | | | | |
|-------|---|---|--|----|------|-------------------------|----|
| 10022 | R | The PWR (power) LED is "ON" on the Lateral Display 'LAT1' | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10023 | I | Lateral Display 'LAT2' | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10024 | R | The PWR (power) LED is "ON" on the Lateral Display 'LAT2' | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10025 | I | Interior Display 'INT1' | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10026 | R | The PWR (power) LED is "ON" on the Interior Display 'INT1' | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10027 | I | Interior Display 'INT2' | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10028 | R | The PWR (power) LED is "ON" on the Interior Display 'INT2' | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10029 | I | Impedance of Loudspeaker | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10030 | I | Saloon Speakers Commanded by DPAI-1 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10031 | A | Measure the impedance connector '54XP1_X4' between pins: z32(+) and z30 (-) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10032 | R | Impedance Result Max : $x \leq 32$ (Ohms) | | OK | 30.8 | Nqobile Chirwa - 484648 | M2 |
| 10033 | I | Saloon Speakers Commanded by DPAI-2 | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10034 | A | Measure the impedance connector '54XP2_X4' between pins: z32(+) and z30 (-) | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10035 | R | Impedance Result Max : $x \leq 32$ (Ohms) | | OK | 30.4 | Nqobile Chirwa - 484648 | M2 |
| 10036 | I | Data plugs | | OK | | Nqobile Chirwa - 484648 | M2 |
| 10037 | A | Insert and secure data plugs in the CRS | | OK | | Nqobile Chirwa - 484648 | M2 |



Serial Tests Report
TS231 – M2 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000006888
Version: A0

Emission date
27/06/2024

Section 18 – Report summaries

18.1 Results status

| Test Instruction Sheet | Compliant | Incomplete | Non-compliant |
|---|-----------|------------|---------------|
| Vehicle Normalization | X | | |
| Train-Ground Communication | X | | |
| Traction and Electric Brake | X | | |
| TCMS Network | X | | |
| Service Brake | X | | |
| Rescue Mode and Emergency Disconnection | X | | |
| Passenger Doors | X | | |
| Pantograph | X | | |
| PACIS Network | X | | |
| Internal Lighting | X | | |
| HVAC Air Conditioning | X | | |
| Holding and Parking Brake | X | | |
| Fire protection | X | | |
| Energy Distribution | X | | |
| Emergency Brake | X | | |
| Cabin Control | X | | |

18.2 Tools used

| Function | Tool name | Tool number | Next Calibration date |
|----------|------------|-------------|-----------------------|
| 015_NRG | Phasemeter | Phasemeter | 8/25/2024 |
| 021_PNT | Manometer | Manometer | 7/31/2024 |
| 040_SBK | Manometer | Manometer | 7/31/2024 |
| 045_PBK | Manometer | Manometer | 7/31/2024 |
| 057_HVA | Phasemeter | Phasemeter | 8/25/2024 |
| 062_ETS | Multimeter | Meter 1 | 8/25/2024 |



Serial Tests Report
TS231 – M2 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000006888
Version: A0

Emission date
27/06/2024

| | | | |
|---------|----------------|----------------|-----------|
| 064_COM | GSM-R - tester | Radio Analyser | 8/23/2024 |
| 067_FSD | Multimeter | Meter 1 | 8/25/2024 |

| Vehicle | Equipment | Expected version | Version loaded |
|---------|-----------|------------------|----------------|
| M2 | | | |