

X'TRAPOLIS MEGA

SUMMARY REPORT

Photo-not-contractual

CONFIDENTIAL INFORMATION

This document and its contents is the exclusive property of ALSTOM Transport SA or Affiliates.
The reproduction, distribution and utilization of this document as well as the communication of its contents to others without express written authorisation is prohibited. Offenders will be held liable for the payment of damages.
All right reserved in the event of the grant of a patent, utility model or design.

RELEASED

X'TRAPOLIS MEGA

Application: **PRASA**





Technical Modifications		Geometric tolerances		A4		N	
A0	Creation						
Index	Revision Notification no.						
	Prepared	27/06/2024	K. NKOANA	Summary Report of open items from TS231 Routine and Acceptance Testing			
	Checked	27/06/2024	S. LUKHELE				
	Approved	27/06/2024	M. SIBIYA				
		Date	Name				
		en					
				GIB0000006902			
				Rev.: A0		1/10	

Table of Modifications

Rev	Date	Modifications Content	Writer
A0	27/06/2024	Creation	Kgomotso NKOANA

Internal Validation

	Name	Function	Date	Signature
Writer	Kgomotso NKOANA	Test Expert	27/06/2024	X  Kgomotso NKOANA Test Expert
Checker	Sifiso LUKHELE	Serial Test Manager	27/06/2024	X  Sifiso LUKHELE Seerial Test Manager
Approver	Mongezi SIBIYA	T&C HoD	27/06/2024	X  Mongezi SIBIYA T&C HoD



	Reference:	Rev.:	Summary Report of open items from TS231 Routine and Acceptance Testing	Date:24/06/2024
	GIB0000006902	A0		3/11

TABLE OF CONTENTS

1	INTRODUCTION	5
2	SCOPE	5
3	TEST CONDITIONS	5
	VEHICLES TESTED	5
	TEST SCHEDULE	5
	GENERAL TEST CONDITIONS	5
	STATIC AND DYNAMIC TEST LOCATION	6
	TEST PARTICIPANTS	7
	ROUTINE TEST PERIOD	7
	ACCEPTANCE TEST PERIOD	8
4	TEST RESULTS.....	9
	VEHICLE PRE-TESTING	9
	VEHICLE FUNCTIONAL TESTING	9
	TRAIN FUNCTIONAL STATIC TESTING	10
	TRAIN FUNCTIONAL DYNAMIC TESTING.....	10
	ACCEPTANCE TEST ON CUSTOMER TRACK	10
5	CONCLUSION AND RECOMMENDATION	11

	Reference: GIB0000006902	Rev.: A0	Summary Report of open items from TS231 Routine and Acceptance Testing	Date:24/06/2024
				4/11

1 INTRODUCTION

For the PRASA project Gibela has implemented an exhaustive test program to perform the static routine testing at vehicle and train level including the dynamic routine test schedules. After the handover of each car from production to testing, the train is progressively coupled to formulate a six-car trainset. In parallel to the coupling activities Vehicle Functional Stating Testing is performed individually on the six cars. Static testing is continued to Train Functional Level.

After the static tests have been performed, the Dynamic Test is done on a 1.2 km test track in the Dunnottar Dynamic Test Track to verify all the safety functions of the train up to 60 km/h. The train is then transported to Wolmerton Depot for the final high speed acceptance test and handover to the customer.

2 SCOPE

The purpose of this document is to summarize the test results of the different test schedules.

The complete test report for each test schedule including all the test steps with respect to the pass/fail criteria will be submitted.

3 TEST CONDITIONS

Vehicles Tested


TS230 is composed of vehicles:

- TC1# 01 20 230 1
- M4 # 01 20 230 2
- M1 # 01 20 230 3
- M2 # 01 20 230 4
- M3 # 01 20 230 5
- TC2 # 01 20 230 6

Test Schedule

The tests were performed following the Routine Test Schedules

- | | |
|---|----------------------|
| ➤ Vehicle Pre- Testing TC1 (VPT) | GIB0000001465 rev D2 |
| ➤ Vehicle Pre- Testing TC2 (VPT) | GIB0000001465 rev D2 |
| ➤ Vehicle Pre- Testing M1 (VPT) | GIB0000001465 rev D2 |
| ➤ Vehicle Pre- Testing M2 (VPT) | GIB0000001465 rev D2 |
| ➤ Vehicle Pre- Testing M3 (VPT) | GIB0000001465 rev D2 |
| ➤ Vehicle Pre- Testing M4 (VPT) | GIB0000001465 rev D2 |
| ➤ Vehicle Functional Testing TC1 (VFT) | GIB0000001462 rev D2 |
| ➤ Vehicle Functional Testing TC2 (VFT) | GIB0000001463 rev D1 |
| ➤ Vehicle Functional Testing M1 (VFT) | GIB0000001464 rev D2 |
| ➤ Vehicle Functional Testing M2 (VFT) | GIB0000001465 rev D2 |
| ➤ Vehicle Functional Testing M3 (VFT) | GIB0000001466 rev D1 |
| ➤ Vehicle Functional Testing M4 (VFT) | GIB0000001467 rev D1 |
| ➤ Train Functional Routine Static Testing (TFS) | GIB0000001241 rev D0 |
| ➤ Train Functional Dynamic Testing (TFD) | GIB0000001029 rev D2 |
| ➤ Acceptance Test on Customer Track (ACT) | GIB0000000293 rev D3 |


	Reference:	Rev.:	Summary Report of open items from TS231 Routine and Acceptance Testing	Date:24/06/2024
	GIB0000006902	A0		5/11

General test conditions

No specific ambient conditions were mandatory during testing.

Static and Dynamic Test location

The tests were conducted at the Gibela Dunnottar factory in South Africa


	Reference:	Rev.:	Summary Report of open items from TS231 Routine and Acceptance Testing	Date:24/06/2024
	GIB0000006902	A0		6/11

Test participants

Last Name	First Name	Company	Occupation
MABUNDA	Neliswa	Gibela	EPU Manager
LUKHELE	Sifiso	Gibela	Serial Test Manager
NKOANA	Kgomotso	Gibela	Test Expert
NGUBANE	Lindani	Gibela	EPU Manager
MOCWAGOLE	Kealeboga	Gibela	EPU Manager
MERAPE	Mavis	Gibela	EPU Manager
ZULU	Vusumuzi	Gibela	EPU Manager
MAKOLA	Hilda	Gibela	Test Technician
ZULU	Nokukhanya	Gibela	Test Technician
XULU	Sithembile	Gibela	Test Technician
MATSHAVA	Junior	Gibela	Test Technician
SHINGA	Sthabile	Gibela	Test Technician
MABUNDZANE	Nick	Gibela	Test Technician
GUMEDE	Carol	Gibela	Test Technician
MTHEMBU	Mvelo	Gibela	Test Technician
MILANI	Philemon	Gibela	Test Technician
KHOSA	Tshembhani	Gibela	Test Technician
TSELA	Impi	Gibela	Test Technician
MAKAYA	Linda	Gibela	Test Technician
FUNYUFUNYU	Mbavhalelo	Gibela	Test Technician
CHIRWA	NQOBILE	Gibela	Test Technician
SIBANYONI	Sizwe	Gibela	Test Technician
MAKHANYA	Thandanani	Gibela	Test Technician
SEKGOLOLO	Alleta	Gibela	Test Technician
MKHONTO	Simphiwe	Gibela	Test Technician
MASONDO	Nhlakanipho	Gibela	Test Technician
MLABA	Vuma	Gibela	Test Technician
SIGUDLA	Walter	Gibela	Test Technician

Routine test Period

The routine test was performed from the 20th of June 2024 until the 27th of June 2024 in Dunnottar.

	Reference:	Rev.:	Summary Report of open items from TS231 Routine and Acceptance Testing	Date:24/06/2024
	GIB0000006902	A0		7/11

Acceptance Test location


High-Speed Acceptance Test on the Customer Main Line (De-Wildt), The dynamic performance to be validated to a maximum speed of 60km/h inclusive, ensuring compliance to service, emergency and degraded mode braking performance.

Acceptance Test participants

Last Name	First Name	Company	Position
TBA			

Acceptance Test period

The High speed Acceptance test to be performed in Wolmerton, Customer Main Line (De-Wildt).

	Reference:	Rev.:	Summary Report of open items from TS231 Routine and Acceptance Testing	Date:24/06/2024
	GIB0000006902	A0		8/11


4 TEST RESULTS

Vehicle Pre-Testing

RTR Vehicle Pre-Testing TS231 TC1 Report	GIB0000006897 rev A0
RTR Vehicle Pre-Testing TS231 TC2 Report	GIB0000006898 rev A0
RTR Vehicle Pre-Testing TS231 M1 Report	GIB0000006893 rev A0
RTR Vehicle Pre-Testing TS231 M2 Report	GIB0000006894 rev A0
RTR Vehicle Pre-Testing TS231 M3 Report	GIB0000006895 rev A0
RTR Vehicle Pre-Testing TS231 M4 Report	GIB0000006896 rev A0
All test steps were performed and passed successfully	

Vehicle Functional Testing

RTR Vehicle Functional Static Testing TS231 TC1 Report	GIB0000006891 rev A0
RTR Vehicle Functional Static Testing TS231 TC2 Report	GIB0000006892 rev A0
RTR Vehicle Functional Static Testing TS231 M1 Report	GIB0000006887 rev A0
RTR Vehicle Functional Static Testing TS231 M2 Report	GIB0000006888 rev A0
RTR Vehicle Functional Static Testing TS231 M3 Report	GIB0000006889 rev A0
RTR Vehicle Functional Static Testing TS231 M4 Report	GIB0000006890 rev A0
All test steps were performed and passed successfully	

	Reference:	Rev.:	Summary Report of open items from TS231 Routine and Acceptance Testing	Date:24/06/2024
	GIB0000006902	A0		9/11

Train Functional Static Testing

RTR Train Functional Static Testing TS231 Report GIB0000006899 rev A0

All test steps were performed and passed successfully with an exception of Train ground communication, the confirmation of train connectivity to Train tracer CFM. The Netbox sim card is not issued.

Train Functional Dynamic Testing


RTR Train Functional Dynamic Testing TS231 Report GIB0000006900 rev A0

All test steps were performed and passed successfully

Acceptance Test on Customer Track

RTR TS230Acceptance Test on Customer Track test report GIB0000006901 rev A0

All routine (works) tests have been performed and completed successfully. The Acceptance Test on customer track that covers the high speed 120km/h and UHF radio functional tests will be performed in Wolmerton.


	Reference:	Rev.:	Summary Report of open items from TS231 Routine and Acceptance Testing	Date:24/06/2024
	GIB0000006902	A0		10/11

5 CONCLUSION AND RECOMMENDATION

All routine (works) tests have been performed and completed successfully with an exception of

1. Train ground communication, a test that covers the confirmation of train connectivity to Train tracer CFM. The Netbox sim card is not issued.
2. EVC Communication error – the issue has resurfaced, escalated to engineering for further investigation. Current containment is to reset ERMTS on DDU and the fault clears
3. Wiper controller unit outstanding on both TC1 and TC2, replacement to be contained in Wolmerton.

The Acceptance Test on customer track that covers the high speed 120km/h and UHF radio functional tests will be performed in Wolmerton.

	Reference: GIB0000006902	Rev.: A0	Summary Report of open items from TS231 Routine and Acceptance Testing	Date:24/06/2024
				11/11