

PROJECT	CUSTOMER	VEHICLE
Xtrapolis-PRASA	PRASA	210 – TC1 – VFT

RTR Vehicle Functional Static Testing TS210 TC1 Report
GIB0000006219






	CREATED	VERIFIED	APPROVED	DISTRIBUTION
Name	Vusumuzi ZULU	Nkululeko NDOVELA	Kgomotso NKOANA	Confidentiality Category <i>Restricted</i> <i>Project</i> <i>Normal</i> <input type="checkbox"/> <input type="checkbox"/> <input checked="" type="checkbox"/>
Date	07/03/2024	07/03/2024	07/03/2024	Control Category <i>Controlled</i> <i>Not Controlled</i> <input checked="" type="checkbox"/> <input type="checkbox"/>
Signature				Language EN

This report has been automatically generated from TES version 1

Table of modifications

Rev	Date	Modifications Content	Writer
A0	07/03/2024	Creation	Vusumuzi ZULU

Internal validations

	Name	Function	Date	Signature
Creator	Vusumuzi ZULU	EPU Manager	07/03/2024	 X Vusumuzi ZULU EPU Manager
Verifier	Nkululeko NDOVELA	Test Engineering Manager	07/03/2024	 X Nkululeko NDOVELA Test Engineering Manager
Approver	Kgomotso NKOANA	Test Expert	07/03/2024	 X Kgomotso NKOANA Test Expert

Execution Plan

Start Date	27/02/2024
End Date	28/02/2024

Contents

Section 1 - Purpose / Objectives

Section 3 - Energy Distribution

3.3 Instructions list

Section 4 - PACIS System

4.3 Instructions list

Section 5 - Dead Man

5.3 Instructions list

Section 6 - TCMS Network

6.3 Instructions list

Section 7 - Cabin Control

7.3 Instructions list

Section 8 - Internal Lighting

8.3 Instructions list

Section 9 - External Signaling

9.3 Instructions list

Section 10 - Rescue Mode and Emergency Disconnection

10.3 Instructions list

Section 11 - Driver Desk Illumination

11.3 Instructions list

Section 12 - Emergency Brake

12.3 Instructions list

Section 13 - Service Brake

13.3 Instructions list

Section 14 - Holding and Parking Brake

14.3 Instructions list

Section 15 - Passenger Doors

15.3 Instructions list

Section 16 - HVAC Air Conditioning

16.3 Instructions list

Section 17 - Fire Protection

17.3 Instructions list

Section 18 - Driving Command

18.3 Instructions list

Section 19 - Train-Ground Communication

19.3 Instructions list

Section 20 - Vehicle Normalization

20.3 Instructions list

Section 19 - Report summaries

19.2 Results status



Serial Tests Report TS210 – TC1 – VFT RTR Vehicle Functional Static Testing Report	Document Reference GIB0000006219 Version: A0	Emission date 07/03/2024
--	--	-----------------------------

Section 1 – Purpose / Objectives



Serial Tests Report TS210 – TC1 – VFT RTR Vehicle Functional Static Testing Report	Document Reference GIB0000006219 Version: A0	Emission date 07/03/2024
--	--	-----------------------------

Section 3 – Energy Distribution

3.3 Instructions list

3.3.1 015_NRG-Energy Distribution

I - Information A - Action R - Result NE - Not Executed

N°	Type	Instruction	File	Result status	Result value	Operator	Vehicle
10001	I	Energy Distribution (SPP=013/015/018)		OK		Nokuzola Mdluli - 491469	TC1
10002	I	Initial conditions		OK		Nokuzola Mdluli - 491469	TC1
10003	I	Car should be de-prepared with non-active cab		OK		Nokuzola Mdluli - 491469	TC1
10004	I	Car should be without 400Vac shore supply		OK		Nokuzola Mdluli - 491469	TC1
10005	I	All the Circuit Breakers should be OPEN		OK		Nokuzola Mdluli - 491469	TC1
10006	I	Connector XBAT+ Positive and XBAT-2 Negative should not be connected to the battery		OK		Nokuzola Mdluli - 491469	TC1
10007	I	Voltage Isolation		OK		Nokuzola Mdluli - 491469	TC1
10008	A	Open the left side cover of the Static Converter (CVS) and check Visually that the cables are correctly connected to the points XBAT+(BCOF) and XBAT-1/ XBAT-2 (ISO_BCM)		OK		Nokuzola Mdluli - 491469	TC1
10009	R	Cables are correctly connected in the Power Bus XBAT+ Positive (BCOF) and XBAT-1/ XBAT-2 Negative (ISO_BCM)		OK		Nokuzola Mdluli - 491469	TC1
10010	A	Check Resistance (Ohm) between point XBAT+ Positive of the power bus (BCOF) and car body		OK		Nokuzola Mdluli - 491469	TC1
10011	R	Value (Ohm) Should be infinite. There is NO Continuity between point XBAT+ Positive of the power bus (BCOF) and car body		OK		Nokuzola Mdluli - 491469	TC1
10012	A	Check Resistance (Ohm) between point XBAT-1 Negative of the Power Bus (ISO_BCM) and car body		OK		Nokuzola Mdluli - 491469	TC1
10013	R	Value (Ohm) Should be about 0 Ohm. There is Continuity between point XBAT-1 Negative of the Power Bus (ISO_BCM)		OK		Nokuzola Mdluli - 491469	TC1

		and car body					
10014	A	Check Resistance (Ohm) between point XBAT-2 Negative of the Power Bus (ISO_BCM) and car body		OK		Nokuzola Mdluli - 491469	TC1
10015	R	Value (Ohm) Should be about 0 Ohm. There is Continuity between point XBAT-1 Negative of the Power Bus (ISO_BCM) and car body		OK		Nokuzola Mdluli - 491469	TC1
10016	I	Close left side cover of the Static Converter (CVS)		OK		Nokuzola Mdluli - 491469	TC1
10017	A	Put Connector XBAT+ Positive and XBAT-2 Negative in the Battery. ENSURE BOTH SIDES OF THE TERMINALS ARE STURDY, CONNECTED CORRECTLY AND FASTENED		OK		Nokuzola Mdluli - 491469	TC1
10018	R	Confirm the presence of battery voltage (above 80Vdc) between Circuit Breaker 15Q2 point 1 and car body. (Permanent Line)		OK		Nokuzola Mdluli - 491469	TC1
10019	A	Close Circuit Breaker 15Q2 (Permanent Line)		OK		Nokuzola Mdluli - 491469	TC1
10020	A	Close Circuit Breaker 15Q4 (Permanent Line)		OK		Nokuzola Mdluli - 491469	TC1
10021	A	Close Circuit Breaker 15Q1 (Normal Line)		OK		Nokuzola Mdluli - 491469	TC1
10022	A	Close Circuit Breaker 15Q3 (Normal Line)		OK		Nokuzola Mdluli - 491469	TC1
10023	A	Close Circuit Breaker 13Q1 (230Vac)		OK		Nokuzola Mdluli - 491469	TC1
10024	A	Close Circuit Breaker 13Q3 (230Vac)		OK		Nokuzola Mdluli - 491469	TC1
10025	A	Close Circuit Breaker 13Q4		OK		Nokuzola Mdluli - 491469	TC1
10026	I	Permanent and Normal Line		OK		Nokuzola Mdluli - 491469	TC1
10027	A	Close Circuit Breaker 20Q1		OK		Nokuzola Mdluli - 491469	TC1
10028	A	Close Circuit Breaker 18Q1		OK		Nokuzola Mdluli - 491469	TC1
10029	A	Close Circuit Breaker 20Q2		OK		Nokuzola Mdluli - 491469	TC1
10030	A	Close Circuit Breaker 18Q2		OK		Nokuzola Mdluli - 491469	TC1

10031	A	Close Circuit Breaker 25Q6		OK		Nokuzola Mdluli - 491469	TC1
10032	A	Close Circuit Breaker 27Q1		OK		Nokuzola Mdluli - 491469	TC1
10033	A	Prior to Switching the car ON and Plugging the shore supply onto the CVS. Open the CVS Agate cover		OK		Nokuzola Mdluli - 491469	TC1
10034	R	The AGATE is OFF		OK		Nokuzola Mdluli - 491469	TC1
10035	I	MCE Software Upload		OK		Nokuzola Mdluli - 491469	TC1
10036	A	Turn the Backup Mode Switch 27S1 to "Back Up" position		OK		Nokuzola Mdluli - 491469	TC1
10037	A	Insert a USB programmed with the latest MCE Software into the MCE		OK		Nokuzola Mdluli - 491469	TC1
10038	A	Close Circuit Breaker 40Q1		OK		Nokuzola Mdluli - 491469	TC1
10039	A	Turn Battery Contactor Switch 18S1 to ON Position		OK		Nokuzola Mdluli - 491469	TC1
10040	A	Wait for about 12 minutes while the MCE is taking the software		OK		Nokuzola Mdluli - 491469	TC1
10041	A	Open Circuit Breaker 40Q1, remove the USB and Close Circuit Breaker 40Q1		OK		Nokuzola Mdluli - 491469	TC1
10042	I	Low voltage watchdog and battery connection		OK		Nokuzola Mdluli - 491469	TC1
10043	A	Turn Battery Contactor Switch 18S1 to Off Position		OK		Nokuzola Mdluli - 491469	TC1
10044	A	Turn Driver's Master Key 30A1.S1 to Non-Active Cabin		OK		Nokuzola Mdluli - 491469	TC1
10045	A	Turn the Backup Mode Switch 27S1 to "Normal" position		OK		Nokuzola Mdluli - 491469	TC1
10046	I	Cab Selected on Train, Train Line Dev4/1 = END2 90XP14 pin 3		OK		Nokuzola Mdluli - 491469	TC1
10047	A	Force [NI] Dev4/1 = 1.0		OK		Nokuzola Mdluli - 491469	TC1
10048	I	110Vdc Permanent Train Line Dev5/40 = END2 90XP14 pin 29		OK		Nokuzola Mdluli - 491469	TC1
10049	R	Read Defined Variable [NI] Dev5/40 = 1.0		OK	1	Nokuzola Mdluli - 491469	TC1

10050	I	Cab Selected on Train, Train Line Dev4/1 = END2 90XP14 pin 3		OK		Nokuzola Mdluli - 491469	TC1
10051	A	Force [NI] Dev4/1 = 0.0		OK		Nokuzola Mdluli - 491469	TC1
10052	A	Reset circuit breaker 15Q4		OK		Nokuzola Mdluli - 491469	TC1
10053	R	Check that relay 15K2 is not active		OK		Nokuzola Mdluli - 491469	TC1
10054	I	110Vdc Permanent Train Line Dev5/40 = END2 90XP14 pin 29		OK		Nokuzola Mdluli - 491469	TC1
10055	R	Read Defined Variable [NI] Dev5/40 = 0.0		OK	0	Nokuzola Mdluli - 491469	TC1
10056	A	Turn key 30A1.S1 to Active Cabin Position		OK		Nokuzola Mdluli - 491469	TC1
10057	R	Relay 15K2 is active		OK		Nokuzola Mdluli - 491469	TC1
10058	I	110Vdc Permanent Train Line Dev5/40 = END2 90XP14 pin 29		OK		Nokuzola Mdluli - 491469	TC1
10059	R	Read Defined Variable [NI] Dev5/40 = 1.0		OK	1	Nokuzola Mdluli - 491469	TC1
10060	A	Turn Battery Contactor Switch 18S1 to ON Position		OK		Nokuzola Mdluli - 491469	TC1
10061	A	Wait only for TCMS to initialize		OK		Nokuzola Mdluli - 491469	TC1
10062	A	Whilst PACIS is still initializing, turn and hold 18S1 to OFF position		OK		Nokuzola Mdluli - 491469	TC1
10063	R	Read Defined Variable [TT] (MPU1)li_nrg_tc1battoffreqr1__1 = 1.0		OK	1	Nokuzola Mdluli - 491469	TC1
10064	R	Read Defined Variable [TT] (MPU1)li_nrg_tc1battoffreqr2__1 = 1.0		OK	1	Nokuzola Mdluli - 491469	TC1
10065	A	Put Battery Contactor Switch 18S1 to normal position		OK		Nokuzola Mdluli - 491469	TC1
10066	I	Battery Connection Train Line Dev2/76 = Coupler pin 012 Dev2/80 = Coupler pin 112 Dev5/79 = END2 90XP14 pin 30		OK		Nokuzola Mdluli - 491469	TC1
10067	R	Read Defined Variable [NI] Dev2/76 = 1.0		OK	1	Nokuzola Mdluli - 491469	TC1
10068	R	Read Defined Variable [NI] Dev2/80 = 1.0		OK	1	Nokuzola Mdluli - 491469	TC1
10069	R	Read Defined Variable [NI] Dev5/79 = 1.0		OK	1	Nokuzola Mdluli - 491469	TC1

10070	I	Battery Disconnection Train Line Dev2/77 = Coupler pin 027 Dev2/40 = Coupler pin 127 Dev5/75 = END2 90XP14 pin 31		OK		Nokuzola Mdluli - 491469	TC1
10071	R	Read Defined Variable [NI] Dev2/77 = 0.0		OK	0	Nokuzola Mdluli - 491469	TC1
10072	R	Read Defined Variable [NI] Dev2/40 = 0.0		OK	0	Nokuzola Mdluli - 491469	TC1
10073	R	Read Defined Variable [NI] Dev5/75 = 0.0		OK	0	Nokuzola Mdluli - 491469	TC1
10074	A	Use the AGATE to shut down the train by resetting the circuit breakers CC(AL) and CC(ALS) in the AGATE apartment		OK		Nokuzola Mdluli - 491469	TC1
10075	A	Remove connector -18XP11_1 from the Auxiliary Converter		OK		Nokuzola Mdluli - 491469	TC1
10076	I	AC address coding and Shore Supply Mode		OK		Nokuzola Mdluli - 491469	TC1
10077	A	Check continuity between pins 51 and 63 ; and pins 52 and 64 on connector 18XP11_1		OK		Nokuzola Mdluli - 491469	TC1
10078	R	Pins 51 and 63 are continuous; and pins 52 and 63 are continuous		OK		Nokuzola Mdluli - 491469	TC1
10079	A	Switch ON the IES Status on the test bench to make available the IES STATUS signal in the Auxiliary Converter		OK		Nokuzola Mdluli - 491469	TC1
10080	R	Check continuity between point 65 and point 70 (IES STATUS) on connector - 18XP11_1 from the Auxiliary Converter (ACU)		OK		Nokuzola Mdluli - 491469	TC1
10081	A	Return the connector -18XP11_1 into the Auxiliary Converter		OK		Nokuzola Mdluli - 491469	TC1
10082	A	Turn Switch "27S1" (Backup Mode Position) to 'Normal Mode'		OK		Nokuzola Mdluli - 491469	TC1
10083	I	Turn the ACU Isolation Switch 18S3 to "Normal" position		OK		Nokuzola Mdluli - 491469	TC1
10084	A	Turn Battery Contactor Switch "18S1" to ON Position		OK		Nokuzola Mdluli - 491469	TC1
10085	I	In LV1 Check the voltage on pin 2 of circuit breaker 18Q1		OK		Nokuzola Mdluli - 491469	TC1

10086	R	Voltage on pin 2 of circuit breaker 18Q1		OK	125.5	Nokuzola Mdluli - 491469	TC1
10087	I	NOTE: When shore supply is connected to Auxiliary Converter, BE CAREFUL not to touch connector -90XR53.X3/-90XR53.X2/-90XR53.X1 (3000Volts) and connector -90XR52.X1/-90XR52.X2/-90XR52.X3 (400Volts) located in the END 2 Inter-car Connector of the car.		OK		Nokuzola Mdluli - 491469	TC1
10088	A	Ensure shore supply power source is off. Input Shore Supply Connector on Auxiliary Converter and switch it on		OK		Nokuzola Mdluli - 491469	TC1
10089	R	Auxiliary Converter is working		OK		Nokuzola Mdluli - 491469	TC1
10090	A	In LV1, check the voltage on point 2 of CB 18Q1, compare with the value read before, and see that the new value is higher than before		OK		Nokuzola Mdluli - 491469	TC1
10091	A	Perform a phase rotation measurement on Connector 90XR52 between phases U(X1), V(X2), W(X3) and ensure the rotation is in the correct direction		OK		Nokuzola Mdluli - 491469	TC1
10092	R	Phase rotation between U, V, W is correct		OK		Nokuzola Mdluli - 491469	TC1
10093	R	Check 230Vac between points L and N of the plug -13XT2		OK		Nokuzola Mdluli - 491469	TC1
10094	R	Check 230Vac between points L and N of the plug -13XT3		OK		Nokuzola Mdluli - 491469	TC1
10095	A	Remove the external shore supply		OK		Nokuzola Mdluli - 491469	TC1
10096	A	Switch OFF the IES Status on the test bench to normalize the lines of status signal (IES STATUS)		OK		Nokuzola Mdluli - 491469	TC1
10097	R	The battery is no longer being charged		OK		Nokuzola Mdluli - 491469	TC1
10098	R	Check 0Vac between points L and N of the plug -13XT2		OK		Nokuzola Mdluli - 491469	TC1
10099	R	Check 0Vac between points L and N of the plug -13XT3		OK		Nokuzola Mdluli - 491469	TC1
10100	I	Battery Disconnection		OK		Nokuzola Mdluli - 491469	TC1

10101	A	Turn Driver's Master Key 30A1.S1 to Non Active Cabin		OK		Nokuzola Mdluli - 491469	TC1
10102	R	Battery is still connected to the Normal Line		OK		Nokuzola Mdluli - 491469	TC1
10103	A	Turn Driver's Master Key 30A1.S1 to Active Cabin Position		OK		Nokuzola Mdluli - 491469	TC1
10104	A	Turn Switch "27S1" (Backup Mode Position) to 'Back up Mode'		OK		Nokuzola Mdluli - 491469	TC1
10105	I	Battery Disconnection Train Line Dev4/75 = END2 90XP14 pin 31 Dev2/77 = Coupler pin 027 Dev2/40 = Coupler pin 127		OK		Nokuzola Mdluli - 491469	TC1
10106	A	Force [NI] Dev4/75 = 1.0		OK		Nokuzola Mdluli - 491469	TC1
10107	R	Read Defined Variable [NI] Dev2/77 = 1.0		OK	1	Nokuzola Mdluli - 491469	TC1
10108	R	Read Defined Variable [NI] Dev2/40 = 1.0		OK	1	Nokuzola Mdluli - 491469	TC1
10109	R	The Normal Line is disconnected from the battery		OK		Nokuzola Mdluli - 491469	TC1
10110	I	Battery Disconnection Train Line Dev4/75 = END2 90XP14 pin 31 Dev2/77 = Coupler pin 027 Dev2/40 = Coupler pin 127		OK		Nokuzola Mdluli - 491469	TC1
10111	A	Force [NI] Dev4/75 = 0.0		OK		Nokuzola Mdluli - 491469	TC1
10112	R	Read Defined Variable [NI] Dev2/77 = 0.0		OK	0	Nokuzola Mdluli - 491469	TC1
10113	R	Read Defined Variable [NI] Dev2/40 = 0.0		OK	0	Nokuzola Mdluli - 491469	TC1
10114	I	Battery Connection Train Line Dev2/76 = Coupler pin 012 Dev2/80 = Coupler pin 112 Dev5/79 = END2 90XP14 pin 30		OK		Nokuzola Mdluli - 491469	TC1
10115	R	Read Defined Variable [NI] Dev2/76 = 0.0		OK	0	Nokuzola Mdluli - 491469	TC1
10116	R	Read Defined Variable [NI] Dev2/80 = 0.0		OK	0	Nokuzola Mdluli - 491469	TC1
10117	R	Read Defined Variable [NI] Dev5/79 = 0.0		OK	0	Nokuzola Mdluli - 491469	TC1
10118	A	Turn Battery Contactor Switch 18S1 to ON Position		OK		Nokuzola Mdluli - 491469	TC1

10119	I	Shore Supply Power ON		OK		Nokuzola Mdluli - 491469	TC1
10120	A	Turn the IES STATUS toggle switch on the Testbench into IES1		OK		Nokuzola Mdluli - 491469	TC1
10121	A	Ensure shore supply power source is off. Input Shore Supply Connector on Auxiliary Converter and switch it on		OK		Nokuzola Mdluli - 491469	TC1



Serial Tests Report TS210 – TC1 – VFT RTR Vehicle Functional Static Testing Report	Document Reference GIB0000006219 Version: A0	Emission date 07/03/2024
--	--	-----------------------------

Section 4 – PACIS System

4.3 Instructions list

4.3.1 054_PIS-PACIS System

I - Information A - Action R - Result NE - Not Executed

N°	Type	Instruction	File	Result status	Result value	Operator	Vehicle
10001	I	PACIS System (SPP=054)		OK		Dilikani Ngubane - 526515	TC1
10002	I	Initial conditions		OK		Dilikani Ngubane - 526515	TC1
10003	I	Car must be prepared - battery contactor 18S1 closed		OK		Dilikani Ngubane - 526515	TC1
10004	I	Circuit Breakers		OK		Dilikani Ngubane - 526515	TC1
10005	A	Close Circuit Breaker 54Q1		OK		Dilikani Ngubane - 526515	TC1
10006	A	Close Circuit Breaker 54Q2		OK		Dilikani Ngubane - 526515	TC1
10007	A	Close Circuit Breaker 54Q3		OK		Dilikani Ngubane - 526515	TC1
10008	A	Close Circuit Breaker 54Q10		OK		Dilikani Ngubane - 526515	TC1
10009	A	Close Circuit Breaker 54Q11		OK		Dilikani Ngubane - 526515	TC1
10010	A	Close Circuit Breaker 54Q13		OK		Dilikani Ngubane - 526515	TC1
10011	A	Close Circuit Breaker 54Q15		OK		Dilikani Ngubane - 526515	TC1
10012	A	Close Circuit Breaker 55Q1		OK		Dilikani Ngubane - 526515	TC1
10013	A	Close Circuit Breaker 55Q2		OK		Dilikani Ngubane - 526515	TC1
10014	A	Close Circuit Breaker 55Q3		OK		Dilikani Ngubane - 526515	TC1
10015	I	Train Router Switch 'TRS'		OK		Dilikani Ngubane - 526515	TC1
10016	R	TRS1 is ON		OK		Dilikani Ngubane - 526515	TC1
10017	I	Power Supply to UMC Rack		OK		Sizwe Sibanyoni - 484647	TC1
10018	R	All cards on the UMC Rack are ON - PS, EBM, DPC-IOC, NVR, Media Server		OK		Sizwe Sibanyoni - 484647	TC1
10019	I	Driver Control Panel		OK		Dilikani Ngubane - 526515	TC1

10020	R	Driver Control Panel is ON		OK		Dilikani Ngubane - 526515	TC1
10021	I	Ethernet Switch 'CRS1'		OK		Dilikani Ngubane - 526515	TC1
10022	R	CRS1 is ON		OK		Dilikani Ngubane - 526515	TC1
10023	I	DPAI-1		OK		Dilikani Ngubane - 526515	TC1
10024	R	DPAI-1 is ON		OK		Dilikani Ngubane - 526515	TC1
10025	I	DPAI-2		OK		Dilikani Ngubane - 526515	TC1
10026	R	DPAI-2 is ON		OK		Dilikani Ngubane - 526515	TC1
10027	I	Impedance of Loudspeaker		OK		Dilikani Ngubane - 526515	TC1
10028	I	Saloon Speakers Commanded by DPAI-1		OK		Dilikani Ngubane - 526515	TC1
10029	A	Measure the impedance on connector '54XP1_X4' between pins: z32(+) and z30 (-)		OK		Dilikani Ngubane - 526515	TC1
10030	R	Impedance Result Max : $x \leq 24$ ()		OK	22.7	Dilikani Ngubane - 526515	TC1
10031	I	Saloon Speakers Commanded by DPAI-2		OK		Dilikani Ngubane - 526515	TC1
10032	A	Measure the impedance on connector '54XP2_X4' between pins: z32(+) and z30 (-)		OK		Dilikani Ngubane - 526515	TC1
10033	R	Impedance Result Max : $x \leq 32$ ()		OK	30.2	Dilikani Ngubane - 526515	TC1
10034	I	Front Display 'FRT1'		OK		Paseka Ditlhakanyane - 491468	TC1
10035	R	The PWR (power) LED is "ON" on the Front Display FRT1		OK		Paseka Ditlhakanyane - 491468	TC1
10036	I	Lateral Display 'LAT1'		OK		Dilikani Ngubane - 526515	TC1
10037	R	The PWR (power) LED is "ON" on the Lateral Display LAT1		OK		Dilikani Ngubane - 526515	TC1
10038	I	Lateral Display 'LAT2'		OK		Dilikani Ngubane - 526515	TC1
10039	R	The PWR (power) LED is "ON" on the Lateral Display LAT2		OK		Dilikani Ngubane - 526515	TC1
10040	I	Interior Display 'INT1'		OK		Dilikani Ngubane - 526515	TC1

10041	R	The PWR (power) LED is "ON" on the Interior Display INT1		OK		Dilikani Ngubane - 526515	TC1
10042	I	Interior Display 'INT2'		OK		Dilikani Ngubane - 526515	TC1
10043	R	The PWR (power) LED is "ON" on the Interior Display INT2		OK		Dilikani Ngubane - 526515	TC1



Serial Tests Report
TS210 – TC1 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000006219
Version: A0

Emission date
07/03/2024

Section 5 – Dead Man

5.3 Instructions list



5.3.1 060_DSD-Dead Man

I - Information A - Action R - Result NE - Not Executed

N°	Type	Instruction	File	Result status	Result value	Operator	Vehicle
10001	I	Dead Man (SPP=60)		OK		Paseka Ditlhakanyane - 491468	TC1
10002	I	Initial conditions		OK		Paseka Ditlhakanyane - 491468	TC1
10003	I	TC car is in service and cabin should be active		OK		Paseka Ditlhakanyane - 491468	TC1
10004	A	Position the "Dead Man Override" switch to "Normal" position.		OK		Paseka Ditlhakanyane - 491468	TC1
10005	I	Circuit Breakers		OK		Paseka Ditlhakanyane - 491468	TC1
10006	A	Close Circuit Breaker 60Q1		OK		Paseka Ditlhakanyane - 491468	TC1
10007	A	Close Circuit Breaker 30Q3		OK		Paseka Ditlhakanyane - 491468	TC1
10008	I	Buzzer 60W1		OK		Paseka Ditlhakanyane - 491468	TC1
10009	A	Force [TT] (MPU1)lo_dsd_tc1dmbuzzerr1 = 1.0		OK		Paseka Ditlhakanyane - 491468	TC1
10010	R	The buzzer 60W1 is ON. A noise coming from the buzzer can be clearly heard in the cabin.		OK		Paseka Ditlhakanyane - 491468	TC1
10011	A	Release [TT] (MPU1)lo_dsd_tc1dmbuzzerr1		OK		Paseka Ditlhakanyane - 491468	TC1
10012	R	The buzzer 60W1 is OFF. No noise coming from buzzer.		OK		Paseka Ditlhakanyane - 491468	TC1
10013	A	Force [TT] (MPU1)lo_dsd_tc1dmbuzzerr2 = 1.0		OK		Paseka Ditlhakanyane - 491468	TC1
10014	R	The buzzer 60W1 is ON. A noise coming from the buzzer can be clearly heard in the cabin.		OK		Paseka Ditlhakanyane - 491468	TC1
10015	A	Release [TT] (MPU1)lo_dsd_tc1dmbuzzerr2		OK		Paseka Ditlhakanyane - 491468	TC1
10016	R	The buzzer 60W1 is OFF. No noise coming from buzzer.		OK		Paseka Ditlhakanyane - 491468	TC1

10017	I	Dead Man Lamp		OK		Paseka Ditlhakanyane - 491468	TC1
10018	A	Position the Running Direction switch to "FORWARD"		OK		Paseka Ditlhakanyane - 491468	TC1
10019	R	Read Defined Variable [TT] (MPU1)li_dsd_tc1ebdeadmanrelayr1 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10020	R	Read Defined Variable [TT] (MPU1)li_dsd_tc1ebdeadmanrelayr2 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10021	A	Position the Running Direction switch 30A1.S1 in "Neutral"		OK		Paseka Ditlhakanyane - 491468	TC1
10022	R	Read Defined Variable [TT] (MPU1)li_dsd_tc1ebdeadmanrelayr1 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10023	R	Read Defined Variable [TT] (MPU1)li_dsd_tc1ebdeadmanrelayr2 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10024	R	On the alarm module, check the Dead man deactivated symbol is OFF.	DM	OK		Paseka Ditlhakanyane - 491468	TC1
10025	A	Force [TT] (MPU1)lo_dsd_tc1deadmanlampr1 = 1.0		OK		Paseka Ditlhakanyane - 491468	TC1
10026	R	On the alarm module, check the Dead man deactivated symbol is ON		OK		Paseka Ditlhakanyane - 491468	TC1
10027	A	Release [TT] (MPU1)lo_dsd_tc1deadmanlampr1		OK		Paseka Ditlhakanyane - 491468	TC1
10028	R	On the alarm module, check the Dead man deactivated symbol is OFF.		OK		Paseka Ditlhakanyane - 491468	TC1
10029	A	Force [TT] (MPU1)lo_dsd_tc1deadmanlampr2 = 1.0		OK		Paseka Ditlhakanyane - 491468	TC1
10030	R	On the alarm module, check the Dead man deactivated symbol is ON		OK		Paseka Ditlhakanyane - 491468	TC1
10031	A	Release [TT] (MPU1)lo_dsd_tc1deadmanlampr2		OK		Paseka Ditlhakanyane - 491468	TC1
10032	R	On the alarm module, check the Dead man deactivated symbol is OFF.		OK		Paseka Ditlhakanyane - 491468	TC1

10033	I	DSD function		OK		Paseka Ditlhakanyane - 491468	TC1
10034	A	Position the Running Direction switch to "FORWARD"		OK		Paseka Ditlhakanyane - 491468	TC1
10035	R	Read Defined Variable [TT] (MPU1)li_dsd_tc1ebdeadmanrelayr1 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10036	R	Read Defined Variable [TT] (MPU1)li_dsd_tc1ebdeadmanrelayr2 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10037	A	Timer 5.0 S		OK		Paseka Ditlhakanyane - 491468	TC1
10038	R	Read Defined Variable [TT] (MPU1)li_dsd_tc1ebdeadmanrelayr1 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10039	R	Read Defined Variable [TT] (MPU1)li_dsd_tc1ebdeadmanrelayr2 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10040	R	On alarm module, check the Dead Man deactivated symbol is ON	DM	OK		Paseka Ditlhakanyane - 491468	TC1
10041	A	Press and hold the dead man button 60S3 on the driver desk		OK		Paseka Ditlhakanyane - 491468	TC1
10042	R	Read Defined Variable [TT] (MPU1)li_dsd_tc1ebdeadmanrelayr1 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10043	R	Read Defined Variable [TT] (MPU1)li_dsd_tc1deadmanr1 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10044	R	Read Defined Variable [TT] (MPU1)li_dsd_tc1deadmanr2 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10045	R	On alarm module, check the Dead man deactivated symbol is OFF.		OK		Paseka Ditlhakanyane - 491468	TC1
10046	A	Release the dead man button 60S3		OK		Paseka Ditlhakanyane - 491468	TC1
10047	A	Timer 5.0 S		OK		Paseka Ditlhakanyane - 491468	TC1
10048	R	Read Defined Variable [TT] (MPU1)li_dsd_tc1ebdeadmanrelayr1 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10049	R	Read Defined Variable [TT] (MPU1)li_dsd_tc1deadmanr1 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1

10050	R	Read Defined Variable [TT] (MPU1)li_dsd_tc1deadmanr2 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10051	R	On alarm module, check the Dead man deactivated symbol is ON		OK		Paseka Ditlhakanyane - 491468	TC1
10052	A	Press and hold the dead man switch, which is positioned on master controller.		OK		Paseka Ditlhakanyane - 491468	TC1
10053	R	Read Defined Variable [TT] (MPU1)li_dsd_tc1ebdeadmanrelayr1 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10054	R	Read Defined Variable [TT] (MPU1)li_dsd_tc1deadmanr1 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10055	R	On the alarm module, check the Dead man deactivated symbol is OFF.		OK		Paseka Ditlhakanyane - 491468	TC1
10056	A	Release the dead man button on the master controller		OK		Paseka Ditlhakanyane - 491468	TC1
10057	A	Timer 5.0 S		OK		Paseka Ditlhakanyane - 491468	TC1
10058	R	Read Defined Variable [TT] (MPU1)li_dsd_tc1ebdeadmanrelayr1 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10059	R	Read Defined Variable [TT] (MPU1)li_dsd_tc1deadmanr1 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10060	R	On alarm module, check the Dead Man deactivated symbol is ON		OK		Paseka Ditlhakanyane - 491468	TC1
10061	I	DSD Override indication		OK		Paseka Ditlhakanyane - 491468	TC1
10062	R	On the alarm module, verify that the Dead Man override (60H2) symbol is OFF.		OK		Paseka Ditlhakanyane - 491468	TC1
10063	A	Press and hold dead man button 60S3		OK		Paseka Ditlhakanyane - 491468	TC1
10064	A	Position the "Dead Man Override" switch to "Override" position (do not release the dead man device actuated in the previous step).		OK		Paseka Ditlhakanyane - 491468	TC1
10065	R	On the alarm module, verify that the Dead Man override (60H2) symbol is ON		OK		Paseka Ditlhakanyane - 491468	TC1
10066	R	Read Defined Variable [TT]		OK	1	Paseka Ditlhakanyane - 491468	TC1

		(MPU1)li_dsd_tc1ebdeadmanrelayr1 = 1.0					
10067	R	Read Defined Variable [TT] (MPU1)li_dsd_tc1deadmanoverridr1 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10068	R	Read Defined Variable [TT] (MPU1)li_dsd_tc1deadmanoverridr2 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10069	A	Release the dead man button		OK		Paseka Ditlhakanyane - 491468	TC1
10070	A	Position the "Dead Man Override" switch to "Normal" position.		OK		Paseka Ditlhakanyane - 491468	TC1
10071	R	On the alarm module, verify that the Dead Man override (60H2) symbol is OFF		OK		Paseka Ditlhakanyane - 491468	TC1
10072	R	Read Defined Variable [TT] (MPU1)li_dsd_tc1deadmanoverridr1 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10073	R	Read Defined Variable [TT] (MPU1)li_dsd_tc1deadmanoverridr2 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10074	R	On alarm module, check the Dead man deactivated (60H1) symbol is ON		OK		Paseka Ditlhakanyane - 491468	TC1
10075	A	Position the Running Direction switch 30A1.S1 in "Neutral"		OK		Paseka Ditlhakanyane - 491468	TC1
10076	R	On alarm module, check the Dead man deactivated symbol is OFF		OK		Paseka Ditlhakanyane - 491468	TC1



Serial Tests Report TS210 – TC1 – VFT RTR Vehicle Functional Static Testing Report	Document Reference GIB0000006219 Version: A0	Emission date 07/03/2024
--	--	-----------------------------

Section 6 – TCMS Network

6.3 Instructions list

6.3.1 025_NET-TCMS Network

I - Information A - Action R - Result NE - Not Executed

N°	Type	Instruction	File	Result status	Result value	Operator	Vehicle
10001	I	TCMS Network (SPP=25)		OK		Sqiniseko Xulu - 493646	TC1
10002	I	Initial conditions		OK		Sqiniseko Xulu - 493646	TC1
10003	I	Backup Mode Switch 27S1 in "Normal" Position		OK		Sqiniseko Xulu - 493646	TC1
10004	I	Car should be prepared (Battery contactor switch 18S1 in ON position)		OK		Sqiniseko Xulu - 493646	TC1
10005	I	Vehicle test bench should be configured as TC2: 1. TC2 Dataplugs 2. MCE switch set to TC2		OK		Sqiniseko Xulu - 493646	TC1
10006	I	The test bench should be connected to the vehicle		OK		Sqiniseko Xulu - 493646	TC1
10007	I	Power supply to the 25A2 BRIOM 32/16 ETH 2		OK		Sqiniseko Xulu - 493646	TC1
10008	A	Close Circuit Breaker 25Q2		OK		Sqiniseko Xulu - 493646	TC1
10009	R	BRIOM 25A2 is ON		OK		Sqiniseko Xulu - 493646	TC1
10010	A	Check visually that ground braid is connected to BRIOM		OK		Sqiniseko Xulu - 493646	TC1
10011	I	Power supply to the 25A3 BRIOM 32/16 ETH 3		OK		Sqiniseko Xulu - 493646	TC1
10012	A	Close Circuit Breaker 25Q3		OK		Sqiniseko Xulu - 493646	TC1
10013	R	BRIOM 25A3 is ON		OK		Sqiniseko Xulu - 493646	TC1
10014	A	Check visually that ground braid is connected to BRIOM		OK		Sqiniseko Xulu - 493646	TC1
10015	I	Power supply to the 25A4 BRIOM 32/16 ETH 4		OK		Sqiniseko Xulu - 493646	TC1
10016	A	Close Circuit Breaker 25Q4		OK		Sqiniseko Xulu - 493646	TC1

10017	R	BRIOM 25A4 is ON		OK		Sqiniseko Xulu - 493646	TC1
10018	A	Check visually that ground braid is connected to BRIOM		OK		Sqiniseko Xulu - 493646	TC1
10019	I	Power supply to the 25A5 BRIOM 32/16 ETH 5		OK		Sqiniseko Xulu - 493646	TC1
10020	A	Close Circuit Breaker 25Q5		OK		Sqiniseko Xulu - 493646	TC1
10021	R	BRIOM 25A5 is ON		OK		Sqiniseko Xulu - 493646	TC1
10022	A	Check visually that ground braid is connected to BRIOM		OK		Sqiniseko Xulu - 493646	TC1
10023	I	Power supply to the 25A6 BRIOM 32/16 ETH 6		OK		Sqiniseko Xulu - 493646	TC1
10024	A	Close Circuit Breaker 25Q6		OK		Sqiniseko Xulu - 493646	TC1
10025	R	BRIOM 25A6 is ON		OK		Sqiniseko Xulu - 493646	TC1
10026	A	Check visually that ground braid is connected to BRIOM		OK		Sqiniseko Xulu - 493646	TC1
10027	I	Power supply to the 25A7 BRIOM 32/16 ETH 7		OK		Sqiniseko Xulu - 493646	TC1
10028	A	Close Circuit Breaker 25Q7		OK		Sqiniseko Xulu - 493646	TC1
10029	R	BRIOM 25A7 is ON		OK		Sqiniseko Xulu - 493646	TC1
10030	A	Check visually that ground braid is connected to BRIOM		OK		Sqiniseko Xulu - 493646	TC1
10031	I	Power supply to the 25A11 SWITCH ETHERNET (CRS2)		OK		Sqiniseko Xulu - 493646	TC1
10032	A	Close Circuit Breaker 25Q11		OK		Sqiniseko Xulu - 493646	TC1
10033	R	CRS2 25A11 is ON		OK		Sqiniseko Xulu - 493646	TC1
10034	I	Power supply to the 25A12 SWITCH ETHERNET (CRS3)		OK		Sqiniseko Xulu - 493646	TC1
10035	A	Close Circuit Breaker 25Q12		OK		Sqiniseko Xulu - 493646	TC1
10036	R	CRS3 25A12 is ON		OK		Sqiniseko Xulu - 493646	TC1

10037	I	Power supply to the 25A15 TRAIN ROUTER SWITCH (TRS)		OK		Sqiniseko Xulu - 493646	TC1
10038	A	Close Circuit Breaker 25Q15		OK		Sqiniseko Xulu - 493646	TC1
10039	R	TRS 25A15 is ON		OK		Sqiniseko Xulu - 493646	TC1
10040	A	Close Circuit Breaker 25Q14		OK		Sqiniseko Xulu - 493646	TC1
10041	A	Close Circuit Breaker 25Q13		OK		Sqiniseko Xulu - 493646	TC1
10042	A	Close Circuit Breaker 25Q10		OK		Sqiniseko Xulu - 493646	TC1
10043	I	Power supply to the 25A13 SWITCH ETHERNET (CRS4)		OK		Sqiniseko Xulu - 493646	TC1
10044	R	CRS4 25A13 is ON		OK		Sqiniseko Xulu - 493646	TC1
10045	I	Power supply to the 25A10 SWITCH ETHERNET (CRS1)		OK		Sqiniseko Xulu - 493646	TC1
10046	R	CRS1 25A10 is ON		OK		Sqiniseko Xulu - 493646	TC1
10047	I	Power supply to the 25A14 ETHERNET REPEATER (TBR)		OK		Sqiniseko Xulu - 493646	TC1
10048	R	TBR 25A17 is ON		OK		Sqiniseko Xulu - 493646	TC1
10049	I	Power supply to the 25A17 DDU ACE		OK		Sqiniseko Xulu - 493646	TC1
10050	A	Close Circuit Breaker 25Q17		OK		Sqiniseko Xulu - 493646	TC1
10051	R	The DDU is ON		OK		Sqiniseko Xulu - 493646	TC1
10052	I	DDU Software Upload		OK		Sqiniseko Xulu - 493646	TC1
10053	I	Perform the following procedure to upload software on the DDU		OK		Sqiniseko Xulu - 493646	TC1
10054	I	Ethernet Loop		OK		Sqiniseko Xulu - 493646	TC1
10055	A	Check that the LED on ETH0 of the TBR is flashing		OK		Sqiniseko Xulu - 493646	TC1
10056	R	The TBR has LED on port ETH0 flashing		OK		Sqiniseko Xulu - 493646	TC1
10057	A	For each CRS, check that the LEDs on ports X3 and X4 are flashing		OK		Sqiniseko Xulu - 493646	TC1

10058	R	CRS1 has LEDs on ports X3 and X4 flashing		OK		Sqiniseko Xulu - 493646	TC1
10059	R	CRS4 has ONLY LED on port X4 flashing		OK		Sqiniseko Xulu - 493646	TC1
10060	R	CRS2 has LEDs on ports X3 and X4 flashing		OK		Sqiniseko Xulu - 493646	TC1
10061	R	CRS3 has LEDs on ports X3 and X4 flashing		OK		Sqiniseko Xulu - 493646	TC1
10062	A	Check that the TRS has LEDs on ports ETH4 and ETH5 flashing		OK		Sqiniseko Xulu - 493646	TC1
10063	R	The TRS has LEDs on ports ETH4 and ETH5 flashing		OK		Sqiniseko Xulu - 493646	TC1
10064	R	Check on the DDU that all Router Switches are available on the network		OK		Sqiniseko Xulu - 493646	TC1



Serial Tests Report
TS210 – TC1 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000006219
Version: A0

Emission date
07/03/2024

Section 7 – Cabin Control

7.3 Instructions list

7.3.1 020_CAB-Cabin Control

I - Information A - Action R - Result NE - Not Executed

N°	Type	Instruction	File	Result status	Result value	Operator	Vehicle
10001	I	Cabin Control (SPP=020)		OK		Sqiniseko Xulu - 493646	TC1
10002	I	Initial Conditions		OK		Sqiniseko Xulu - 493646	TC1
10003	I	Shore supply is connected and ON		OK		Sqiniseko Xulu - 493646	TC1
10004	I	Car should be prepared		OK		Sqiniseko Xulu - 493646	TC1
10005	I	Cabin should be active		OK		Sqiniseko Xulu - 493646	TC1
10006	I	Use the voltage detector/ magnetic stick to check whether a relay is energised or not		OK		Sqiniseko Xulu - 493646	TC1
10007	I	Normal Mode - Active Cabin		OK		Sqiniseko Xulu - 493646	TC1
10008	I	Cab Active TC1 Train Line Dev5/2 = END2 90XP14 pin 4		OK		Sqiniseko Xulu - 493646	TC1
10009	R	Read Defined Variable [NI] Dev5/2 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10010	I	Master Key TC1 Train Line Dev5/17 = END2 90XP14 pin 17		OK		Sqiniseko Xulu - 493646	TC1
10011	R	Read Defined Variable [NI] Dev5/17 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10012	R	Read Defined Variable [TT] (MPU1)Li_CAB_Tc1KeyRelayR1 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10013	R	Read Defined Variable [TT] (MPU1)li_cab_tc1keyrelayr2 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10014	R	Read Defined Variable [TT] (MPU1)Li_CAB_Tc1KeyRelayR3 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10015	R	Read Defined Variable [TT] (MPU1)Li_CAB_Tc1KeyRelayR4 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10016	R	Read Defined Variable [TT] (MPU1)li_cab_tc1cabinactiver1 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10017	R	Read Defined Variable [TT] (MPU1)li_cab_tc1cabinactiver2 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1

10018	R	Read Defined Variable [TT] (MPU1)li_cab_tc1cabinactiver3 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10019	R	Read Defined Variable [TT] (MPU1)Li_CAB_Tc1CabinActiveR4 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10020	R	Read Defined Variable [TT] (MPU1)Li_CAB_Tc1CabinActiveR5 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10021	R	Read Defined Variable [TT] (MPU1)li_cab_tc1cabinactiveno = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10022	A	Force [TT] (MPU1)lo_cab_tc1cabdisconnectr1 = 1.0		OK		Sqiniseko Xulu - 493646	TC1
10023	R	Read Defined Variable [TT] (MPU1)li_cab_tc1cabinactiver1 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10024	R	Read Defined Variable [TT] (MPU1)li_cab_tc1cabinactiver2 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10025	R	Read Defined Variable [TT] (MPU1)li_cab_tc1cabinactiver3 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10026	R	Read Defined Variable [TT] (MPU1)Li_CAB_Tc1CabinActiveR4 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10027	R	Read Defined Variable [TT] (MPU1)Li_CAB_Tc1CabinActiveR5 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10028	R	Read Defined Variable [TT] (MPU1)li_cab_tc1cabinactiveno = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10029	I	Cab Active TC1 Train Line Dev5/2 = END2 90XP14 pin 4		OK		Sqiniseko Xulu - 493646	TC1
10030	R	Read Defined Variable [NI] Dev5/2 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10031	A	Force [TT] (MPU1)lo_cab_tc1cabdisconnectr1 = 0.0		OK		Sqiniseko Xulu - 493646	TC1
10032	R	Read Defined Variable [TT] (MPU1)li_cab_tc1cabinactiver1 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10033	I	Normal Mode - Non-Active Cabin		OK		Sqiniseko Xulu - 493646	TC1
10034	A	Turn Driver's Master Key 30A1.S1 to Non-Active Cabin Position		OK		Sqiniseko Xulu - 493646	TC1
10035	I	Cab Active TC1 Train Line Dev5/2 = END2 90XP14 pin 4		OK		Sqiniseko Xulu - 493646	TC1

10036	R	Read Defined Variable [NI] Dev5/2 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10037	I	Master Key TC1 Train Line Dev5/17 = END2 90XP14 pin 17		OK		Sqiniseko Xulu - 493646	TC1
10038	R	Read Defined Variable [NI] Dev5/17 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10039	R	Read Defined Variable [TT] (MPU1)li_cab_tc1masterkey__1 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10040	R	Read Defined Variable [TT] (MPU1)Li_CAB_Tc1KeyRelayR1 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10041	R	Read Defined Variable [TT] (MPU1)li_cab_tc1keyrelay2 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10042	R	Read Defined Variable [TT] (MPU1)Li_CAB_Tc1KeyRelayR3 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10043	R	Read Defined Variable [TT] (MPU1)Li_CAB_Tc1KeyRelayR4 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10044	R	Read Defined Variable [TT] (MPU1)li_cab_tc1cabinactiver1 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10045	R	Read Defined Variable [TT] (MPU1)li_cab_tc1cabinactiver2 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10046	R	Read Defined Variable [TT] (MPU1)li_cab_tc1cabinactiver3 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10047	R	Read Defined Variable [TT] (MPU1)Li_CAB_Tc1CabinActiveR4 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10048	R	Read Defined Variable [TT] (MPU1)Li_CAB_Tc1CabinActiveR5 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10049	R	Read Defined Variable [TT] (MPU1)li_cab_tc1cabinactiveno = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10050	A	Force [TT] (MPU1)lo_cab_tc1cabdisconnectr2 = 1.0		OK		Sqiniseko Xulu - 493646	TC1
10051	R	Read Defined Variable [TT] (MPU1)li_cab_tc1cabinactiver1 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10052	R	Read Defined Variable [TT] (MPU1)li_cab_tc1cabinactiver2 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10053	R	Read Defined Variable [TT] (MPU1)li_cab_tc1cabinactiver3 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1

10054	R	Read Defined Variable [TT] (MPU1)li_CAB_Tc1CabinActiveR4 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10055	R	Read Defined Variable [TT] (MPU1)li_CAB_Tc1CabinActiveR5 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10056	R	Read Defined Variable [TT] (MPU1)li_cab_tc1cabinactiveno = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10057	A	Release [TT] (MPU1)lo_cab_tc1cabdisconnectr1		OK		Sqiniseko Xulu - 493646	TC1
10058	A	Release [TT] (MPU1)lo_cab_tc1cabdisconnectr2		OK		Sqiniseko Xulu - 493646	TC1
10059	I	Other Cab Active		OK		Sqiniseko Xulu - 493646	TC1
10060	R	Read Defined Variable [TT] (MPU1)li_cab_tc1othercabinactive__1 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10061	I	Cab Selected on Train, Train Line Dev4/1 = END2 90XP14 pin 3 Dev2/1 = COUPLER pin 040 Dev2/2 = COUPLER pin 140		OK		Sqiniseko Xulu - 493646	TC1
10062	A	Force [NI] Dev4/1 = 1.0		OK		Sqiniseko Xulu - 493646	TC1
10063	R	Read Defined Variable [NI] Dev2/1 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10064	R	Read Defined Variable [TT] (MPU1)li_cab_tc1othercabinactive__1 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10065	R	Read Defined Variable [NI] Dev2/2 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10066	I	Cab Selected on Train, Train Line Dev4/1 = END2 90XP14 pin 3 Dev2/1 = COUPLER pin 040 Dev2/2 = COUPLER pin 140		OK		Sqiniseko Xulu - 493646	TC1
10067	A	Force [NI] Dev4/1 = 0.0		OK		Sqiniseko Xulu - 493646	TC1
10068	R	Read Defined Variable [NI] Dev2/1 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10069	R	Read Defined Variable [NI] Dev2/2 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10070	R	Read Defined Variable [TT] (MPU1)li_cab_tc1othercabinactive__1 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10071	I	Backup Mode - Active Cabin		OK		Sqiniseko Xulu - 493646	TC1

10072	A	Turn Switch '27S1' (Backup Mode Position) to 'BACKUP Position		OK		Sqiniseko Xulu - 493646	TC1
10073	A	Turn Driver's Master Key 30A1.S1 to Active Cabin Position		OK		Sqiniseko Xulu - 493646	TC1
10074	I	Cab Selected on Train, Train Line Dev5/1 = END2 90XP14 pin 3		OK		Sqiniseko Xulu - 493646	TC1
10075	R	Read Defined Variable [NI] Dev5/1 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10076	R	Check Relay "20K1a" is Energized		OK		Sqiniseko Xulu - 493646	TC1
10077	R	Check Relay "20K1" is Energized		OK		Sqiniseko Xulu - 493646	TC1
10078	R	Check Relay "20K1b" is Energized		OK		Sqiniseko Xulu - 493646	TC1
10079	R	Check Relay "20K1c" is Energized		OK		Sqiniseko Xulu - 493646	TC1
10080	R	Check Relay "20K2" is Energized		OK		Sqiniseko Xulu - 493646	TC1
10081	R	Check Relay "20K12a" is Energized		OK		Sqiniseko Xulu - 493646	TC1
10082	R	Check Relay "20K11" is Energized		OK		Sqiniseko Xulu - 493646	TC1
10083	R	Check Relay "20K12b" is Energized		OK		Sqiniseko Xulu - 493646	TC1
10084	R	Check Relay "20K10b" is Energized		OK		Sqiniseko Xulu - 493646	TC1
10085	I	Backup Mode- Non-Active Cabin		OK		Sqiniseko Xulu - 493646	TC1
10086	A	Turn Driver's Master Key 30A1.S1 to Non-Active Cabin Position		OK		Sqiniseko Xulu - 493646	TC1
10087	I	Cab Selected on Train, Train Line Dev5/1 = END2 90XP14 pin 3		OK		Sqiniseko Xulu - 493646	TC1
10088	R	Read Defined Variable [NI] Dev5/1 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10089	R	Check Relay "20K1" is De-energized		OK		Sqiniseko Xulu - 493646	TC1
10090	R	Check Relay "20K1a" is De-energized		OK		Sqiniseko Xulu - 493646	TC1
10091	R	Check Relay "20K1b" is De-energized		OK		Sqiniseko Xulu - 493646	TC1
10092	R	Check Relay "20K1c" is De-energized		OK		Sqiniseko Xulu - 493646	TC1
10093	R	Check Relay "20K2" is De-energized		OK		Sqiniseko Xulu - 493646	TC1

10094	R	Check Relay "20K11" is De-energized		OK		Sqiniseko Xulu - 493646	TC1
10095	R	Check Relay "20K12a" is De-energized		OK		Sqiniseko Xulu - 493646	TC1
10096	R	Check Relay "20K12b" is De-energized		OK		Sqiniseko Xulu - 493646	TC1
10097	R	Check Relay "20K10b" is De-energized		OK		Sqiniseko Xulu - 493646	TC1
10098	I	Automatic Start		OK		Sqiniseko Xulu - 493646	TC1
10099	A	Turn Battery Contactor Switch 18S1" to OFF position		OK		Sqiniseko Xulu - 493646	TC1
10100	A	Turn Switch '27S1' (Backup Mode Position) to 'Normal' Position		OK		Sqiniseko Xulu - 493646	TC1
10101	A	Turn Driver's Master Key 30A1.S1 to Active Cabin Position		OK		Sqiniseko Xulu - 493646	TC1
10102	A	Turn Battery Contactor Switch 18S1" to ON position - Allow time for TCMS to start up		OK		Sqiniseko Xulu - 493646	TC1
10103	A	Close Circuit Breaker 84Q1		OK		Sqiniseko Xulu - 493646	TC1
10104	A	Press and hold the Automatic Start Pushbutton 20S1		OK		Sqiniseko Xulu - 493646	TC1
10105	R	Read Defined Variable [TT] (MPU1)li_cab_tc1automaticstartr1 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10106	R	Read Defined Variable [TT] (MPU1)li_cab_tc1automaticstartr2 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10107	R	Read Defined Variable [TT] (MPU1)lo_cab_tc1automaticstartr1 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10108	R	Read Defined Variable [TT] (MPU1)lo_cab_tc1automaticstartr2 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10109	R	Check that the pushbutton lamp on 20S1 is ON		OK		Sqiniseko Xulu - 493646	TC1
10110	A	Release the Automatic Start Pushbutton 20S1		OK		Sqiniseko Xulu - 493646	TC1
10111	R	Read Defined Variable [TT] (MPU1)li_cab_tc1automaticstartr1 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1

10112	R	Read Defined Variable [TT] (MPU1)li_cab_tc1automaticstartr2 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10113	R	Read Defined Variable [TT] (MPU1)lo_cab_tc1automaticstartr1 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10114	R	Read Defined Variable [TT] (MPU1)lo_cab_tc1automaticstartr2 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10115	I	Standby Mode		OK		Sqiniseko Xulu - 493646	TC1
10116	A	Turn Driver's Master Key 30A1.S1 to Non-Active Cabin Position		OK		Sqiniseko Xulu - 493646	TC1
10117	A	Press and hold the Standby State pushbutton 20S2		OK		Sqiniseko Xulu - 493646	TC1
10118	R	Read Defined Variable [TT] (MPU1)Li_CAB_Tc1ISMR1__1 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10119	R	Read Defined Variable [TT] (MPU1)Li_CAB_Tc1ISMR2__1 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10120	A	Release the Standby State pushbutton 20S2		OK		Sqiniseko Xulu - 493646	TC1
10121	R	Read Defined Variable [TT] (MPU1)Li_CAB_Tc1ISMR1__1 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10122	R	Read Defined Variable [TT] (MPU1)Li_CAB_Tc1ISMR2__1 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10123	A	Force [TT] (MPU1)lo_cab_tc1ismlamp = 1.0		OK		Sqiniseko Xulu - 493646	TC1
10124	R	The Standby State pushbutton lamp 20S2 is ON		OK		Sqiniseko Xulu - 493646	TC1
10125	A	Release [TT] (MPU1)lo_cab_tc1ismlamp		OK		Sqiniseko Xulu - 493646	TC1
10126	R	The Standby State pushbutton lamp 20S2 is OFF		OK		Sqiniseko Xulu - 493646	TC1
10127	A	Turn Driver's Master Key 30A1.S1 to Active Cabin Position		OK		Sqiniseko Xulu - 493646	TC1



Serial Tests Report TS210 – TC1 – VFT RTR Vehicle Functional Static Testing Report	Document Reference GIB0000006219 Version: A0	Emission date 07/03/2024
--	--	-----------------------------

Section 8 – Internal Lighting

8.3 Instructions list

8.3.1 052_LGT-Internal Lighting

I - Information A - Action R - Result NE - Not Executed

N°	Type	Instruction	File	Result status	Result value	Operator	Vehicle
10001	I	Internal Lighting (SPP=52)		OK		Paseka Ditlhakanyane - 491468	TC1
10002	I	Initial Conditions		OK		Paseka Ditlhakanyane - 491468	TC1
10003	I	Car should be prepared		OK		Paseka Ditlhakanyane - 491468	TC1
10004	I	Key 30A1.S1 should be in Active Cabin position		OK		Paseka Ditlhakanyane - 491468	TC1
10005	I	Circuit Breakers		OK		Paseka Ditlhakanyane - 491468	TC1
10006	A	Close Circuit Breaker 52Q1		OK		Paseka Ditlhakanyane - 491468	TC1
10007	A	Close Circuit Breaker 52Q2		OK		Paseka Ditlhakanyane - 491468	TC1
10008	A	Close Circuit Breaker 52Q3		OK		Paseka Ditlhakanyane - 491468	TC1
10009	A	Close Circuit Breaker 52Q4		OK		Paseka Ditlhakanyane - 491468	TC1
10010	A	Close Circuit Breaker 52Q5		OK		Paseka Ditlhakanyane - 491468	TC1
10011	A	Close Circuit Breaker 52Q6		OK		Paseka Ditlhakanyane - 491468	TC1
10012	I	Cab Ceiling Lighting		OK		Paseka Ditlhakanyane - 491468	TC1
10013	A	Turn battery contactor switch 18S1 to OFF position		OK		Paseka Ditlhakanyane - 491468	TC1
10014	A	Wait 3 minutes for cab lights to switch off		OK		Paseka Ditlhakanyane - 491468	TC1
10015	R	All cabin ceiling lights are OFF (52U40, 52U41,52U42)		OK		Paseka Ditlhakanyane - 491468	TC1
10016	R	Both cab ceiling light pushbutton lamps are OFF (52S3 Left and 52S4 Right)		OK		Paseka Ditlhakanyane - 491468	TC1
10017	A	Push the cab lighting LEFT side button (52S3)		OK		Paseka Ditlhakanyane - 491468	TC1
10018	I	Wait 3 minutes for the lights to turn off. Continue with the following steps while		OK		Paseka Ditlhakanyane - 491468	TC1

		waiting					
10019	R	Cabin ceiling light 52U40 is ON		OK		Paseka Ditlhakanyane - 491468	TC1
10020	R	Cabin ceiling light 52U41 is ON		OK		Paseka Ditlhakanyane - 491468	TC1
10021	R	Cabin ceiling light 52U42 is ON		OK		Paseka Ditlhakanyane - 491468	TC1
10022	R	Left pushbutton lamp 52S3 is ON		OK		Paseka Ditlhakanyane - 491468	TC1
10023	R	Right pushbutton lamp 52S4 is ON		OK		Paseka Ditlhakanyane - 491468	TC1
10024	A	Press and hold the cab lighting LEFT side button (52S3)		OK		Paseka Ditlhakanyane - 491468	TC1
10025	R	The intensity of cabin ceiling light 52U40 decreases		OK		Paseka Ditlhakanyane - 491468	TC1
10026	R	The intensity of cabin ceiling light 52U41 decreases		OK		Paseka Ditlhakanyane - 491468	TC1
10027	R	The intensity of cabin ceiling light 52U42 decreases		OK		Paseka Ditlhakanyane - 491468	TC1
10028	A	Release cab lighting LEFT side button (52S3)		OK		Paseka Ditlhakanyane - 491468	TC1
10029	I	After the 180s (3 min) timer is expired		OK		Paseka Ditlhakanyane - 491468	TC1
10030	R	Cabin ceiling light 52U40 is OFF		OK		Paseka Ditlhakanyane - 491468	TC1
10031	R	Cabin ceiling light 52U41 is OFF		OK		Paseka Ditlhakanyane - 491468	TC1
10032	R	Cabin ceiling light 52U42 is OFF		OK		Paseka Ditlhakanyane - 491468	TC1
10033	R	Left pushbutton lamp 52S3 is OFF		OK		Paseka Ditlhakanyane - 491468	TC1
10034	R	Right pushbutton lamp 52S4 is OFF		OK		Paseka Ditlhakanyane - 491468	TC1
10035	A	Push the cab lighting RIGHT side button (52S4)		OK		Paseka Ditlhakanyane - 491468	TC1
10036	R	Cabin ceiling light 52U40 is ON		OK		Paseka Ditlhakanyane - 491468	TC1
10037	R	Cabin ceiling light 52U41 is ON		OK		Paseka Ditlhakanyane - 491468	TC1
10038	R	Cabin ceiling light 52U42 is ON		OK		Paseka Ditlhakanyane - 491468	TC1

10039	R	Right pushbutton lamp 52S4 is ON		OK		Paseka Ditlhakanyane - 491468	TC1
10040	A	Wait 3 minutes for the light to switch off		OK		Paseka Ditlhakanyane - 491468	TC1
10041	R	Cabin ceiling light 52U40 is OFF		OK		Paseka Ditlhakanyane - 491468	TC1
10042	R	Cabin ceiling light 52U41 is OFF		OK		Paseka Ditlhakanyane - 491468	TC1
10043	R	Cabin ceiling light 52U42 is OFF		OK		Paseka Ditlhakanyane - 491468	TC1
10044	R	Right pushbutton lamp 52S4 is OFF		OK		Paseka Ditlhakanyane - 491468	TC1
10045	I	Turn battery contactor switch 18S1 to ON position		OK		Paseka Ditlhakanyane - 491468	TC1
10046	R	In the saloon, all right-side emergency lights are "ON" on all light modules		OK		Paseka Ditlhakanyane - 491468	TC1
10047	R	In the saloon, all LEFT side emergency lights are "ON" on all light modules		OK		Paseka Ditlhakanyane - 491468	TC1
10048	R	Both cab ceiling light pushbutton lamps are ON (52S3 Left and 52S4 Right)		OK		Paseka Ditlhakanyane - 491468	TC1
10049	A	Press and hold the cab lighting RIGHT side button (52S4)		OK		Paseka Ditlhakanyane - 491468	TC1
10050	R	The intensity of cabin ceiling light 52U40 decreases		OK		Paseka Ditlhakanyane - 491468	TC1
10051	R	The intensity of cabin ceiling light 52U41 decreases		OK		Paseka Ditlhakanyane - 491468	TC1
10052	R	The intensity of cabin ceiling light 52U42 decreases		OK		Paseka Ditlhakanyane - 491468	TC1
10053	A	Release cab lighting RIGHT side button (52S4)		OK		Paseka Ditlhakanyane - 491468	TC1
10054	A	Open Circuit Breaker 52Q6		OK		Paseka Ditlhakanyane - 491468	TC1
10055	A	Press and hold the Lamp Test pushbutton 84S1		OK		Paseka Ditlhakanyane - 491468	TC1
10056	R	Both cab ceiling light pushbutton lamps are ON (52S3 Left and 52S4 Right)		OK		Paseka Ditlhakanyane - 491468	TC1
10057	A	Release the Lamp Test pushbutton 84S1		OK		Paseka Ditlhakanyane - 491468	TC1

10058	R	Both cab ceiling light pushbutton lamps are OFF (52S3 Left and 52S4 Right)		OK		Paseka Ditlhakanyane - 491468	TC1
10059	A	Close Circuit Breaker 52Q6		OK		Paseka Ditlhakanyane - 491468	TC1
10060	I	Cleaning Lighting Command		OK		Paseka Ditlhakanyane - 491468	TC1
10061	I	Turn battery contactor switch 18S1 to OFF position		OK		Paseka Ditlhakanyane - 491468	TC1
10062	A	Turn Cleaning Staff Lights Switch 52S6 to ON position		OK		Paseka Ditlhakanyane - 491468	TC1
10063	R	The saloon RIGHT side emergency lights (low intensity) are "ON" on all light modules		OK		Paseka Ditlhakanyane - 491468	TC1
10064	R	The saloon LEFT side emergency lights (low intensity) are "ON" on all light modules		OK		Paseka Ditlhakanyane - 491468	TC1
10065	A	Open Circuit Breaker 52Q5		OK		Paseka Ditlhakanyane - 491468	TC1
10066	R	The saloon RIGHT side emergency lights (low intensity) are OFF on all light modules		OK		Paseka Ditlhakanyane - 491468	TC1
10067	R	The saloon LEFT side emergency lights (low intensity) are OFF on all light modules		OK		Paseka Ditlhakanyane - 491468	TC1
10068	A	Close Circuit Breaker 52Q5		OK		Paseka Ditlhakanyane - 491468	TC1
10069	I	Main Lighting Command		OK		Paseka Ditlhakanyane - 491468	TC1
10070	A	Turn Cleaning Staff Lights Switch 52S6 to ON position		OK		Paseka Ditlhakanyane - 491468	TC1
10071	R	All saloon emergency lights (low intensity) are "ON" on all light modules (Left & right)		OK		Paseka Ditlhakanyane - 491468	TC1
10072	I	Turn battery contactor switch 18S1 to ON position - allow time for TCMS to initialize		OK		Paseka Ditlhakanyane - 491468	TC1
10073	A	Force [TT] (MPU1)lo_lgt_tc1mainlgtcmd = 1.0		OK		Paseka Ditlhakanyane - 491468	TC1
10074	R	The saloon RIGHT side main lighting (high intensity) is "ON" on all light modules		OK		Paseka Ditlhakanyane - 491468	TC1

10075	R	The saloon LEFT side main lighting (high intensity) is "ON" on all light modules		OK		Paseka Ditlhakanyane - 491468	TC1
10076	A	Release [TT] (MPU1)lo_lgt_tc1mainlgtcmd		OK		Paseka Ditlhakanyane - 491468	TC1
10077	R	All saloon emergency lights (low intensity) are "ON" on all light modules (Left & Right)		OK		Paseka Ditlhakanyane - 491468	TC1



Serial Tests Report TS210 – TC1 – VFT RTR Vehicle Functional Static Testing Report	Document Reference GIB0000006219 Version: A0	Emission date 07/03/2024
--	--	-----------------------------

Section 9 – External Signaling

9.3 Instructions list

9.3.2 070_SIG_2-Warning Hooters

I - Information A - Action R - Result NE - Not Executed

N°	Type	Instruction	File	Result status	Result value	Operator	Vehicle
10001	I	Warning Hooters SPP=071		OK		Paseka Ditlhakanyane - 491468	TC1
10002	I	Initial Conditions		OK		Paseka Ditlhakanyane - 491468	TC1
10003	I	The air in the main pipe should be at least 4 bar		OK		Paseka Ditlhakanyane - 491468	TC1
10004	I	Start of Test		OK		Paseka Ditlhakanyane - 491468	TC1
10005	R	The pressure setting of point H1.12 must be 4 bar Result Min/Max : 4<= x<= 8 (Bar)		OK	7.7	Paseka Ditlhakanyane - 491468	TC1
10006	R	Read Defined Variable [TT] (MPU1)Li_SGL_Tc1WarningHootersR1 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10007	R	Read Defined Variable [TT] (MPU1)Li_SGL_Tc1WarningHootersR2 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10008	A	Press the foot pedal 57A13.S1 to actuate the horn and maintain it		OK		Paseka Ditlhakanyane - 491468	TC1
10009	R	Read Defined Variable [TT] (MPU1)Li_SGL_Tc1WarningHootersR1 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10010	R	Read Defined Variable [TT] (MPU1)Li_SGL_Tc1WarningHootersR2 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10011	I	The pressure setting of point H1.12 remain at 4 bar		OK		Paseka Ditlhakanyane - 491468	TC1
10012	A	Release the foot heater pedal		OK		Paseka Ditlhakanyane - 491468	TC1
10013	R	Horn sound can be heard at 100m distance from the cab		OK		Paseka Ditlhakanyane - 491468	TC1
10014	A	Release the foot heater pedal		OK		Paseka Ditlhakanyane - 491468	TC1
10015	R	Horn sound stops		OK		Paseka Ditlhakanyane - 491468	TC1



10016	R	Read Defined Variable [TT] (MPU1)Li_SGL_Tc1WarningHootersR1 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10017	R	Read Defined Variable [TT] (MPU1)Li_SGL_Tc1WarningHootersR2 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10018	A	Actuate the low pitch horn by pressing down the valve H1.3.1 under the driver's desk		OK		Paseka Ditlhakanyane - 491468	TC1
10019	R	The horn sound can be heard in low pitch		OK		Paseka Ditlhakanyane - 491468	TC1
10020	A	Release the valve H1.3.1		OK		Paseka Ditlhakanyane - 491468	TC1
10021	R	Horn sound stops		OK		Paseka Ditlhakanyane - 491468	TC1
10022	I	Electric Horn Test		OK		Paseka Ditlhakanyane - 491468	TC1
10023	A	Press the button 71S1 and maintain it		OK		Paseka Ditlhakanyane - 491468	TC1
10024	R	The sound of the whistle can be heard at least 20m from the cab		OK		Sizwe Sibanyoni - 484647	TC1
10025	R	Read Defined Variable [TT] (MPU1)Li_SGL_Tc1WarningWhistleR1 = 1.0		OK	1	Sizwe Sibanyoni - 484647	TC1
10026	R	Read Defined Variable [TT] (MPU1)Li_SGL_Tc1WarningWhistleR2 = 1.0		OK	1	Sizwe Sibanyoni - 484647	TC1
10027	A	Release the button 71S1		OK		Sizwe Sibanyoni - 484647	TC1
10028	R	Whistle sound stops		OK		Sizwe Sibanyoni - 484647	TC1
10029	R	Read Defined Variable [TT] (MPU1)Li_SGL_Tc1WarningWhistleR1 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10030	R	Read Defined Variable [TT] (MPU1)Li_SGL_Tc1WarningWhistleR2 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1

9.3.1 070_SIG-External Signaling

I - Information A - Action R - Result NE - Not Executed

N°	Type	Instruction	File	Result status	Result value	Operator	Vehicle
10001	I	External Signalling (SPP=70)		OK		Paseka Ditlhakanyane - 491468	TC1
10002	I	Use the image below for reference throughout the procedure		OK		Paseka Ditlhakanyane - 491468	TC1
10003	I	Initial Conditions		OK		Paseka Ditlhakanyane - 491468	TC1
10004	A	Turn IES switch on Test bench to ON position		OK		Paseka Ditlhakanyane - 491468	TC1
10005	I	Shore Supply is connected to the car		OK		Paseka Ditlhakanyane - 491468	TC1
10006	I	TC1 car prepared and cab active		OK		Paseka Ditlhakanyane - 491468	TC1
10007	I	Circuit Breakers		OK		Paseka Ditlhakanyane - 491468	TC1
10008	A	Close Circuit Breaker 70Q1		OK		Paseka Ditlhakanyane - 491468	TC1
10009	A	Close Circuit Breaker 70Q2		OK		Paseka Ditlhakanyane - 491468	TC1
10010	A	Close Circuit Breaker 70Q3		OK		Paseka Ditlhakanyane - 491468	TC1
10011	A	Close Circuit Breaker 72Q4		OK		Paseka Ditlhakanyane - 491468	TC1
10012	A	Close Circuit Breaker 75Q1		OK		Paseka Ditlhakanyane - 491468	TC1
10013	A	Close Circuit Breaker 72Q2		OK		Paseka Ditlhakanyane - 491468	TC1
10014	I	Left Platform and Head Lights		OK		Paseka Ditlhakanyane - 491468	TC1
10015	A	Check that the following external lights on the LEFT are ON:		OK		Paseka Ditlhakanyane - 491468	TC1
10016	R	Platform lights 70H12 white LEDs		OK		Paseka Ditlhakanyane - 491468	TC1
10017	R	Platform lights 70H5 while light		OK		Paseka Ditlhakanyane - 491468	TC1
10018	R	Head lights 70H3 white light		OK		Paseka Ditlhakanyane - 491468	TC1
10019	I	Right Platform and Head Lights		OK		Paseka Ditlhakanyane - 491468	TC1

10020	A	Check that the following external lights on the RIGHT are on:		OK		Paseka Ditlhakanyane - 491468	TC1
10021	R	Platform lights 70H11 white LEDs		OK		Paseka Ditlhakanyane - 491468	TC1
10022	R	Platform lights 70H6 while light		OK		Paseka Ditlhakanyane - 491468	TC1
10023	R	Head lights 70H4 white light		OK		Paseka Ditlhakanyane - 491468	TC1
10024	I	Back Lights		OK		Paseka Ditlhakanyane - 491468	TC1
10025	A	Turn key 30A1.S1 to Non-Active Cabin Position		OK		Paseka Ditlhakanyane - 491468	TC1
10026	A	Reset Circuit Breaker 20Q2 (On and Off)		OK		Paseka Ditlhakanyane - 491468	TC1
10027	R	All white lights, on the LEFT and Right side are OFF		OK		Paseka Ditlhakanyane - 491468	TC1
10028	R	Left red light 70H7 is ON		OK		Paseka Ditlhakanyane - 491468	TC1
10029	R	Right red light 70H9 is ON		OK		Paseka Ditlhakanyane - 491468	TC1
10030	R	Red LEDs on Platform light 70H11 are ON		OK		Paseka Ditlhakanyane - 491468	TC1
10031	I	Main lights and dimming		OK		Paseka Ditlhakanyane - 491468	TC1
10032	A	Switch the External lights switch 70S2 to "Bright Light" position		OK		Paseka Ditlhakanyane - 491468	TC1
10033	R	The External lights switch 70S2 lamp is ON		OK		Paseka Ditlhakanyane - 491468	TC1
10034	R	Read Defined Variable [TT] (MPU1)li_sgl_tc1headlight1 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10035	R	Read Defined Variable [TT] (MPU1)li_sgl_tc1headlight2 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10036	R	The headlights 70H3 and 70H4 are in bright light configuration		OK		Paseka Ditlhakanyane - 491468	TC1
10037	A	Switch the External lights switch 70S2 to "Normal" or "Dimmed" position		OK		Paseka Ditlhakanyane - 491468	TC1
10038	R	Read Defined Variable [TT] (MPU1)li_sgl_tc1headlight1 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1

10039	R	Read Defined Variable [TT] (MPU1)li_sgl_tc1headlight2 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10040	R	The External lights switch lamp 70S2 is OFF		OK		Paseka Ditlhakanyane - 491468	TC1
10041	R	The headlights 70H3 and 70H4 are in normal/dimmed configuration		OK		Paseka Ditlhakanyane - 491468	TC1
10042	I	Sunshade adjustment settings		OK		Paseka Ditlhakanyane - 491468	TC1
10043	I	To set the limits, it must be done using the appropriate tool (square torx/ screwdriver). The white nut moves the limit down and the red one moves up.		OK		Sizwe Sibanyoni - 484647	TC1
10044	A	Look at the picture below for upper limit and the lower limit. The yellow line represents the upper limit, and the green one represents the lower limit.		OK		Sizwe Sibanyoni - 484647	TC1
10045	A	Rotate the red nut with a square torx either clockwise or ant-clockwise until the upper limit is set to the desired position as shown on the picture above.		OK		Sizwe Sibanyoni - 484647	TC1
10046	A	Turn the Sunshade Control Switch 72S3 to position 1 (Up) and maintain it		OK		Sizwe Sibanyoni - 484647	TC1
10047	R	The sunshade stops at the upper position that was set above.		OK		Sizwe Sibanyoni - 484647	TC1
10048	A	Rotate the white nut with a square torx either clockwise or anti-clockwise until the lower limit is set to the desired position as shown on the picture above.		OK		Sizwe Sibanyoni - 484647	TC1
10049	A	Turn the Sunshade Control Switch 72S3 to position 2 (down) and maintain it		OK		Sizwe Sibanyoni - 484647	TC1
10050	R	The sunshade stops at the lower position that was set above.		OK		Sizwe Sibanyoni - 484647	TC1



Serial Tests Report TS210 – TC1 – VFT RTR Vehicle Functional Static Testing Report	Document Reference GIB0000006219 Version: A0	Emission date 07/03/2024
--	--	-----------------------------


Section 10 – Rescue Mode and Emergency Disconnection

10.3 Instructions list

10.3.1 027_ERM-Rescue Mode and Emergency Disconnection

I - Information A - Action R - Result NE - Not Executed

N°	Type	Instruction	File	Result status	Result value	Operator	Vehicle
10001	I	Rescue Mode and Emergency Disconnection (SPP=27)		OK		Paseka Ditlhakanyane - 491468	TC1
10002	I	Initial Conditions		OK		Paseka Ditlhakanyane - 491468	TC1
10003	I	Car is powered OFF		OK		Paseka Ditlhakanyane - 491468	TC1
10004	I	Backup Mode		OK		Paseka Ditlhakanyane - 491468	TC1
10005	A	Turn Switch '27S1' (Backup Mode Position) to 'BACKUP Position		OK		Paseka Ditlhakanyane - 491468	TC1
10006	A	Turn Driver's Master Key 30A1.S1 to Active Cabin Position		OK		Paseka Ditlhakanyane - 491468	TC1
10007	A	Turn Battery contactor Switch 18S1 to ON position		OK		Paseka Ditlhakanyane - 491468	TC1
10008	I	Backup Mode Train Lines Dev5/33 = END2 90XP15 pin 23 Dev2/67 = Coupler pin 007 Dev2/25 = Coupler pin 107		OK		Paseka Ditlhakanyane - 491468	TC1
10009	R	Read Defined Variable [NI] Dev5/33 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10010	R	Read Defined Variable [NI] Dev2/25 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10011	R	Read Defined Variable [NI] Dev2/67 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10012	R	Relay 27K1 is energised		OK		Paseka Ditlhakanyane - 491468	TC1
10013	R	Relay 27K2 is De-energised		OK		Paseka Ditlhakanyane - 491468	TC1
10014	A	Timer 30.0 S		OK		Paseka Ditlhakanyane - 491468	TC1
10015	R	Relay 27K2 is De-energised		OK		Paseka Ditlhakanyane - 491468	TC1
10016	A	Timer 30.0 S		OK		Paseka Ditlhakanyane - 491468	TC1
10017	R	Relay 27K2 is energised		OK		Paseka Ditlhakanyane - 491468	TC1

10018	I	Check that the Backup mode LED 27H2 is ON		OK		Paseka Ditlhakanyane - 491468	TC1
10019	A	Turn Driver's Master Key 30A1.S1 to Non-Active Cabin Position		OK		Paseka Ditlhakanyane - 491468	TC1
10020	I	Backup Mode Train Lines Dev5/33 = END2 90XP15 pin 23 Dev2/67 = Coupler pin 007 Dev2/25 = Coupler pin 107		OK		Paseka Ditlhakanyane - 491468	TC1
10021	R	Read Defined Variable [NI] Dev5/33 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10022	R	Read Defined Variable [NI] Dev2/25 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10023	R	Read Defined Variable [NI] Dev2/67 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10024	R	Relay 27K1 is De-energised		OK		Paseka Ditlhakanyane - 491468	TC1
10025	R	Relay 27K2 is De-energised		OK		Paseka Ditlhakanyane - 491468	TC1
10026	A	Turn Driver's Master Key 30A1.S1 to Active Cabin Position		OK		Paseka Ditlhakanyane - 491468	TC1
10027	A	Turn Battery contactor Switch 18S1 to OFF position		OK		Paseka Ditlhakanyane - 491468	TC1
10028	I	Turn ERTMS Isolation Switch 62S1 to Normal position		OK		Paseka Ditlhakanyane - 491468	TC1
10029	A	Turn Switch '27S1' (Backup Mode Position) to Normal Position		OK		Paseka Ditlhakanyane - 491468	TC1
10030	A	Turn Battery contactor Switch 18S1 to ON position		OK		Paseka Ditlhakanyane - 491468	TC1
10031	A	Check continuity between point 20 on Backup State Switch 27S1 and ground		OK		Paseka Ditlhakanyane - 491468	TC1
10032	R	The points are continuous		OK		Paseka Ditlhakanyane - 491468	TC1
10033	I	Backup Mode Train Line Dev5/33 = END2 90XP15 pin 23		OK		Paseka Ditlhakanyane - 491468	TC1
10034	R	Read Defined Variable [NI] Dev5/33 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10035	I	Emergency Disconnection		OK		Paseka Ditlhakanyane - 491468	TC1
10036	I	Emergency Disconnection Train Lines Dev5/34 = END2 90XP15 pin 24 Dev2/79 = Coupler pin 019		OK		Paseka Ditlhakanyane - 491468	TC1

		Dev2/75 = Coupler pin 119					
10037	R	Read Defined Variable [NI] Dev5/34 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10038	R	Read Defined Variable [NI] Dev2/79 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10039	R	Read Defined Variable [NI] Dev2/75 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10040	I	Emergency Brake ERTMS 1 Train Line Dev4/88 = END2 90XP14 pin 18		OK		Paseka Ditlhakanyane - 491468	TC1
10041	A	Force [NI] Dev4/88 = 1.0		OK		Paseka Ditlhakanyane - 491468	TC1
10042	I	Emergency Disconnection Train Lines Dev5/34 = END2 90XP15 pin 24 Dev2/79 = Coupler pin 019 Dev2/75 = Coupler pin 119		OK		Paseka Ditlhakanyane - 491468	TC1
10043	R	Read Defined Variable [NI] Dev5/34 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10044	R	Read Defined Variable [NI] Dev2/79 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10045	R	Read Defined Variable [NI] Dev2/75 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10046	I	Emergency Brake ERTMS 2 Train Line Dev4/80 = END2 90XP14 pin 20		OK		Paseka Ditlhakanyane - 491468	TC1
10047	A	Force [NI] Dev4/80 = 1.0		OK		Paseka Ditlhakanyane - 491468	TC1
10048	I	Emergency Disconnection Train Lines Dev5/34 = END2 90XP15 pin 24 Dev2/79 = Coupler pin 019 Dev2/75 = Coupler pin 119		OK		Paseka Ditlhakanyane - 491468	TC1
10049	R	Read Defined Variable [NI] Dev5/34 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10050	R	Read Defined Variable [NI] Dev2/79 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10051	R	Read Defined Variable [NI] Dev2/75 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10052	I	Emergency Brake ERTMS 1 Train Line Dev4/88 = END2 90XP14 pin 18		OK		Paseka Ditlhakanyane - 491468	TC1
10053	A	Force [NI] Dev4/88 = 0.0		OK		Paseka Ditlhakanyane - 491468	TC1
10054	I	Emergency Brake ERTMS 2 Train Line Dev4/80 = END2 90XP14 pin 20		OK		Paseka Ditlhakanyane - 491468	TC1
10055	A	Force [NI] Dev4/80 = 0.0		OK		Paseka Ditlhakanyane - 491468	TC1

10056	I	Emergency Disconnection Train Lines Dev5/34 = END2 90XP15 pin 24		OK		Paseka Ditlhakanyane - 491468	TC1
10057	R	Read Defined Variable [NI] Dev5/34 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10058	I	V<3km/h Train Line Dev4/39 = END2 90XP15 pin 29		OK		Paseka Ditlhakanyane - 491468	TC1
10059	A	Force [NI] Dev4/39 = 1.0		OK		Paseka Ditlhakanyane - 491468	TC1
10060	I	Emergency Disconnection Train Lines Dev5/34 = END2 90XP15 pin 24		OK		Paseka Ditlhakanyane - 491468	TC1
10061	R	Read Defined Variable [NI] Dev5/34 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10062	I	V<3km/h Train Line Dev4/39 = END2 90XP15 pin 29		OK		Paseka Ditlhakanyane - 491468	TC1
10063	A	Force [NI] Dev4/39 = 0.0		OK		Paseka Ditlhakanyane - 491468	TC1
10064	I	Emergency Disconnection Train Lines Dev5/34 = END2 90XP15 pin 24		OK		Paseka Ditlhakanyane - 491468	TC1
10065	R	Read Defined Variable [NI] Dev5/34 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10066	A	Place ERTMS Isolation Switch in "Isolation" position		OK		Paseka Ditlhakanyane - 491468	TC1
10067	R	Read Defined Variable [TT] (MPU1)li_erm_tc1noemerdiscr1 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10068	R	Read Defined Variable [TT] (MPU1)li_erm_tc1noemerdiscr2 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10069	I	Emergency Disconnection Train Lines Dev5/34 = END2 90XP15 pin 24		OK		Paseka Ditlhakanyane - 491468	TC1
10070	R	Read Defined Variable [NI] Dev5/34 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10071	A	Push the blue "Emergency Pantograph Down" pushbutton		OK		Paseka Ditlhakanyane - 491468	TC1
10072	R	Read Defined Variable [TT] (MPU1)li_erm_tc1noemerdiscr1 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10073	R	Read Defined Variable [TT] (MPU1)li_erm_tc1noemerdiscr2 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10074	I	Emergency Disconnection Train Lines Dev5/34 = END2 90XP15 pin 24		OK		Paseka Ditlhakanyane - 491468	TC1

10075	R	Read Defined Variable [NI] Dev5/34 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10076	A	Release the "Emergency Pantograph Down" pushbutton		OK		Paseka Ditlhakanyane - 491468	TC1
10077	R	Read Defined Variable [TT] (MPU1)li_erm_tc1noemerdiscr1 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10078	R	Read Defined Variable [TT] (MPU1)li_erm_tc1noemerdiscr2 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10079	I	Emergency Disconnection Train Lines Dev5/34 = END2 90XP15 pin 24		OK		Paseka Ditlhakanyane - 491468	TC1
10080	R	Read Defined Variable [NI] Dev5/34 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1



Serial Tests Report
TS210 – TC1 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000006219
Version: A0

Emission date
07/03/2024

Section 11 – Driver Desk Illumination


11.3 Instructions list

11.3.1 084_DDK-Driver Desk Illumination

I - Information A - Action R - Result NE - Not Executed

N°	Type	Instruction	File	Result status	Result value	Operator	Vehicle
10001	I	Driver Desk Illumination (SPP=084)		OK		Sqiniseko Xulu - 493646	TC1
10002	I	Initial Conditions:		OK		Sqiniseko Xulu - 493646	TC1
10003	I	Car is prepared and cab is active		OK		Sqiniseko Xulu - 493646	TC1
10004	A	Close Circuit Breaker 81Q1		OK		Sqiniseko Xulu - 493646	TC1
10005	I	Indicator Modules		OK		Sqiniseko Xulu - 493646	TC1
10006	R	Check that the Line Indicator Module 81A1 is ON		OK		Sqiniseko Xulu - 493646	TC1
10007	R	Check that the Pressure gauge 84P1 is ON		OK		Sqiniseko Xulu - 493646	TC1
10008	R	Check that the light of the Speed Indicator 61A2 is ON		OK		Sqiniseko Xulu - 493646	TC1
10009	I	Lamp Test		OK		Sqiniseko Xulu - 493646	TC1
10010	A	Press and hold the Lamp Test pushbutton 84S1		OK		Sqiniseko Xulu - 493646	TC1
10011	R	Check that the White Lamp Test pushbutton Lamp 84S1 is ON		OK		Sqiniseko Xulu - 493646	TC1
10012	R	Check that the White Automatic Start pushbutton lamp 20S1 is ON		OK		Sqiniseko Xulu - 493646	TC1
10013	R	Check that the orange Standby State pushbutton lamp 20S2 is ON		OK		Sqiniseko Xulu - 493646	TC1
10014	R	Check that the White Pantograph Up/Down pushbutton lamp 21S1 is ON		OK		Sqiniseko Xulu - 493646	TC1
10015	R	Check that the White Close Main Circuit Breaker pushbutton lamp 22S11 is ON		OK		Sqiniseko Xulu - 493646	TC1
10016	R	Check that the Red Open Main Circuit Breaker pushbutton lamp 22S12 is ON		OK		Sqiniseko Xulu - 493646	TC1

10017	R	Check that the White Reduced Power lamp 30S2 is ON		OK		Sqiniseko Xulu - 493646	TC1
10018	R	Check that the Red Override Passenger Emergency Alarm pushbutton lamp 44S5 is ON		OK		Sqiniseko Xulu - 493646	TC1
10019	R	Check that the Yellow Door Auth Left pushbutton lamp 50S5 is ON		OK		Sqiniseko Xulu - 493646	TC1
10020	R	Check that the Yellow Door Auth Right pushbutton lamp 50S6 is ON		OK		Sqiniseko Xulu - 493646	TC1
10021	R	Check that the White Door Open Left pushbutton lamp 50S1 is ON		OK		Sqiniseko Xulu - 493646	TC1
10022	R	Check that the White Door Open Right pushbutton lamp 50S2 is ON		OK		Sqiniseko Xulu - 493646	TC1
10023	R	Check that the Blue Door Close Left pushbutton lamp 50S3 is ON		OK		Sqiniseko Xulu - 493646	TC1
10024	R	Check that the Blue Door Close Right pushbutton lamp 50S4 is ON		OK		Sqiniseko Xulu - 493646	TC1
10025	R	Check that the White Cab Lighting Left Side pushbutton lamp 52S3 is ON		OK		Sqiniseko Xulu - 493646	TC1
10026	R	Check that the White Cab Lighting Right Side pushbutton lamp 52S4 is ON		OK		Sqiniseko Xulu - 493646	TC1
10027	R	Check that the White Foot Heater pushbutton lamp 57S3 is ON		OK		Sqiniseko Xulu - 493646	TC1
10028	R	Check that the Red Front CCTV Event pushbutton lamp 66S1 is ON		OK		Sqiniseko Xulu - 493646	TC1
10029	R	Check that the White Windscreen Demister pushbutton lamp 72S2 is ON		OK		Sqiniseko Xulu - 493646	TC1
10030	I	Use the following image to verify the train status LEDs 84A1		OK		Sqiniseko Xulu - 493646	TC1
10031	R	Check that 31H1 is ON		OK		Sqiniseko Xulu - 493646	TC1
10032	R	Check that 60H1 is ON		OK		Sqiniseko Xulu - 493646	TC1
10033	R	Check that 18H1 is ON		OK		Sqiniseko Xulu - 493646	TC1
10034	R	Check that 44H4 is ON		OK		Sqiniseko Xulu - 493646	TC1

10035	R	Check that 44H1 is ON		OK		Sqiniseko Xulu - 493646	TC1
10036	R	Check that 51H1 is ON		OK		Sqiniseko Xulu - 493646	TC1
10037	R	Check that 45H2 is ON		OK		Sqiniseko Xulu - 493646	TC1
10038	R	Check that 40H2 is ON		OK		Sqiniseko Xulu - 493646	TC1
10039	R	Check that 40H1 is ON		OK		Sqiniseko Xulu - 493646	TC1
10040	R	Check that 41H1 is ON		OK		Sqiniseko Xulu - 493646	TC1
10041	R	Check that 60H2 is ON		OK		Sqiniseko Xulu - 493646	TC1
10042	R	Check that 27H2 is ON		OK		Sqiniseko Xulu - 493646	TC1
10043	R	Check that 62H1 is ON		OK		Sqiniseko Xulu - 493646	TC1
10044	R	Check that 44H5 is ON		OK		Sqiniseko Xulu - 493646	TC1
10045	R	Check that 31H2 is ON		OK		Sqiniseko Xulu - 493646	TC1
10046	R	Check that 67H1 is ON		OK		Sqiniseko Xulu - 493646	TC1
10047	A	Release the Lamp Test pushbutton 84S1		OK		Sqiniseko Xulu - 493646	TC1
10048	I	Dimmer Switch Adjustment		OK		Sqiniseko Xulu - 493646	TC1
10049	I	Open the driver desk plate on which the dimmer switch 84S2 is located to access the bottom of the dimmer switch. Use the image below to identify the trimmer screw which is used to adjust the limits of the dimmer		OK		Sqiniseko Xulu - 493646	TC1
10050	A	Adjust the trimmer (potentiometer) to increase the lower limit of the dimmer - allowing the cab lights to dim to a minimum lighting that is still visible and not zero. Then, reassemble the driver desk plate in location		OK		Sqiniseko Xulu - 493646	TC1
10051	A	Press the Lamp Test pushbutton 84S1 and maintain it		OK		Sqiniseko Xulu - 493646	TC1
10052	A	While pressing 84S1, turn the dimmer switch and observe that the brightness of all the following lamps increases and decreases accordingly		OK		Sqiniseko Xulu - 493646	TC1

10053	R	Check that 61A2 (Speed Indicator) can be dimmed		OK		Sqiniseko Xulu - 493646	TC1
10054	R	Check that the Line Indicator Module 81A1 can be dimmed		OK		Sqiniseko Xulu - 493646	TC1
10055	R	Check that the Pressure gauge 84P1 can be dimmed		OK		Sqiniseko Xulu - 493646	TC1
10056	R	Check that the Train Status LEDs 84A1 can be dimmed		OK		Sqiniseko Xulu - 493646	TC1
10057	R	Check that 84S1 can be dimmed		OK		Sqiniseko Xulu - 493646	TC1
10058	R	Check that 20S1 can be dimmed		OK		Sqiniseko Xulu - 493646	TC1
10059	R	Check that 20S2 can be dimmed		OK		Sqiniseko Xulu - 493646	TC1
10060	R	Check that 21S1 can be dimmed		OK		Sqiniseko Xulu - 493646	TC1
10061	R	Check that 22S11 can be dimmed		OK		Sqiniseko Xulu - 493646	TC1
10062	R	Check that 22S12 can be dimmed		OK		Sqiniseko Xulu - 493646	TC1
10063	R	Check that 30S2 can be dimmed		OK		Sqiniseko Xulu - 493646	TC1
10064	R	Check that 44S5 can be dimmed		OK		Sqiniseko Xulu - 493646	TC1
10065	R	Check that 50S5 can be dimmed		OK		Sqiniseko Xulu - 493646	TC1
10066	R	Check that 50S6 can be dimmed		OK		Sqiniseko Xulu - 493646	TC1
10067	R	Check that 50S1 can be dimmed		OK		Sqiniseko Xulu - 493646	TC1
10068	R	Check that 50S2 can be dimmed		OK		Sqiniseko Xulu - 493646	TC1
10069	R	Check that 50S3 can be dimmed		OK		Sqiniseko Xulu - 493646	TC1
10070	R	Check that 50S4 can be dimmed		OK		Sqiniseko Xulu - 493646	TC1
10071	R	Check that 52S3 can be dimmed		OK		Sqiniseko Xulu - 493646	TC1
10072	R	Check that 52S4 can be dimmed		OK		Sqiniseko Xulu - 493646	TC1
10073	R	Check that 57S3 can be dimmed		OK		Sqiniseko Xulu - 493646	TC1
10074	R	Check that 66S1 can be dimmed		OK		Sqiniseko Xulu - 493646	TC1

10075	R	Check that 67S1 can be dimmed		OK		Sqiniseko Xulu - 493646	TC1
10076	R	Check that 72S2 can be dimmed		OK		Sqiniseko Xulu - 493646	TC1



Serial Tests Report TS210 – TC1 – VFT RTR Vehicle Functional Static Testing Report	Document Reference GIB0000006219 Version: A0	Emission date 07/03/2024
--	--	-----------------------------

Section 12 – Emergency Brake

12.3 Instructions list

12.3.1 044_UBK-Emergency Brake

I - Information A - Action R - Result NE - Not Executed

N°	Type	Instruction	File	Result status	Result value	Operator	Vehicle
10001	I	Emergency Brake (SPP=044)		OK		Sqiniseko Xulu - 493646	TC1
10002	I	Initial Conditions		OK		Sqiniseko Xulu - 493646	TC1
10003	I	No air connected to the vehicle OR main pipe pressure below 6Bar		OK		Sqiniseko Xulu - 493646	TC1
10004	I	No PEAs are activated		OK		Sqiniseko Xulu - 493646	TC1
10005	I	Battery Contactor Switch 18S1 in ON position		OK		Sqiniseko Xulu - 493646	TC1
10006	A	Turn Driver's Master Key 30A1.S1 to Non-Active Cabin Position		OK		Sqiniseko Xulu - 493646	TC1
10007	I	Direction Switch 30A1.S2 in "Neutral" position		OK		Sqiniseko Xulu - 493646	TC1
10008	A	Open and Close (Reset) Circuit breaker 20Q2		OK		Sqiniseko Xulu - 493646	TC1
10009	I	Back Up mode switch 27S1 in Normal position		OK		Sqiniseko Xulu - 493646	TC1
10010	I	Visual Inspection		OK		Sqiniseko Xulu - 493646	TC1
10011	A	Physically and visually inspect all the Disk Break Units (DBU) and brake pads, to ensure they are securely fitted		OK		Sqiniseko Xulu - 493646	TC1
10012	R	All the brake DBUs are correctly installed, and all the brake pads are correctly installed and locked		OK		Sqiniseko Xulu - 493646	TC1
10013	A	Check the piping installation		OK		Sqiniseko Xulu - 493646	TC1
10014	R	All the pipes are installed on the vehicle		OK		Sqiniseko Xulu - 493646	TC1
10015	A	Check all the Passenger Emergency Alarm handles, and ensure they are connected to their respective connectors		OK		Sqiniseko Xulu - 493646	TC1

10016	R	All the PEAs are installed and connected		OK		Sqiniseko Xulu - 493646	TC1
10017	I	Circuit Breakers		OK		Sqiniseko Xulu - 493646	TC1
10018	A	Close Circuit Breaker 44Q1		OK		Sqiniseko Xulu - 493646	TC1
10019	A	Close Circuit Breaker 44Q2		OK		Sqiniseko Xulu - 493646	TC1
10020	A	Close Circuit Breaker 44Q3		OK		Sqiniseko Xulu - 493646	TC1
10021	A	Close Circuit Breaker 44Q4		OK		Sqiniseko Xulu - 493646	TC1
10022	I	Emergency Brake Loop		OK		Sqiniseko Xulu - 493646	TC1
10023	I	Emergency Brake Loop Train Line Dev2/3 = coupler pin 005 Dev2/4 = coupler pin 105 Dev5/5 = END2 90XP14 pin 8		OK		Sqiniseko Xulu - 493646	TC1
10024	R	Read Defined Variable [NI] Dev2/3 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10025	R	Read Defined Variable [NI] Dev2/4 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10026	R	Read Defined Variable [NI] Dev5/5 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10027	A	Close the Isolation cock to the coupler F2.1/1; and connect the air supply to the vehicle coupling flexible hose F3/1. Turn on the air supply and allow the pressure to reach 7Bar. Check the pressure on test point C 1.1 test point: B RTP		OK		Sqiniseko Xulu - 493646	TC1
10028	R	The pressure on test point C 1.1 >= 7 Bar		OK		Sqiniseko Xulu - 493646	TC1
10029	I	Emergency Brake Loop Train Line Dev5/5 = END2 90XP14 pin 8		OK		Sqiniseko Xulu - 493646	TC1
10030	R	Read Defined Variable [NI] Dev5/5 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10031	A	Push the Emergency Brake Mushroom 44S1		OK		Sqiniseko Xulu - 493646	TC1
10032	I	Emergency Brake Loop Train Line Dev2/4 = coupler pin 105 Dev5/5 = END2 90XP14 pin 8		OK		Sqiniseko Xulu - 493646	TC1
10033	R	Read Defined Variable [NI] Dev2/4 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10034	R	Read Defined Variable [NI] Dev5/5 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1

10035	A	Release the Emergency Brake Mushroom 44S1		OK		Sqiniseko Xulu - 493646	TC1
10036	I	Emergency Brake Loop Train Line Dev5/5 = END2 90XP14 pin 8		OK		Sqiniseko Xulu - 493646	TC1
10037	R	Read Defined Variable [NI] Dev5/5 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10038	I	Coupling		OK		Sqiniseko Xulu - 493646	TC1
10039	I	Coupling Relay Train Line Dev1/62 = coupler pin 103		OK		Sqiniseko Xulu - 493646	TC1
10040	A	Force [NI] Dev1/62 = 1.0		OK		Sqiniseko Xulu - 493646	TC1
10041	R	Read Defined Variable [TT] (MPU1)Li_CPM_Tc1CoupDetec1 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10042	I	Emergency Brake Loop Train Line Dev2/3 = coupler pin 005 Dev2/4 = coupler pin 105 Dev5/5 = END2 90XP14 pin 8		OK		Sqiniseko Xulu - 493646	TC1
10043	R	Read Defined Variable [NI] Dev2/3 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10044	R	Read Defined Variable [NI] Dev2/4 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10045	R	Read Defined Variable [NI] Dev5/5 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10046	I	Coupling Relay Train Line Dev1/62 = coupler pin 103		OK		Sqiniseko Xulu - 493646	TC1
10047	A	Force [NI] Dev1/62 = 0.0		OK		Sqiniseko Xulu - 493646	TC1
10048	R	Read Defined Variable [TT] (MPU1)Li_CPM_Tc1CoupDetec1 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10049	I	Emergency Brake Loop Train Line Dev2/4 = coupler pin 105 Dev5/5 = END2 90XP14 pin 8		OK		Sqiniseko Xulu - 493646	TC1
10050	R	Read Defined Variable [NI] Dev2/4 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10051	R	Read Defined Variable [NI] Dev5/5 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10052	I	Loop Override		OK		Sqiniseko Xulu - 493646	TC1
10053	A	Turn Driver's Master Key 30A1.S1 to Active Cabin Position		OK		Sqiniseko Xulu - 493646	TC1

10054	A	Force [TT] (BCU2)li_mp_ps_ok = 1.0		OK		Sqiniseko Xulu - 493646	TC1
10055	R	Read Defined Variable [TT] (MPU1)li_ubk_tc1ebloopoverrider1 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10056	R	Read Defined Variable [TT] (MPU1)li_ubk_tc1ebloopoverrider2 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10057	A	Turn the Emergency Braking Loop Override Switch 44S2 to "Override/Bypass" position		OK		Sqiniseko Xulu - 493646	TC1
10058	R	Check that the Emergency Braking Loop Override Lamp 44H5 is ON		OK		Sqiniseko Xulu - 493646	TC1
10059	I	Emergency Brake Loop Override Train Line Dev5/6 = END2 90XP14 pin 9		OK		Sqiniseko Xulu - 493646	TC1
10060	R	Read Defined Variable [NI] Dev5/6 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10061	R	Read Defined Variable [TT] (MPU1)li_ubk_tc1ebloopoverrider1 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10062	R	Read Defined Variable [TT] (MPU1)li_ubk_tc1ebloopoverrider2 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10063	A	Return the Emergency Braking Loop Override Switch 44S2 to "Normal" position		OK		Sqiniseko Xulu - 493646	TC1
10064	R	Check that the Emergency Braking Loop Override Lamp 44H5 is OFF		OK		Sqiniseko Xulu - 493646	TC1
10065	I	Emergency Brake Loop Override Train Line Dev5/6 = END2 90XP14 pin 9		OK		Sqiniseko Xulu - 493646	TC1
10066	R	Read Defined Variable [NI] Dev5/6 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10067	R	Read Defined Variable [TT] (MPU1)li_ubk_tc1ebloopoverrider1 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10068	I	Reset Emergency Brake		OK		Sqiniseko Xulu - 493646	TC1
10069	R	Read Defined Variable [TT] (MPU1)li_ubk_tc1rearmebrelayr1 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10070	R	Read Defined Variable [TT] (MPU1)li_ubk_tc1rearmebrelayr2 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10071	I	Turn Direction Switch 30A1.S2 to "Forward" position		OK		Sqiniseko Xulu - 493646	TC1

10072	R	Read Defined Variable [TT] (MPU1)li_ubk_tc1rearmebrelay1 = 1.0	OK	1	Sqiniseko Xulu - 493646	TC1
10073	I	Emergency Brake Train Line	OK		Sqiniseko Xulu - 493646	TC1
10074	I	Emergency Brake Loop Train Line Dev4/5 = END2 90XP14 pin 8	OK		Sqiniseko Xulu - 493646	TC1
10075	A	Force [NI] Dev4/5 = 1.0	OK		Sqiniseko Xulu - 493646	TC1
10076	A	Force [TT] (MPU1)lo_ubk_tc1emergbraker1 = 1.0	OK		Sqiniseko Xulu - 493646	TC1
10077	A	Press and hold the Dead Man pushbutton 60S3	OK		Sqiniseko Xulu - 493646	TC1
10078	R	Read Defined Variable [TT] (MPU1)li_dsd_tc1ebdeadmanrelayr1 = 0.0	OK	0	Sqiniseko Xulu - 493646	TC1
10079	A	Ensure the Master Controller S3.3 (3.4) is NOT in Emergency Brake position	OK		Sqiniseko Xulu - 493646	TC1
10080	I	Emergency Brake ERTMS1 Train Line Dev4/88 = END2 90XP14 pin 18	OK		Sqiniseko Xulu - 493646	TC1
10081	A	Force [NI] Dev4/88 = 1.0	OK		Sqiniseko Xulu - 493646	TC1
10082	R	Read Defined Variable [TT] (MPU1)li_ubk_tc1emergrelay1 = 0.0	OK	0	Sqiniseko Xulu - 493646	TC1
10083	R	Read Defined Variable [TT] (MPU1)li_ubk_tc1emergrelay2 = 1.0	OK	1	Sqiniseko Xulu - 493646	TC1
10084	R	Read Defined Variable [TT] (MPU1)li_ubk_tc1rearmebrelayr1 = 1.0	OK	1	Sqiniseko Xulu - 493646	TC1
10085	R	Read Defined Variable [TT] (MPU1)li_ubk_tc1rearmebrelayr2 = 1.0	OK	1	Sqiniseko Xulu - 493646	TC1
10086	I	Emergency Brake ERTMS2 Train Line Dev4/80 = END2 90XP14 pin 20	OK		Sqiniseko Xulu - 493646	TC1
10087	A	Force [NI] Dev4/80 = 1.0	OK		Sqiniseko Xulu - 493646	TC1
10088	R	Read Defined Variable [TT] (MPU1)li_ubk_tc1emergrelay1 = 0.0	OK	0	Sqiniseko Xulu - 493646	TC1
10089	R	Read Defined Variable [TT] (MPU1)li_ubk_tc1emergrelay2 = 0.0	OK	0	Sqiniseko Xulu - 493646	TC1

10090	R	Read Defined Variable [TT] (MPU1)li_ubk_tc1rearmebrelayr1 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10091	R	Read Defined Variable [TT] (MPU1)li_ubk_tc1rearmebrelayr2 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10092	I	Emergency Brake Train Line Dev2/84 = coupler pin 038 Dev2/85 = coupler pin 138 Dev5/61 = END2 90XP15 pin 67		OK		Sqiniseko Xulu - 493646	TC1
10093	R	Read Defined Variable [NI] Dev2/84 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10094	R	Read Defined Variable [NI] Dev2/85 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10095	R	Read Defined Variable [NI] Dev5/61 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10096	R	Check that the Emergency Brake Loop Lamp 44H4 is OFF	EB	OK		Sqiniseko Xulu - 493646	TC1
10097	A	Measure the voltage across Resistor 44R1 between pins 8A and 8B of terminal block 93XT202		OK		Sqiniseko Xulu - 493646	TC1
10098	R	Battery Voltage (above 80Vdc) is measured across Resistor 44R1 between pins 8A and 8B of terminal block 93XT202		OK		Sqiniseko Xulu - 493646	TC1
10099	R	Read Defined Variable [TT] (BCU1)LI_NEB = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10100	A	Force [TT] (MPU1)lo_ubk_tc1emergbraker1 = 0.0		OK		Sqiniseko Xulu - 493646	TC1
10101	I	Emergency Brake Train Line Dev2/84 = coupler pin 038 Dev2/85 = coupler pin 138 Dev5/61 = END2 90XP15 pin 67		OK		Sqiniseko Xulu - 493646	TC1
10102	R	Read Defined Variable [NI] Dev2/84 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10103	R	Read Defined Variable [NI] Dev2/85 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10104	R	Read Defined Variable [NI] Dev5/61 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10105	R	Check that the Emergency Brake Loop Lamp 44H4 is ON	EB	OK		Sqiniseko Xulu - 493646	TC1
10106	A	Force [TT] (MPU1)lo_ubk_tc1emergbraker2 = 1.0		OK		Sqiniseko Xulu - 493646	TC1

10107	I	Emergency Brake Train Line Dev5/61 = END2 90XP15 pin 67		OK		Sqiniseko Xulu - 493646	TC1
10108	R	Read Defined Variable [NI] Dev5/61 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10109	A	Release the Dead Man pushbutton 60S3		OK		Sqiniseko Xulu - 493646	TC1
10110	I	Emergency Brake ERTMS1 Train Line Dev4/88 = END2 90XP14 pin 18		OK		Sqiniseko Xulu - 493646	TC1
10111	A	Force [NI] Dev4/88 = 0.0		OK		Sqiniseko Xulu - 493646	TC1
10112	I	Emergency Brake ERTMS2 Train Line Dev4/80 = END2 90XP14 pin 20		OK		Sqiniseko Xulu - 493646	TC1
10113	A	Force [NI] Dev4/80 = 0.0		OK		Sqiniseko Xulu - 493646	TC1
10114	I	Emergency Brake Train Line Dev5/61 = END2 90XP15 pin 67		OK		Sqiniseko Xulu - 493646	TC1
10115	R	Read Defined Variable [NI] Dev5/61 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10116	A	Turn the ERTMS Isolation switch 62S1 to "Isolation" position		OK		Sqiniseko Xulu - 493646	TC1
10117	A	Turn the Dead Man Override switch 60S1 to "Override" position		OK		Sqiniseko Xulu - 493646	TC1
10118	I	Emergency Brake Train Line Dev5/61 = END2 90XP15 pin 67		OK		Sqiniseko Xulu - 493646	TC1
10119	R	Read Defined Variable [NI] Dev5/61 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10120	I	Emergency Brake Pushbutton		OK		Sqiniseko Xulu - 493646	TC1
10121	A	Push the Emergency Brake Mushroom 44S1		OK		Sqiniseko Xulu - 493646	TC1
10122	I	Emergency Brake Train Line Dev5/61 = END2 90XP15 pin 67		OK		Sqiniseko Xulu - 493646	TC1
10123	R	Read Defined Variable [NI] Dev5/61 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10124	R	Read Defined Variable [TT] (MPU1)li_ubk_tc1emgcybrkpbr1 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10125	R	Read Defined Variable [TT] (MPU1)li_ubk_tc1emgcybrkpbr2 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1

10126	A	Check continuity between 93XT104_5 pin 36 and 93XT103 pin 28		OK		Sqiniseko Xulu - 493646	TC1
10127	A	The points are continuous		OK		Sqiniseko Xulu - 493646	TC1
10128	A	Release the Emergency Brake Mushroom 44S1		OK		Sqiniseko Xulu - 493646	TC1
10129	R	Read Defined Variable [TT] (MPU1)li_ubk_tc1emgcybrkpbr1 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10130	R	Read Defined Variable [TT] (MPU1)li_ubk_tc1emgcybrkpbr2 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10131	A	Force [TT] (MPU1)lo_ubk_tc1emergbraker2 = 0.0		OK		Sqiniseko Xulu - 493646	TC1
10132	A	Return the Dead Man Override switch 60S1 to "Normal" position		OK		Sqiniseko Xulu - 493646	TC1
10133	A	Return the ERTMS Isolation switch 62S1 to "Normal" position		OK		Sqiniseko Xulu - 493646	TC1
10134	I	Emergency Brake Loop Train Line Dev4/5 = END2 90XP14 pin 8		OK		Sqiniseko Xulu - 493646	TC1
10135	A	Force [NI] Dev4/5 = 0.0		OK		Sqiniseko Xulu - 493646	TC1
10136	A	Turn the Emergency Braking Loop Override Switch 44S2 to "Override/Bypass" position		OK		Sqiniseko Xulu - 493646	TC1
10137	A	Press and hold the Dead Man pushbutton 60S3		OK		Sqiniseko Xulu - 493646	TC1
10138	I	Emergency Brake Train Line Dev5/61 = END2 90XP15 pin 67		OK		Sqiniseko Xulu - 493646	TC1
10139	R	Read Defined Variable [NI] Dev5/61 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10140	A	Release the Dead Man pushbutton 60S3		OK		Sqiniseko Xulu - 493646	TC1
10141	A	Return the Emergency Braking Loop Override Switch 44S2 to "Normal" position		OK		Sqiniseko Xulu - 493646	TC1
10142	A	Turn Driver's Master Key 30A1.S1 to Non-Active Cabin Position		OK		Sqiniseko Xulu - 493646	TC1
10143	I	Emergency Brake Train Line Dev4/61 = END2 90XP15 pin 67		OK		Sqiniseko Xulu - 493646	TC1

10144	A	Force [NI] Dev4/61 = 1.0		OK		Sqiniseko Xulu - 493646	TC1
10145	A	Measure the voltage on terminal block 93XT104_2 at pin 34, and pin 35		OK		Sqiniseko Xulu - 493646	TC1
10146	R	Battery voltage (above 80Vdc) measured on terminal block 93XT104_2 at pin 34, and pin 35		OK		Sqiniseko Xulu - 493646	TC1
10147	I	Emergency Brake Train Line Dev4/61 = END2 90XP15 pin 67		OK		Sqiniseko Xulu - 493646	TC1
10148	A	Force [NI] Dev4/61 = 0.0		OK		Sqiniseko Xulu - 493646	TC1
10149	A	Turn Driver's Master Key 30A1.S1 to Active Cabin Position		OK		Sqiniseko Xulu - 493646	TC1
10150	I	Return the Direction Switch 30A1.S2 to "Neutral" position		OK		Sqiniseko Xulu - 493646	TC1
10151	I	PEA Loop		OK		Sqiniseko Xulu - 493646	TC1
10152	A	Check all the Passenger Emergency Alarm handles, and ensure they are connected to their respective connectors		OK		Sqiniseko Xulu - 493646	TC1
10153	R	All the PEAs are installed and connected		OK		Sqiniseko Xulu - 493646	TC1
10154	A	Open and Close (Reset) Circuit breaker 20Q2		OK		Sqiniseko Xulu - 493646	TC1
10155	I	PEA Loop Train Lines Dev2/58 = coupler pin 017 Dev2/59 = coupler pin 117 Dev5/62 = END2 90XP15 pin 95		OK		Sqiniseko Xulu - 493646	TC1
10156	R	Read Defined Variable [NI] Dev2/58 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10157	R	Read Defined Variable [NI] Dev2/59 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10158	R	Read Defined Variable [NI] Dev5/62 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10159	A	Turn Driver's Master Key 30A1.S1 to Active Cabin Position		OK		Sqiniseko Xulu - 493646	TC1
10160	R	Check that the PEA Lamp 44H1 is ON		OK		Sqiniseko Xulu - 493646	TC1
10161	I	PEA Loop Train Lines Dev5/62 = END2 90XP15 pin 95		OK		Sqiniseko Xulu - 493646	TC1

10162	R	Read Defined Variable [NI] Dev5/62 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10163	R	Read Defined Variable [TT] (MPU1)li_ubk_tc1pealoop = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10164	I	PEA Loop OTDR Train Line Dev5/7 = END2 90XP14 pin 10		OK		Sqiniseko Xulu - 493646	TC1
10165	R	Read Defined Variable [NI] Dev5/7 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10166	I	PEA Loop Train Lines Dev4/62 = END2 90XP15 pin 95		OK		Sqiniseko Xulu - 493646	TC1
10167	A	Force [NI] Dev4/62 = 1.0		OK		Sqiniseko Xulu - 493646	TC1
10168	I	PEA Loop Train Lines Dev2/58 = coupler pin 017		OK		Sqiniseko Xulu - 493646	TC1
10169	R	Read Defined Variable [NI] Dev2/58 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10170	R	Read Defined Variable [TT] (MPU1)li_ubk_tc1pealoop = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10171	I	PEA Loop OTDR Train Line Dev5/7 = END2 90XP14 pin 10		OK		Sqiniseko Xulu - 493646	TC1
10172	R	Read Defined Variable [NI] Dev5/7 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10173	R	Check that the PEA Lamp 44H1 is OFF		OK		Sqiniseko Xulu - 493646	TC1
10174	I	PEA Reset		OK		Sqiniseko Xulu - 493646	TC1
10175	A	Activate the PEA on door 1 (44S11)		OK		Sqiniseko Xulu - 493646	TC1
10176	I	PEA Loop Train Lines Dev2/58 = coupler pin 017		OK		Sqiniseko Xulu - 493646	TC1
10177	R	Read Defined Variable [NI] Dev2/58 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10178	R	Read Defined Variable [TT] (MPU1)Li_UBK_Tc1StateResetPea = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10179	A	Turn and hold the PEA Reset Switch 44S6 in Reset position		OK		Sqiniseko Xulu - 493646	TC1
10180	R	Read Defined Variable [TT] (MPU1)li_ubk_tc1restpeaswitch = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10181	R	Read Defined Variable [TT] (MPU1)lo_ubk_tc1resetpea = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1

10182	R	Read Defined Variable [TT] (MPU1)Li_UBK_Tc1StateResetPea = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10183	A	Release the PEA Reset Switch 44S6		OK		Sqiniseko Xulu - 493646	TC1
10184	R	Read Defined Variable [TT] (MPU1)li_ubk_tc1restpeaswitch = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10185	A	Timer 5.0 S		OK		Sqiniseko Xulu - 493646	TC1
10186	R	Read Defined Variable [TT] (MPU1)Li_UBK_Tc1StateResetPea = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10187	R	Read Defined Variable [TT] (MPU1)lo_ubk_tc1resetpea = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10188	I	PEA Loop Train Lines Dev2/58 = coupler pin 017		OK		Sqiniseko Xulu - 493646	TC1
10189	R	Read Defined Variable [NI] Dev2/58 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10190	A	Activate the PEA on door 2 (44S12)		OK		Sqiniseko Xulu - 493646	TC1
10191	I	PEA Loop Train Lines Dev2/58 = coupler pin 017		OK		Sqiniseko Xulu - 493646	TC1
10192	R	Read Defined Variable [NI] Dev2/58 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10193	A	Turn the PEA Reset Switch 44S6 to Reset position, and release it		OK		Sqiniseko Xulu - 493646	TC1
10194	I	PEA Loop Train Lines Dev2/58 = coupler pin 017		OK		Sqiniseko Xulu - 493646	TC1
10195	R	Read Defined Variable [NI] Dev2/58 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10196	A	Activate the PEA on door 3 (44S13)		OK		Sqiniseko Xulu - 493646	TC1
10197	I	PEA Loop Train Lines Dev2/58 = coupler pin 017		OK		Sqiniseko Xulu - 493646	TC1
10198	R	Read Defined Variable [NI] Dev2/58 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10199	A	Turn the PEA Reset Switch 44S6 to Reset position, and release it		OK		Sqiniseko Xulu - 493646	TC1
10200	I	PEA Loop Train Lines Dev2/58 = coupler pin 017		OK		Sqiniseko Xulu - 493646	TC1
10201	R	Read Defined Variable [NI] Dev2/58 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1

10202	A	Activate the PEA on door 4 (44S14)		OK		Sqiniseko Xulu - 493646	TC1
10203	I	PEA Loop Train Lines Dev2/58 = coupler pin 017		OK		Sqiniseko Xulu - 493646	TC1
10204	R	Read Defined Variable [NI] Dev2/58 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10205	A	Turn the PEA Reset Switch 44S6 to Reset position, and release it		OK		Sqiniseko Xulu - 493646	TC1
10206	I	PEA Loop Train Lines Dev2/58 = coupler pin 017		OK		Sqiniseko Xulu - 493646	TC1
10207	R	Read Defined Variable [NI] Dev2/58 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10208	A	Activate the PEA on door 5 (44S15)		OK		Sqiniseko Xulu - 493646	TC1
10209	I	PEA Loop Train Lines Dev2/58 = coupler pin 017		OK		Sqiniseko Xulu - 493646	TC1
10210	R	Read Defined Variable [NI] Dev2/58 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10211	A	Turn the PEA Reset Switch 44S6 to Reset position, and release it		OK		Sqiniseko Xulu - 493646	TC1
10212	I	PEA Loop Train Lines Dev2/58 = coupler pin 017		OK		Sqiniseko Xulu - 493646	TC1
10213	R	Read Defined Variable [NI] Dev2/58 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10214	A	Activate the PEA on door 6 (44S16)		OK		Sqiniseko Xulu - 493646	TC1
10215	I	PEA Loop Train Lines Dev2/58 = coupler pin 017		OK		Sqiniseko Xulu - 493646	TC1
10216	R	Read Defined Variable [NI] Dev2/58 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10217	A	Turn the PEA Reset Switch 44S6 to Reset position, and release it		OK		Sqiniseko Xulu - 493646	TC1
10218	I	PEA Loop Train Lines Dev2/58 = coupler pin 017		OK		Sqiniseko Xulu - 493646	TC1
10219	R	Read Defined Variable [NI] Dev2/58 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10220	I	PEA Loop Train Lines Dev4/64 = END2 90XP15 pin 95		OK		Sqiniseko Xulu - 493646	TC1
10221	A	Force [NI] Dev4/62 = 0.0		OK		Sqiniseko Xulu - 493646	TC1

10222	I	PEA Override		OK		Sqiniseko Xulu - 493646	TC1
10223	A	Press and hold the Override PEA pushbutton 44S5		OK		Sqiniseko Xulu - 493646	TC1
10224	R	Read Defined Variable [TT] (MPU1)li_ubk_tc1peaoverridebuttr1 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10225	R	Read Defined Variable [TT] (MPU1)li_ubk_tc1peaoverridebuttr2 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10226	R	Read Defined Variable [TT] (MPU1)lo_ubk_tc1peaoverrider1 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10227	R	Read Defined Variable [TT] (MPU1)lo_ubk_tc1peaoverrider2 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10228	R	Check that the Override PEA pushbutton lamp 44S5 turns ON		OK		Sqiniseko Xulu - 493646	TC1
10229	A	Release the Override PEA pushbutton 44S5		OK		Sqiniseko Xulu - 493646	TC1
10230	R	Read Defined Variable [TT] (MPU1)li_ubk_tc1peaoverridebuttr1 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10231	R	Read Defined Variable [TT] (MPU1)li_ubk_tc1peaoverridebuttr2 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10232	A	Force [TT] (MPU1)lo_ubk_tc1peaoverrider1 = 0.0		OK		Sqiniseko Xulu - 493646	TC1
10233	A	Force [TT] (MPU1)lo_ubk_tc1peaoverrider2 = 0.0		OK		Sqiniseko Xulu - 493646	TC1
10234	R	Check that the Override PEA pushbutton lamp 44S5 turns OFF		OK		Sqiniseko Xulu - 493646	TC1



Serial Tests Report TS210 – TC1 – VFT RTR Vehicle Functional Static Testing Report	Document Reference GIB0000006219 Version: A0	Emission date 07/03/2024
--	--	-----------------------------


Section 13 – Service Brake




13.3 Instructions list

13.3.1 040_SBK-Service Brake

I - Information A - Action R - Result NE - Not Executed

N°	Type	Instruction	File	Result status	Result value	Operator	Vehicle
10001	I	Service Brake (SPP = 040)		OK		Sqiniseko Xulu - 493646	TC1
10002	I	Initial Conditions		OK		Sqiniseko Xulu - 493646	TC1
10003	I	No air supply to the vehicle - pressure in tank <6Bar		OK		Sqiniseko Xulu - 493646	TC1
10004	I	All brake panel cocks are in normal position (not isolated)		OK		Sqiniseko Xulu - 493646	TC1
10005	I	The Service Brake Isolation Switch 40S2 should be in Normal position		OK		Sqiniseko Xulu - 493646	TC1
10006	I	Circuit Breakers		OK		Sqiniseko Xulu - 493646	TC1
10007	A	Close Circuit Breaker 40Q2		OK		Sqiniseko Xulu - 493646	TC1
10008	A	Close Circuit Breaker 40Q3		OK		Sqiniseko Xulu - 493646	TC1
10009	A	Close Circuit Breaker 40Q4		OK		Sqiniseko Xulu - 493646	TC1
10010	A	Close Circuit Breaker 40Q5		OK		Sqiniseko Xulu - 493646	TC1
10011	I	Brake Air Supply and Brake Application		OK		Sqiniseko Xulu - 493646	TC1
10012	I	EB Reduced Train Lines Dev2/78 = Coupler pin 031 Dev2/81 = Coupler pin 131 Dev5/51 = END2 90XP15 pin 60		OK		Sqiniseko Xulu - 493646	TC1
10013	R	Read Defined Variable [NI] Dev2/78 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10014	R	Read Defined Variable [NI] Dev2/81 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10015	R	Read Defined Variable [NI] Dev5/51 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10016	I	Brake Applied Train Lines Dev2/36 = Coupler pin 010 Dev2/37 = Coupler pin 110 Dev5/49 = END2 90XP15 pin 50		OK		Sqiniseko Xulu - 493646	TC1
10017	R	Read Defined Variable [NI] Dev2/36 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1

10018	R	Read Defined Variable [NI] Dev2/37 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10019	R	Read Defined Variable [NI] Dev5/49 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10020	R	Read Defined Variable [TT] (MPU1)li_sbk_tc1brakeairsuppokr1 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10021	R	Read Defined Variable [TT] (MPU1)li_sbk_tc1brakeairsuppokr2 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10022	R	Read Defined Variable [TT] (BCU1)LI_BRPS_NOK = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10023	R	Read Defined Variable [TT] (BCU1)LI_BRAKE_NOT_APPLIED = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10024	R	The Reduced Brake Lamp 40H2 on the indicator module 84A1 is ON		OK		Sqiniseko Xulu - 493646	TC1
10025	A	Close/Isolate the coupler Isolation cock F2.1/1		OK		Sqiniseko Xulu - 493646	TC1
10026	A	Open the Isolation cock F2.2/1		OK		Sqiniseko Xulu - 493646	TC1
10027	A	Connect the air supply to the vehicle main pipe coupling flexible hose F3/1, and switch the supply ON		OK		Sqiniseko Xulu - 493646	TC1
10028	I	Take note of any air leaks in the pipes or valves		OK		Sqiniseko Xulu - 493646	TC1
10029	A	Allow the pressure to go above 6 bar. The pressure can be checked at the BRTP test point		OK		Sqiniseko Xulu - 493646	TC1
10030	R	BRTP pressure is measured >=6 Bar		OK		Sqiniseko Xulu - 493646	TC1
10031	I	EB Reduced Train Lines Dev2/78 = Coupler pin 031 Dev2/81 = Coupler pin 131 Dev5/51 = END2 90XP15 pin 60		OK		Sqiniseko Xulu - 493646	TC1
10032	R	Read Defined Variable [NI] Dev2/78 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10033	R	Read Defined Variable [NI] Dev2/81 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10034	R	Read Defined Variable [NI] Dev5/51 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10035	I	Brake Applied Train Lines Dev2/36 = Coupler pin 010 Dev2/37 = Coupler pin 110		OK		Sqiniseko Xulu - 493646	TC1

		Dev5/49 = END2 90XP15 pin 50					
10036	R	Read Defined Variable [NI] Dev2/36 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10037	R	Read Defined Variable [NI] Dev2/37 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10038	R	Read Defined Variable [NI] Dev5/49 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10039	R	Read Defined Variable [TT] (MPU1)li_sbk_tc1brakeairsuppokr1 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10040	R	Read Defined Variable [TT] (MPU1)li_sbk_tc1brakeairsuppokr2 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10041	R	Read Defined Variable [TT] (BCU1)LI_BRPS_NOK = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10042	R	Read Defined Variable [TT] (BCU1)LI_BRAKE_NOT_APPLIED = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10043	R	The Reduced Brake Lamp 40H2 on the indicator module 84A1 is OFF		OK		Sqiniseko Xulu - 493646	TC1
10044	A	Put the Master controller in 100% Traction position		OK		Sqiniseko Xulu - 493646	TC1
10045	I	V>5km/h Train Line Dev4/38 = END2 90XP15 pin 28		OK		Sqiniseko Xulu - 493646	TC1
10046	A	Force [NI] Dev4/38 = 1.0		OK		Sqiniseko Xulu - 493646	TC1
10047	R	Lamp 40H1 on the indicator module 84A1 is ON		OK		Sqiniseko Xulu - 493646	TC1
10048	A	Return the Master controller to Normal position (Coasting)		OK		Sqiniseko Xulu - 493646	TC1
10049	I	V>5km/h Train Line Dev4/38 = END2 90XP15 pin 28		OK		Sqiniseko Xulu - 493646	TC1
10050	A	Force [NI] Dev4/38 = 0.0		OK		Sqiniseko Xulu - 493646	TC1
10051	R	Lamp 40H1 on the Indicator module 84A1 is OFF		OK		Sqiniseko Xulu - 493646	TC1
10052	I	Remote Isolation		OK		Sqiniseko Xulu - 493646	TC1
10053	A	Turn the key 30A1.S1 to Non-active cab position		OK		Sqiniseko Xulu - 493646	TC1

10054	R	Read Defined Variable [TT] (BCU1)LI_BRAKE_ISO = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10055	I	Remote Isolation Train Lines Dev4/50 = END2 90XP15 pin 59 Dev2/38 = Coupler pin 025 Dev2/39 = Coupler pin 125		OK		Sqiniseko Xulu - 493646	TC1
10056	A	Force [NI] Dev4/50 = 1.0		OK		Sqiniseko Xulu - 493646	TC1
10057	R	Read Defined Variable [NI] Dev2/38 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10058	R	Read Defined Variable [NI] Dev2/39 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10059	I	Remote Isolation Train Lines Dev4/50 = END2 90XP15 pin 59 Dev2/38 = Coupler pin 025 Dev2/39 = Coupler pin 125		OK		Sqiniseko Xulu - 493646	TC1
10060	A	Force [NI] Dev4/50 = 0.0		OK		Sqiniseko Xulu - 493646	TC1
10061	R	Read Defined Variable [NI] Dev2/38 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10062	R	Read Defined Variable [NI] Dev2/39 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10063	A	Turn the key 30A1.S1 to Active cab position		OK		Sqiniseko Xulu - 493646	TC1
10064	A	Turn the Service Brake Isolation Switch 40S2 to Isolation position		OK		Sqiniseko Xulu - 493646	TC1
10065	R	Read Defined Variable [TT] (MPU1)li_sbk_tc1remoteisoswitchr1 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10066	R	Read Defined Variable [TT] (MPU1)li_sbk_tc1remoteisoswitchr2 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10067	I	EB Reduced Train Lines Dev5/51 = END2 90XP15 pin 60		OK		Sqiniseko Xulu - 493646	TC1
10068	R	Read Defined Variable [NI] Dev5/51 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10069	A	Force [TT] (MPU1)lo_sbk_tc1isobrake = 1.0		OK		Sqiniseko Xulu - 493646	TC1
10070	R	Read Defined Variable [TT] (BCU1)LI_BRAKE_ISO = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10071	I	Remote Isolation Train Lines Dev5/50 = END2 90XP15 pin 59		OK		Sqiniseko Xulu - 493646	TC1

		Dev2/39 = Coupler pin 125					
10072	R	Read Defined Variable [NI] Dev2/39 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10073	R	Read Defined Variable [NI] Dev5/50 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10074	R	The Remote Isolation relay valve C1.1_SERC is actuated, and the service brake is isolated (confirm that air is released from the valve)		OK		Sqiniseko Xulu - 493646	TC1
10075	A	Release [TT] (MPU1)lo_sbk_tc1isobrake		OK		Sqiniseko Xulu - 493646	TC1
10076	A	Turn the Service Brake Isolation Switch 40S2 to Normal position		OK		Sqiniseko Xulu - 493646	TC1
10077	I	EB Reduced Train Lines Dev5/51 = END2 90XP15 pin 60		OK		Sqiniseko Xulu - 493646	TC1
10078	R	Read Defined Variable [NI] Dev5/51 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10079	I	Manual Isolation		OK		Sqiniseko Xulu - 493646	TC1
10080	A	Turn the Manual Isolation Cock C1.3.1 to Isolated position		OK		Sqiniseko Xulu - 493646	TC1
10081	I	EB Reduced Train Lines Dev5/51 = END2 90XP15 pin 60		OK		Sqiniseko Xulu - 493646	TC1
10082	R	Read Defined Variable [NI] Dev5/51 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10083	R	Read Defined Variable [TT] (MPU1)li_sbk_tc1servicebrakedc = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10084	R	Read Defined Variable [TT] (BCU1)LI_SERVICE_BR_DC = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10085	A	Turn the Manual Isolation Cock C1.3.1 to Normal position		OK		Sqiniseko Xulu - 493646	TC1
10086	I	EB Reduced Train Lines Dev5/51 = END2 90XP15 pin 60		OK		Sqiniseko Xulu - 493646	TC1
10087	R	Read Defined Variable [NI] Dev5/51 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10088	R	Read Defined Variable [TT] (MPU1)li_sbk_tc1servicebrakedc = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10089	R	Read Defined Variable [TT] (BCU1)LI_SERVICE_BR_DC = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1

10090	I	MCE Fault		OK		Sqiniseko Xulu - 493646	TC1
10091	A	Force [TT] (BCU1)LO_BRK_FLT = 1.0		OK		Sqiniseko Xulu - 493646	TC1
10092	R	Read Defined Variable [TT] (MPU1)li_sbk_tc1bcufault = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10093	A	Force [TT] (BCU1)LO_BRK_FLT = 0.0		OK		Sqiniseko Xulu - 493646	TC1
10094	R	Read Defined Variable [TT] (MPU1)li_sbk_tc1bcufault = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10095	A	Release [TT] (BCU1)LO_BRK_FLT		OK		Sqiniseko Xulu - 493646	TC1
10096	I	Speed sensor TC1		OK		Sqiniseko Xulu - 493646	TC1
10097	A	All connectors from speed sensor (one per axle) are connected to its axle in TC1 car.		OK		Sqiniseko Xulu - 493646	TC1
10098	R	Read Defined Variable [TT] (MPU1)bcu1_bcuspsdenswsp1flt = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10099	R	Read Defined Variable [TT] (MPU1)bcu1_bcuspsdenswsp2flt = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10100	R	Read Defined Variable [TT] (MPU1)bcu1_bcuspsdenswsp3flt = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10101	R	Read Defined Variable [TT] (MPU1)bcu1_bcuspsdenswsp4flt = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10102	A	Remove the connector -41XP1_D2. (axle 1, bogie 1)		OK		Sqiniseko Xulu - 493646	TC1
10103	R	Read Defined Variable [TT] (MPU1)bcu1_bcuspsdenswsp1flt = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10104	A	Remove the connector -41XP2_D2. (axle 2, bogie 1)		OK		Sqiniseko Xulu - 493646	TC1
10105	R	Read Defined Variable [TT] (MPU1)bcu1_bcuspsdenswsp2flt = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10106	A	Remove the connector -41XP3_D2. (axle 1, bogie 2)		OK		Sqiniseko Xulu - 493646	TC1
10107	R	Read Defined Variable [TT] (MPU1)bcu1_bcuspsdenswsp3flt = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10108	A	Remove the connector -41XP4_D2. (axle 2, bogie 2)		OK		Sqiniseko Xulu - 493646	TC1

10109	R	Read Defined Variable [TT] (MPU1)bcu1_bcuspsdenswsp4flt = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10110	A	Reconnect all connectors.		OK		Sqiniseko Xulu - 493646	TC1
10111	R	Read Defined Variable [TT] (MPU1)bcu1_bcuspsdenswsp1flt = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10112	R	Read Defined Variable [TT] (MPU1)bcu1_bcuspsdenswsp2flt = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10113	R	Read Defined Variable [TT] (MPU1)bcu1_bcuspsdenswsp3flt = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10114	R	Read Defined Variable [TT] (MPU1)bcu1_bcuspsdenswsp4flt = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1



Serial Tests Report
TS210 – TC1 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000006219
Version: A0

Emission date
07/03/2024


Section 14 – Holding and Parking Brake


14.3 Instructions list

14.3.1 045_PBK-Holding and Parking Brake

I - Information A - Action R - Result NE - Not Executed

N°	Type	Instruction	File	Result status	Result value	Operator	Vehicle
10001	I	Holding and Parking Brake (SPP = 045)		OK		Paseka Ditlhakanyane - 491468	TC1
10002	I	Initial Conditions		OK		Paseka Ditlhakanyane - 491468	TC1
10003	A	Using the tools list on the side of your screen, record the serial number of the manometer that will be used during this test		OK		Paseka Ditlhakanyane - 491468	TC1
10004	I	Confirm the presence of air supply to the vehicle. The pressure can be checked at test point BRTP > 4.8 Bar		OK		Paseka Ditlhakanyane - 491468	TC1
10005	I	Ensure that the Parking Brake Switch 45S1 is in "Normal" position		OK		Paseka Ditlhakanyane - 491468	TC1
10006	I	Parking Brake Pressure Switch		OK		Paseka Ditlhakanyane - 491468	TC1
10007	A	Turn the key 30A1.S1 to Active cab position		OK		Paseka Ditlhakanyane - 491468	TC1
10008	R	Check that the pressure on test point C1.11/1 is >4.8 Bar Result Min : 4.8<= x ()		OK	7.9	Paseka Ditlhakanyane - 491468	TC1
10009	R	Read Defined Variable [TT] (BCU1)LI_PARK_BR_RELEASE = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10010	R	Read Defined Variable [TT] (BCU1)LI_PARK_BR_DC = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10011	R	Read Defined Variable [TT] (MPU1)bcu1_parkbrakerelease = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10012	R	Read Defined Variable [TT] (MPU1)bcu1_parkbrakeisoldc = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10013	I	Parking Brake Applied Train Lines Dev2/74 = Coupler pin 018 Dev2/49 = Coupler pin 118 Dev5/58 = END2 90XP15 pin 77		OK		Paseka Ditlhakanyane - 491468	TC1
10014	R	Read Defined Variable [NI] Dev2/74 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10015	R	Read Defined Variable [NI] Dev2/49 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1

10016	R	Read Defined Variable [NI] Dev5/58 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10017	R	Check that the Parking Brake Applied Lamp 45H2 on the indicator module 84A1 is OFF		OK		Paseka Ditlhakanyane - 491468	TC1
10018	R			OK		Paseka Ditlhakanyane - 491468	TC1
10019	I	Remote Parking Brake Command		OK		Paseka Ditlhakanyane - 491468	TC1
10020	A	Turn the Parking Brake Switch 45S1 to "Parking Brake" position		OK		Paseka Ditlhakanyane - 491468	TC1
10021	R	Confirm that the parking brake is applied, and air is released from electro valve C1.5		OK		Paseka Ditlhakanyane - 491468	TC1
10022	I	Remote Parking Brake Command Train lines Dev2/86 = Coupler pin 030 Dev2/87 = Coupler pin 130 Dev5/57 = END2 90XP15 pin 68		OK		Paseka Ditlhakanyane - 491468	TC1
10023	R	Read Defined Variable [NI] Dev2/86 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10024	R	Read Defined Variable [NI] Dev2/87 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10025	R	Read Defined Variable [NI] Dev5/57 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10026	A	Allow the air to reach below 4.8 Bar - verify on test point C1.11/1		OK		Paseka Ditlhakanyane - 491468	TC1
10027	R	Read Defined Variable [TT] (BCU1)LI_PARK_BR_RELEASE = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10028	R	Read Defined Variable [TT] (MPU1)bcu1_parkbrakerelease = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10029	I	Parking Brake Applied Train Lines Dev2/74 = Coupler pin 018 Dev2/49 = Coupler pin 118 Dev5/58 = END2 90XP15 pin 77		OK		Paseka Ditlhakanyane - 491468	TC1
10030	R	Read Defined Variable [NI] Dev2/74 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10031	R	Read Defined Variable [NI] Dev2/49 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10032	R	Read Defined Variable [NI] Dev5/58 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10033	R	Check that the Parking Brake Applied Lamp 45H2 on the indicator module 84A1 turns ON		OK		Paseka Ditlhakanyane - 491468	TC1

10034	R			OK		Paseka Ditlhakanyane - 491468	TC1
10035	A	Turn the Parking Brake Switch 45S1 to "Normal" position		OK		Paseka Ditlhakanyane - 491468	TC1
10036	I	Remote Parking Brake Command Train lines Dev2/86 = Coupler pin 030 Dev2/87 = Coupler pin 130 Dev5/57 = END2 90XP15 pin 68		OK		Paseka Ditlhakanyane - 491468	TC1
10037	R	Read Defined Variable [NI] Dev2/86 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10038	R	Read Defined Variable [NI] Dev2/87 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10039	R	Read Defined Variable [NI] Dev5/57 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10040	I	Parking Brake Manual Isolation		OK		Paseka Ditlhakanyane - 491468	TC1
10041	A	Turn the Parking Brake Isolation cock C1.3.2 to "Isolated" position		OK		Paseka Ditlhakanyane - 491468	TC1
10042	R	Read Defined Variable [TT] (BCU1)LI_PARK_BR_DC = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10043	R	Read Defined Variable [TT] (MPU1)bcu1_parkbrakeisoldc = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10044	R	Read Defined Variable [TT] (MPU1)li_pbk_tc1parkbrakeisol = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10045	I	Parking Brake Applied Train Lines Dev2/74 = Coupler pin 018 Dev2/49 = Coupler pin 118 Dev5/58 = END2 90XP15 pin 77		OK		Paseka Ditlhakanyane - 491468	TC1
10046	R	Read Defined Variable [NI] Dev2/74 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10047	R	Read Defined Variable [NI] Dev2/49 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10048	R	Read Defined Variable [NI] Dev5/58 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10049	A	Return the Parking Brake Isolation cock C1.3.2 to "Normal" position		OK		Paseka Ditlhakanyane - 491468	TC1
10050	R	Read Defined Variable [TT] (BCU1)LI_PARK_BR_DC = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10051	R	Read Defined Variable [TT] (MPU1)bcu1_parkbrakeisoldc = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1

10052	R	Read Defined Variable [TT] (MPU1)li_pbk_tc1parkbrakeisol = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10053	I	Parking Brake Applied Train Lines Dev2/74 = Coupler pin 018		OK		Paseka Ditlhakanyane - 491468	TC1
10054	R	Read Defined Variable [NI] Dev2/74 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1



Serial Tests Report TS210 – TC1 – VFT RTR Vehicle Functional Static Testing Report	Document Reference GIB0000006219 Version: A0	Emission date 07/03/2024
--	--	-----------------------------

Section 15 – Passenger Doors

15.3 Instructions list

15.3.1 050_DOR-Passenger Doors

I - Information A - Action R - Result NE - Not Executed

N°	Type	Instruction	File	Result status	Result value	Operator	Vehicle
10001	I	Passenger Doors (SPP=050)		OK		Sqiniseko Xulu - 493646	TC1
10002	I	Initial Conditions:		OK		Sqiniseko Xulu - 493646	TC1
10003	A	Turn Driver's Master Key 30A1.S1 to Active Cabin Position		OK		Sqiniseko Xulu - 493646	TC1
10004	I	Car Should be Prepared (closed battery contacts)		OK		Sqiniseko Xulu - 493646	TC1
10005	I	Cab door windows should be closed		OK		Sqiniseko Xulu - 493646	TC1
10006	I	Cab doors should be closed and unlocked		OK		Sqiniseko Xulu - 493646	TC1
10007	I	Cab Door Windows		OK		Sqiniseko Xulu - 493646	TC1
10008	A	Open and close both the LEFT and RIGHT cab door windows		OK		Sqiniseko Xulu - 493646	TC1
10009	R	The LEFT cab door window opens and closes correctly		OK		Sqiniseko Xulu - 493646	TC1
10010	R	The RIGHT cab door window opens and closes correctly		OK		Sqiniseko Xulu - 493646	TC1
10011	I	Cabin Doors		OK		Sqiniseko Xulu - 493646	TC1
10012	A	Open all 3 cab doors (LEFT, RIGHT, and saloon access) and close them		OK		Sqiniseko Xulu - 493646	TC1
10013	R	The LEFT cab door can open fully and close shut		OK		Sqiniseko Xulu - 493646	TC1
10014	R	The RIGHT cab door can open fully and close shut		OK		Sqiniseko Xulu - 493646	TC1
10015	R	The saloon access door can open fully and close shut		OK		Sqiniseko Xulu - 493646	TC1
10016	A	Lock the 3 doors with their respective keys		OK		Sqiniseko Xulu - 493646	TC1
10017	R	The LEFT cab door is locked, the lock is functioning correctly, and the door cannot		OK		Sqiniseko Xulu - 493646	TC1

		be opened					
10018	R	The RIGHT cab door is locked, the lock is functioning correctly, and the door cannot be opened		OK		Sqiniseko Xulu - 493646	TC1
10019	R	The Saloon access door is locked, the lock is functioning correctly, and the door cannot be opened		OK		Sqiniseko Xulu - 493646	TC1
10020	A	Unlock the doors with their respective keys		OK		Sqiniseko Xulu - 493646	TC1
10021	A	Repeat the open, close and lock operations from the outside of the vehicle		OK		Sqiniseko Xulu - 493646	TC1
10022	R	Both cab doors can be opened, closed and locked from the outside		OK		Sqiniseko Xulu - 493646	TC1
10023	I	External access locks		OK		Sqiniseko Xulu - 493646	TC1
10024	I	Ensure Door 1 and Door 2 are closed		OK		Sqiniseko Xulu - 493646	TC1
10025	A	Insert a square key into the external access lock of Door 1, and unlock the door		OK		Sqiniseko Xulu - 493646	TC1
10026	A	The door is unlocked and can be opened freely.		OK		Sqiniseko Xulu - 493646	TC1
10027	A	Close the door, and lock the external access lock with the square key		OK		Sqiniseko Xulu - 493646	TC1
10028	R	The door is locked and can no longer be opened manually		OK		Sqiniseko Xulu - 493646	TC1
10029	A	Insert a square key into the external access lock of Door 2, and unlock the door		OK		Sqiniseko Xulu - 493646	TC1
10030	R	The door is unlocked and can be opened freely		OK		Sqiniseko Xulu - 493646	TC1
10031	A	Close the door, and lock the external access lock with the square key		OK		Sqiniseko Xulu - 493646	TC1
10032	R	The door is locked and can no longer be opened manually		OK		Sqiniseko Xulu - 493646	TC1
10033	I	Circuit Breakers		OK		Sqiniseko Xulu - 493646	TC1
10034	A	Close Circuit Breaker 50Q1		OK		Sqiniseko Xulu - 493646	TC1

10035	R	DCU 1 is powered ON		OK		Sqiniseko Xulu - 493646	TC1
10036	R	Check on the DDU that DCU1 is online		OK		Sqiniseko Xulu - 493646	TC1
10037	A	Close Circuit Breaker 50Q2		OK		Sqiniseko Xulu - 493646	TC1
10038	R	DCU 2 is powered ON		OK		Sqiniseko Xulu - 493646	TC1
10039	R	Check on the DDU that DCU2 is online		OK		Sqiniseko Xulu - 493646	TC1
10040	A	Close Circuit Breaker 50Q3		OK		Sqiniseko Xulu - 493646	TC1
10041	R	DCU 3 is powered ON		OK		Sqiniseko Xulu - 493646	TC1
10042	R	Check on the DDU that DCU3 is online		OK		Sqiniseko Xulu - 493646	TC1
10043	A	Close Circuit Breaker 50Q4		OK		Sqiniseko Xulu - 493646	TC1
10044	R	DCU 4 is powered ON		OK		Sqiniseko Xulu - 493646	TC1
10045	R	Check on the DDU that DCU4 is online		OK		Sqiniseko Xulu - 493646	TC1
10046	A	Close Circuit Breaker 50Q5		OK		Sqiniseko Xulu - 493646	TC1
10047	R	DCU 5 is powered ON		OK		Sqiniseko Xulu - 493646	TC1
10048	R	Check on the DDU that DCU5 is online		OK		Sqiniseko Xulu - 493646	TC1
10049	A	Close Circuit Breaker 50Q6		OK		Sqiniseko Xulu - 493646	TC1
10050	R	DCU 6 is powered ON		OK		Sqiniseko Xulu - 493646	TC1
10051	R	Check on the DDU that DCU6 is online		OK		Sqiniseko Xulu - 493646	TC1
10052	A	Close Circuit Breaker 50Q7		OK		Sqiniseko Xulu - 493646	TC1
10053	I	Car ID Code		OK		Sqiniseko Xulu - 493646	TC1
10054	A	Using the Door Status screen on the DDU, check that all the doors on TC1 are available - as in the picture below		OK		Sqiniseko Xulu - 493646	TC1
10055	R	All doors are available		OK		Sqiniseko Xulu - 493646	TC1
10056	I	Left Side Doors		OK		Sqiniseko Xulu - 493646	TC1

10057	I	Ensure that all doors are CLOSED before proceeding to the next steps		OK		Sqiniseko Xulu - 493646	TC1
10058	I	Door Authorization		OK		Sqiniseko Xulu - 493646	TC1
10059	I	V<3km/h Train Line Dev4/39 = END2 90XP15 pin 29		OK		Sqiniseko Xulu - 493646	TC1
10060	A	Force [NI] Dev4/39 = 1.0		OK		Sqiniseko Xulu - 493646	TC1
10061	A	Switch Door Authorization Selector 50S7 to DRIVER		OK		Sqiniseko Xulu - 493646	TC1
10062	R	Read Defined Variable [TT] (MPU1)li_dor_tc1ertmsauthdoorr1 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10063	R	Read Defined Variable [TT] (MPU1)li_dor_tc1ertmsauthdoorr2 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10064	R	Read Defined Variable [TT] (MPU1)li_dor_tc1authdoorpbleft = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10065	R	Read Defined Variable [TT] (MPU1)li_dor_tc1doorauthdlefr1 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10066	R	Read Defined Variable [TT] (MPU1)li_dor_tc1doorauthdlefr2 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10067	I	Door Auth Left Train Lines Dev2/56 = Coupler pin 009 Dev2/57 = Coupler pin 124 Dev5/64 = END2 90XP15 pin 85		OK		Sqiniseko Xulu - 493646	TC1
10068	R	Read Defined Variable [NI] Dev2/56 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10069	R	Read Defined Variable [NI] Dev2/57 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10070	R	Read Defined Variable [NI] Dev5/64 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10071	A	Press the Doors LEFT Side Authorization button 50S5		OK		Sqiniseko Xulu - 493646	TC1
10072	R	Check that the YELLOW LEFT Side Authorization pushbutton lamp 50S5 turns ON		OK		Sqiniseko Xulu - 493646	TC1
10073	R	Read Defined Variable [TT] (MPU1)li_dor_tc1authdoorpbleft = 1.0		OK	1	Sizwe Sibanyoni - 484647	TC1
10074	R	Read Defined Variable [TT] (MPU1)li_dor_tc1doorauthdlefr1 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1

10075	R	Read Defined Variable [TT] (MPU1)li_dor_tc1doorauthdlefr2 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10076	I	Door Auth Left Train Lines Dev2/56 = Coupler pin 009 Dev2/57 = Coupler pin 124 Dev5/64 = END2 90XP15 pin 85		OK		Sqiniseko Xulu - 493646	TC1
10077	R	Read Defined Variable [NI] Dev2/56 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10078	R	Read Defined Variable [NI] Dev2/57 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10079	R	Read Defined Variable [NI] Dev5/64 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10080	A	Turn Driver's Master Key 30A1.S1 to NON-Active Cabin Position		OK		Sqiniseko Xulu - 493646	TC1
10081	R	Read Defined Variable [TT] (MPU1)li_dor_tc1doorauthdlefr1 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10082	A	Turn Driver's Master Key 30A1.S1 to Active Cabin Position		OK		Sqiniseko Xulu - 493646	TC1
10083	I	Door Open		OK		Sqiniseko Xulu - 493646	TC1
10084	R	Read Defined Variable [TT] (MPU1)li_dor_tc1opendoorplefr1 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10085	R	Read Defined Variable [TT] (MPU1)li_dor_tc1opendoorplefr2 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10086	R	Read Defined Variable [TT] (MPU1)lo_dor_tc1opendoorlgtlefr1 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10087	R	Read Defined Variable [TT] (MPU1)lo_dor_tc1opendoorlgtlefr2 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10088	A	Press and hold the LEFT side Door Open pushbutton 50S1		OK		Sqiniseko Xulu - 493646	TC1
10089	R	Check that the WHITE LEFT Side Door Open pushbutton lamp 50S1 turns ON		OK		Sqiniseko Xulu - 493646	TC1
10090	R	Check that door 1, 3 and 5 (LEFT SIDE) open		OK		Sqiniseko Xulu - 493646	TC1
10091	R	Read Defined Variable [TT] (MPU1)lo_dor_tc1opendoorleft = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1

10092	R	Read Defined Variable [TT] (MPU1)li_dor_tc1opendoorpleftr1 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10093	R	Read Defined Variable [TT] (MPU1)li_dor_tc1opendoorpleftr2 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10094	R	Read Defined Variable [TT] (MPU1)lo_dor_tc1opendoorlgtleftr1 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10095	R	Read Defined Variable [TT] (MPU1)lo_dor_tc1opendoorlgtleftr2 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10096	A	Release the LEFT side Door Open pushbutton 50S1		OK		Sqiniseko Xulu - 493646	TC1
10097	I	Door Closing		OK		Sqiniseko Xulu - 493646	TC1
10098	R	Read Defined Variable [TT] (MPU1)li_dor_tc1closedoorpleftr1 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10099	R	Read Defined Variable [TT] (MPU1)li_dor_tc1closedoorpleftr2 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10100	R	Read Defined Variable [TT] (MPU1)lo_dor_tc1closedoorlgtleftr1 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10101	R	Read Defined Variable [TT] (MPU1)lo_dor_tc1closedoorlgtleftr2 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10102	R	Read Defined Variable [TT] (MPU1)li_dor_tc1closedoorlineleft = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10103	I	Door Close Left Train Lines Dev2/50 = Coupler pin 004 Dev2/51 = Coupler pin 137 Dev5/60 = END2 90XP15 pin 79		OK		Sqiniseko Xulu - 493646	TC1
10104	R	Read Defined Variable [NI] Dev2/50 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10105	R	Read Defined Variable [NI] Dev2/51 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10106	R	Read Defined Variable [NI] Dev5/60 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10107	A	Press and hold the LEFT side Door Close pushbutton 50S3		OK		Sqiniseko Xulu - 493646	TC1
10108	R	Check that the BLUE LEFT Side Door Close pushbutton lamp 50S3 turns ON		OK		Sqiniseko Xulu - 493646	TC1

10109	R	Check that door 1, 3 and 5 (LEFT SIDE) close		OK		Sqiniseko Xulu - 493646	TC1
10110	R	Read Defined Variable [TT] (MPU1)li_dor_tc1closedoorpbleftr1 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10111	R	Read Defined Variable [TT] (MPU1)li_dor_tc1closedoorpbleftr2 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10112	R	Read Defined Variable [TT] (MPU1)lo_dor_tc1closedoorlgtleftr1 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10113	R	Read Defined Variable [TT] (MPU1)lo_dor_tc1closedoorlgtleftr2 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10114	R	Read Defined Variable [TT] (MPU1)li_dor_tc1closedoorlineleft = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10115	I	Door Close Left Train Lines Dev2/50 = Coupler pin 004 Dev2/51 = Coupler pin 137 Dev5/60 = END2 90XP15 pin 79		OK		Sqiniseko Xulu - 493646	TC1
10116	R	Read Defined Variable [NI] Dev2/50 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10117	R	Read Defined Variable [NI] Dev2/51 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10118	R	Read Defined Variable [NI] Dev5/60 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10119	R	Read Defined Variable [TT] (MPU1)li_dor_tc1doorauthdleftr1 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10120	A	Release the LEFT side Door Close pushbutton 50S3		OK		Sqiniseko Xulu - 493646	TC1
10121	I	Right Side Doors		OK		Sqiniseko Xulu - 493646	TC1
10122	I	Door Authorization		OK		Sqiniseko Xulu - 493646	TC1
10123	R	Read Defined Variable [TT] (MPU1)li_dor_tc1authdoorpbright = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10124	R	Read Defined Variable [TT] (MPU1)li_dor_tc1doorauthdrihtr1 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10125	R	Read Defined Variable [TT] (MPU1)li_dor_tc1doorauthdrihtr2 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10126	I	Door Auth Right Train Lines Dev2/54 = Coupler pin 024		OK		Sqiniseko Xulu - 493646	TC1

		Dev2/64 = Coupler pin 109 Dev5/56 = END2 90XP15 pin 84					
10127	R	Read Defined Variable [NI] Dev2/54 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10128	R	Read Defined Variable [NI] Dev2/64 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10129	R	Read Defined Variable [NI] Dev5/56 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10130	A	Press and hold the Doors RIGHT Side Authorization button 50S6		OK		Sqiniseko Xulu - 493646	TC1
10131	R	Check that the YELLOW RIGHT Side Authorization pushbutton lamp 50S6 turns ON		OK		Sqiniseko Xulu - 493646	TC1
10132	R	Read Defined Variable [TT] (MPU1)li_dor_tc1authdoorpbright = 1.0		OK	1	Sizwe Sibanyoni - 484647	TC1
10133	R	Read Defined Variable [TT] (MPU1)li_dor_tc1doorauthdrihtr1 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10134	R	Read Defined Variable [TT] (MPU1)li_dor_tc1doorauthdrihtr2 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10135	I	Door Auth Right Train Lines Dev2/54 = Coupler pin 024 Dev2/64 = Coupler pin 109 Dev5/56 = END2 90XP15 pin 84		OK		Sqiniseko Xulu - 493646	TC1
10136	R	Read Defined Variable [NI] Dev2/54 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10137	R	Read Defined Variable [NI] Dev2/64 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10138	R	Read Defined Variable [NI] Dev5/56 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10139	A	Release the Doors RIGHT Side Authorization button 50S6		OK		Sqiniseko Xulu - 493646	TC1
10140	A	Turn Driver's Master Key 30A1.S1 to NON-Active Cabin Position		OK		Sqiniseko Xulu - 493646	TC1
10141	R	Read Defined Variable [TT] (MPU1)li_dor_tc1doorauthdrihtr1 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10142	A	Turn Driver's Master Key 30A1.S1 to Active Cabin Position		OK		Sqiniseko Xulu - 493646	TC1
10143	I	Door Open		OK		Sqiniseko Xulu - 493646	TC1
10144	R	Read Defined Variable [TT]		OK	0	Sqiniseko Xulu - 493646	TC1


		(MPU1)li_dor_tc1opendoorpbrightr1 = 0.0					
10145	R	Read Defined Variable [TT] (MPU1)li_dor_tc1opendoorpbrightr2 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10146	R	Read Defined Variable [TT] (MPU1)lo_dor_tc1opendoorlgtrightr1 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10147	R	Read Defined Variable [TT] (MPU1)lo_dor_tc1opendoorlgtrightr2 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10148	A	Press and hold the right-side Door Open pushbutton 50S2		OK		Sqiniseko Xulu - 493646	TC1
10149	R	Check that the WHITE right-side Door Open pushbutton lamp 50S2 turns ON		OK		Sqiniseko Xulu - 493646	TC1
10150	R	Check that door 2, 4 and 6 (RIGHT SIDE) open		OK		Sqiniseko Xulu - 493646	TC1
10151	R	Read Defined Variable [TT] (MPU1)lo_dor_tc1opendoorright = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10152	R	Read Defined Variable [TT] (MPU1)li_dor_tc1opendoorpbrightr1 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10153	R	Read Defined Variable [TT] (MPU1)li_dor_tc1opendoorpbrightr2 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10154	R	Read Defined Variable [TT] (MPU1)lo_dor_tc1opendoorlgtrightr1 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10155	R	Read Defined Variable [TT] (MPU1)lo_dor_tc1opendoorlgtrightr2 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10156	A	Release the right-side Door Open pushbutton 50S2		OK		Sqiniseko Xulu - 493646	TC1
10157	I	Door Closing		OK		Sqiniseko Xulu - 493646	TC1
10158	R	Read Defined Variable [TT] (MPU1)li_dor_tc1closedoorpbrightr1 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10159	R	Read Defined Variable [TT]		OK	0	Sqiniseko Xulu - 493646	TC1

		(MPU1)li_dor_tc1closedoorpbrightr2 = 0.0					
10160	R	Read Defined Variable [TT] (MPU1)lo_dor_tc1closedoorlgrightr1 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10161	R	Read Defined Variable [TT] (MPU1)lo_dor_tc1closedoorlgrightr2 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10162	R	Read Defined Variable [TT] (MPU1)li_dor_tc1closedoorlineright = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10163	I	Door Close Right Train Lines Dev2/52 = Coupler pin 037 Dev2/53 = Coupler pin 104 Dev5/59 = END2 90XP15 pin 78		OK		Sqiniseko Xulu - 493646	TC1
10164	R	Read Defined Variable [NI] Dev2/52 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10165	R	Read Defined Variable [NI] Dev2/53 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10166	R	Read Defined Variable [NI] Dev5/59 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10167	A	Press and hold the right-side Door Close pushbutton 50S4		OK		Sqiniseko Xulu - 493646	TC1
10168	R	Check that the BLUE RIGHT Side Door Close pushbutton lamp 50S4 turns ON		OK		Sqiniseko Xulu - 493646	TC1
10169	R	Check that door 2, 4 and 6 (RIGHT SIDE) close		OK		Sqiniseko Xulu - 493646	TC1
10170	R	Read Defined Variable [TT] (MPU1)li_dor_tc1closedoorpbrightr1 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10171	R	Read Defined Variable [TT] (MPU1)li_dor_tc1closedoorpbrightr2 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10172	R	Read Defined Variable [TT] (MPU1)lo_dor_tc1closedoorlgrightr1 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10173	R	Read Defined Variable [TT] (MPU1)lo_dor_tc1closedoorlgrightr2 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10174	R	Read Defined Variable [TT]		OK	1	Sqiniseko Xulu - 493646	TC1


		(MPU1)li_dor_tc1closeddoorlineright = 1.0					
10175	I	Door Close Right Train Lines Dev2/52 = Coupler pin 037 Dev2/53 = Coupler pin 104 Dev5/59 = END2 90XP15 pin 78		OK		Sqiniseko Xulu - 493646	TC1
10176	R	Read Defined Variable [NI] Dev2/52 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10177	R	Read Defined Variable [NI] Dev2/53 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10178	R	Read Defined Variable [NI] Dev5/59 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10179	R	Read Defined Variable [TT] (MPU1)li_dor_tc1doorauthdrightr1 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10180	A	Release the right-side Door Close pushbutton 50S4		OK		Sqiniseko Xulu - 493646	TC1
10181	I	Closing Conditions		OK		Sqiniseko Xulu - 493646	TC1
10182	A	Press the Doors LEFT Side Authorization button 50S5		OK		Sqiniseko Xulu - 493646	TC1
10183	I	Door Close Left Train Line Dev5/60 = END2 90XP15 pin 79		OK		Sqiniseko Xulu - 493646	TC1
10184	R	Read Defined Variable [NI] Dev5/60 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10185	A	Press the Doors right-side Authorization button 50S6		OK		Sqiniseko Xulu - 493646	TC1
10186	I	Door Close Right Train Lines Dev5/59 = END2 90XP15 pin 78		OK		Sqiniseko Xulu - 493646	TC1
10187	R	Read Defined Variable [NI] Dev5/59 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10188	A	Press the LEFT side Door Open pushbutton 50S1		OK		Sqiniseko Xulu - 493646	TC1
10189	A	Press the right-side Door Open pushbutton 50S2		OK		Sqiniseko Xulu - 493646	TC1
10190	I	V>5km/h Train Line Dev4/38 = END2 90XP15 pin 28		OK		Sqiniseko Xulu - 493646	TC1
10191	A	Force [NI] Dev4/38 = 1.0		OK		Sqiniseko Xulu - 493646	TC1
10192	R	Read Defined Variable [TT] (MPU1)li_rec_tc1thresholdfive1 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1

10193	R	Read Defined Variable [TT] (MPU1)li_rec_tc1thresholdfive2 = 1.0	OK	1	Sqiniseko Xulu - 493646	TC1
10194	I	Door Close Left Train Line Dev5/60 = END2 90XP15 pin 79	OK		Sqiniseko Xulu - 493646	TC1
10195	R	Read Defined Variable [NI] Dev5/60 = 1.0	OK	1	Sqiniseko Xulu - 493646	TC1
10196	I	Door Close Right Train Lines Dev5/59 = END2 90XP15 pin 78	OK		Sqiniseko Xulu - 493646	TC1
10197	R	Read Defined Variable [NI] Dev5/59 = 1.0	OK	1	Sqiniseko Xulu - 493646	TC1
10198	R	Check that all the Doors Close	OK		Sqiniseko Xulu - 493646	TC1
10199	I	V>5km/h Train Line Dev4/38 = END2 90XP15 pin 28	OK		Sqiniseko Xulu - 493646	TC1
10200	A	Force [NI] Dev4/38 = 0.0	OK		Sqiniseko Xulu - 493646	TC1
10201	R	Read Defined Variable [TT] (MPU1)li_rec_tc1thresholdfive1 = 0.0	OK	0	Sqiniseko Xulu - 493646	TC1
10202	R	Read Defined Variable [TT] (MPU1)li_rec_tc1thresholdfive2 = 0.0	OK	0	Sqiniseko Xulu - 493646	TC1
10203	I	ERTMS Control	OK		Sqiniseko Xulu - 493646	TC1
10204	A	Switch Door Authorization Selector 50S7 to ERTMS	OK		Sqiniseko Xulu - 493646	TC1
10205	R	Read Defined Variable [TT] (MPU1)li_dor_tc1ertmsauthdoorr1 = 1.0	OK	1	Sqiniseko Xulu - 493646	TC1
10206	R	Read Defined Variable [TT] (MPU1)li_dor_tc1ertmsauthdoorr2 = 1.0	OK	1	Sqiniseko Xulu - 493646	TC1
10207	I	Left Doors	OK		Sqiniseko Xulu - 493646	TC1
10208	I	ERTMS Auth Left Train Line Dev4/86 = END2 90XP15 pin 44	OK		Sqiniseko Xulu - 493646	TC1
10209	A	Force [NI] Dev4/86 = 1.0	OK		Sqiniseko Xulu - 493646	TC1
10210	R	Check that the YELLOW LEFT Side Authorization pushbutton lamp 50S5 turns ON	OK		Sqiniseko Xulu - 493646	TC1
10211	A	Force [TT] (MPU1)lo_dor_tc1distertmsauthleftr1 = 1.0	OK		Sqiniseko Xulu - 493646	TC1

10212	A	Force [TT] (MPU1)lo_dor_tc1distertmsauthlefr2 = 1.0		OK		Sqiniseko Xulu - 493646	TC1
10213	A	Force [TT] (MPU1)lo_dor_tc1opendoorleft = 1.0		OK		Sqiniseko Xulu - 493646	TC1
10214	R	Check that door 1, 3 and 5 (LEFT SIDE) open		OK		Sqiniseko Xulu - 493646	TC1
10215	A	Release [TT] (MPU1)lo_dor_tc1opendoorleft		OK		Sqiniseko Xulu - 493646	TC1
10216	R	Check that door 1, 3 and 5 (LEFT SIDE) close		OK		Sqiniseko Xulu - 493646	TC1
10217	A	Press the LEFT side Door Open pushbutton 50S1		OK		Sqiniseko Xulu - 493646	TC1
10218	R	Check that door 1, 3 and 5 (LEFT SIDE) open		OK		Sqiniseko Xulu - 493646	TC1
10219	I	ERTMS Auth Left Train Line Dev4/86 = END2 90XP15 pin 44		OK		Sqiniseko Xulu - 493646	TC1
10220	A	Force [NI] Dev4/86 = 0.0		OK		Sqiniseko Xulu - 493646	TC1
10221	A	Press the LEFT side Door Close pushbutton 50S3		OK		Sqiniseko Xulu - 493646	TC1
10222	R	Check that door 1, 3 and 5 (LEFT SIDE) close		OK		Sqiniseko Xulu - 493646	TC1
10223	A	Release [TT] (MPU1)lo_dor_tc1distertmsauthlefr1		OK		Sqiniseko Xulu - 493646	TC1
10224	A	Release [TT] (MPU1)lo_dor_tc1distertmsauthlefr2		OK		Sqiniseko Xulu - 493646	TC1
10225	I	Right Doors		OK		Sqiniseko Xulu - 493646	TC1
10226	I	ERTMS Auth Right Train Line Dev4/87 = END2 90XP15 pin 47		OK		Sqiniseko Xulu - 493646	TC1
10227	A	Force [NI] Dev4/87 = 1.0		OK		Sqiniseko Xulu - 493646	TC1
10228	R	Check that the YELLOW RIGHT Side Authorization pushbutton lamp 50S6 turns ON		OK		Sqiniseko Xulu - 493646	TC1
10229	A	Force [TT]		OK		Sqiniseko Xulu - 493646	TC1

		(MPU1)lo_dor_tc1distertmsauthrightr1 = 1.0					
10230	A	Force [TT] (MPU1)lo_dor_tc1distertmsauthrightr2 = 1.0		OK		Sqiniseko Xulu - 493646	TC1
10231	A	Force [TT] (MPU1)lo_dor_tc1opendoorright = 1.0		OK		Sqiniseko Xulu - 493646	TC1
10232	R	Check that door 2, 4 and 6 (RIGHT SIDE) open		OK		Sqiniseko Xulu - 493646	TC1
10233	A	Release [TT] (MPU1)lo_dor_tc1opendoorright		OK		Sqiniseko Xulu - 493646	TC1
10234	R	Check that door 2, 4 and 6 (RIGHT SIDE) close		OK		Sqiniseko Xulu - 493646	TC1
10235	A	Press the RIGHT side Door Open pushbutton 50S2		OK		Sqiniseko Xulu - 493646	TC1
10236	R	Check that door 2, 4 and 6 (RIGHT SIDE) open		OK		Sqiniseko Xulu - 493646	TC1
10237	I	ERTMS Auth Right Train Line Dev4/87 = END2 90XP15 pin 47		OK		Sqiniseko Xulu - 493646	TC1
10238	A	Force [NI] Dev4/87 = 0.0		OK		Sqiniseko Xulu - 493646	TC1
10239	A	Press the RIGHT side Door Close pushbutton 50S4		OK		Sqiniseko Xulu - 493646	TC1
10240	R	Check that door 2, 4 and 6 (RIGHT SIDE) close		OK		Sqiniseko Xulu - 493646	TC1
10241	A	Release [TT] (MPU1)lo_dor_tc1distertmsauthrightr1		OK		Sqiniseko Xulu - 493646	TC1
10242	A	Release [TT] (MPU1)lo_dor_tc1distertmsauthrightr2		OK		Sqiniseko Xulu - 493646	TC1
10243	I	Opening Gap, Safety Loop and Obstacle Detection		OK		Sqiniseko Xulu - 493646	TC1
10244	A	Close Circuit Breaker 51Q1		OK		Sqiniseko Xulu - 493646	TC1
10245	A	Check that the Door Safety Loop Indicator lamp 51H1 is ON 		OK		Sqiniseko Xulu - 493646	TC1
10246	R	Read Defined Variable [TT] (MPU1)li_dor_tc1alldoorsclosedr1 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1

10247	R	Read Defined Variable [TT] (MPU1)li_dor_tc1alldoorsclosedr2 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10248	I	Safety Doors Loop Train Line Dev2/60 = Coupler pin 016 Dev2/61 = Coupler pin 116		OK		Sqiniseko Xulu - 493646	TC1
10249	R	Read Defined Variable [NI] Dev2/60 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10250	R	Read Defined Variable [NI] Dev2/61 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10251	I	Doors Open Train Line Dev2/82 = Coupler pin 029 Dev2/83 = Coupler pin 129 Dev5/55 = END2 90XP15 pin 66		OK		Sqiniseko Xulu - 493646	TC1
10252	R	Read Defined Variable [NI] Dev2/82 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10253	R	Read Defined Variable [NI] Dev2/83 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10254	R	Read Defined Variable [NI] Dev5/55 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10255	I	Safety Doors Loop Train Line Dev4/89 = END2 90XP25 pin 96		OK		Sqiniseko Xulu - 493646	TC1
10256	A	Force [NI] Dev4/89 = 1.0		OK		Sqiniseko Xulu - 493646	TC1
10257	R	Read Defined Variable [TT] (MPU1)li_dor_tc1alldoorsclosedr1 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10258	R	Read Defined Variable [TT] (MPU1)li_dor_tc1alldoorsclosedr2 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10259	I	Safety Doors Loop Train Line Dev2/60 = Coupler pin 016 Dev2/61 = Coupler pin 116		OK		Sqiniseko Xulu - 493646	TC1
10260	R	Read Defined Variable [NI] Dev2/60 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10261	R	Read Defined Variable [NI] Dev2/61 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10262	I	Doors Open Train Line Dev2/82 = Coupler pin 029 Dev2/83 = Coupler pin 129 Dev5/55 = END2 90XP15 pin 66		OK		Sqiniseko Xulu - 493646	TC1
10263	R	Read Defined Variable [NI] Dev2/82 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10264	R	Read Defined Variable [NI] Dev2/83 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10265	R	Read Defined Variable [NI] Dev5/55 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1

10266	A	Check that the Door Safety Loop Indicator lamp 51H1 is OFF		OK		Sqiniseko Xulu - 493646	TC1
10267	I	Door 1		OK		Sqiniseko Xulu - 493646	TC1
10268	I	ERTMS Auth Left Train Line Dev4/86 = END2 90XP15 pin 44		OK		Sqiniseko Xulu - 493646	TC1
10269	A	Force [NI] Dev4/86 = 1.0		OK		Sqiniseko Xulu - 493646	TC1
10270	A	Force [TT] (MPU1)lo_dor_tc1distertmsauthlefr1 = 1.0		OK		Sqiniseko Xulu - 493646	TC1
10271	A	Force [TT] (MPU1)lo_dor_tc1distertmsauthlefr2 = 1.0		OK		Sqiniseko Xulu - 493646	TC1
10272	A	Force [TT] (MPU1)lo_dor_tc1opendoorleft = 1.0		OK		Sqiniseko Xulu - 493646	TC1
10273	R	Check if ALL Left doors opens in 3 sec (+1/-0)		OK		Sqiniseko Xulu - 493646	TC1
10274	R	Check that the GREEN LEDS on both sides of the door blink while the door opens [Safety Request: Prasa8-05]		OK		Sqiniseko Xulu - 493646	TC1
10275	I	Doors Open Train Line Dev2/82 = Coupler pin 029		OK		Sqiniseko Xulu - 493646	TC1
10276	R	Read Defined Variable [NI] Dev2/82 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10277	I	Door Opening Gap		OK		Sqiniseko Xulu - 493646	TC1
10278	A	Measure the opening gap of the door. (The measurement must be done at the BOTTOM of the door).		OK		Sqiniseko Xulu - 493646	TC1
10279	R	Door 1 gap Result Min/Max : 1390.00<= x<= 1410.00 (mm)		OK	1392	Sqiniseko Xulu - 493646	TC1
10280	A	Measure the opening gap of the door. (The measurement must be done at the TOP of the door).		OK		Sqiniseko Xulu - 493646	TC1
10281	R	Door 1 gap Result Min/Max : 1390.00<= x<= 1410.00 (mm)		OK	1404	Sqiniseko Xulu - 493646	TC1
10282	A	Measure the opening gap of the door. (The measurement must be done in the		OK		Sqiniseko Xulu - 493646	TC1

		MIDDLE of the door).					
10283	R	Door 1 gap Result Min/Max : 1390.00<= x<= 1410.00 (mm)		OK	1397	Sqiniseko Xulu - 493646	TC1
10284	I	Door 3		OK		Sqiniseko Xulu - 493646	TC1
10285	I	Door Opening Gap		OK		Sqiniseko Xulu - 493646	TC1
10286	A	Measure the opening gap of the door. (The measurement must be done at the BOTTOM of the door).		OK		Sqiniseko Xulu - 493646	TC1
10287	R	Door 3 gap Result Min/Max : 1390.00<= x<= 1410.00 (mm)		OK	1391	Sqiniseko Xulu - 493646	TC1
10288	A	Measure the opening gap of the door. (The measurement must be done at the TOP of the door).		OK		Sqiniseko Xulu - 493646	TC1
10289	R	Door 3 gap Result Min/Max : 1390.00<= x<= 1410.00 (mm)		OK	1402	Sqiniseko Xulu - 493646	TC1
10290	A	Measure the opening gap of the door. (The measurement must be done in the MIDDLE of the door).		OK		Sqiniseko Xulu - 493646	TC1
10291	R	Door 3 gap Result Min/Max : 1390.00<= x<= 1410.00 (mm)		OK	1395	Sqiniseko Xulu - 493646	TC1
10292	I	Door 5		OK		Sqiniseko Xulu - 493646	TC1
10293	I	Door Opening Gap		OK		Sqiniseko Xulu - 493646	TC1
10294	A	Measure the opening gap of the door. (The measurement must be done at the BOTTOM of the door).		OK		Sqiniseko Xulu - 493646	TC1
10295	R	Door 5 gap Result Min/Max : 1390.00<= x<= 1410.00 (mm)		OK	1395	Sqiniseko Xulu - 493646	TC1
10296	A	Measure the opening gap of the door. (The measurement must be done at the TOP of the door).		OK		Sqiniseko Xulu - 493646	TC1
10297	R	Door 5 gap Result Min/Max : 1390.00<= x<= 1410.00 (mm)		OK	1405	Sqiniseko Xulu - 493646	TC1
10298	A	Measure the opening gap of the door. (The measurement must be done in the MIDDLE of the door).		OK		Sqiniseko Xulu - 493646	TC1

10299	R	Door 5 gap Result Min/Max : 1390.00<= x<= 1410.00 (mm)		OK	1401	Sqiniseko Xulu - 493646	TC1
10300	A	Release [TT] (MPU1)lo_dor_tc1opendoorleft		OK		Sqiniseko Xulu - 493646	TC1
10301	R	Check if ALL left doors closes in 3 sec (+1/-0)		OK		Sqiniseko Xulu - 493646	TC1
10302	R	Check that the RED leds on both sides of the door blink while the door closes [Safety Request: Prasa8-05]		OK		Sqiniseko Xulu - 493646	TC1
10303	I	Doors Open Train Line Dev2/82 = Coupler pin 029		OK		Sqiniseko Xulu - 493646	TC1
10304	R	Read Defined Variable [NI] Dev2/82 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10305	I	ERTMS Auth Left Train Line Dev4/86 = END2 90XP15 pin 44		OK		Sqiniseko Xulu - 493646	TC1
10306	A	Force [NI] Dev4/86 = 0.0		OK		Sqiniseko Xulu - 493646	TC1
10307	A	Release [TT] (MPU1)lo_dor_tc1distertmsauthleftr1		OK		Sqiniseko Xulu - 493646	TC1
10308	A	Release [TT] (MPU1)lo_dor_tc1distertmsauthleftr2		OK		Sqiniseko Xulu - 493646	TC1
10309	I	Door 2		OK		Sqiniseko Xulu - 493646	TC1
10310	I	ERTMS Auth Right Train Line Dev4/87 = END2 90XP15 pin 47		OK		Sqiniseko Xulu - 493646	TC1
10311	A	Force [NI] Dev4/87 = 1.0		OK		Sqiniseko Xulu - 493646	TC1
10312	A	Force [TT] (MPU1)lo_dor_tc1distertmsauthrightr1 = 1.0		OK		Sqiniseko Xulu - 493646	TC1
10313	A	Force [TT] (MPU1)lo_dor_tc1distertmsauthrightr2 = 1.0		OK		Sqiniseko Xulu - 493646	TC1
10314	A	Force [TT] (MPU1)lo_dor_tc1opendoorright = 1.0		OK		Sqiniseko Xulu - 493646	TC1
10315	R	Check if ALL right doors open in 3 sec (+1/-0)		OK		Sqiniseko Xulu - 493646	TC1
10316	R	Check that the GREEN LEDS on both sides of the door blink while the door opens.		OK		Sqiniseko Xulu - 493646	TC1

		[Safety Request: Prasa8-05]					
10317	R	Once completely opened, check that the LEDS are steady RED		OK		Sqiniseko Xulu - 493646	TC1
10318	I	Doors Open Train Line Dev2/82 = Coupler pin 029		OK		Sqiniseko Xulu - 493646	TC1
10319	R	Read Defined Variable [NI] Dev2/82 = 1.0		OK	1	Sqiniseko Xulu - 493646	TC1
10320	I	Door Opening Gap		OK		Sqiniseko Xulu - 493646	TC1
10321	A	Measure the opening gap of the door. (The measurement must be done at the BOTTOM of the door).		OK		Sqiniseko Xulu - 493646	TC1
10322	R	Door 2 gap Result Min/Max : 1390.00<= x<= 1410.00 (mm)		OK	1397	Sqiniseko Xulu - 493646	TC1
10323	A	Measure the opening gap of the door. (The measurement must be done at the TOP of the door).		OK		Sqiniseko Xulu - 493646	TC1
10324	R	Door 2 gap Result Min/Max : 1390.00<= x<= 1410.00 (mm)		OK	1406	Sqiniseko Xulu - 493646	TC1
10325	A	Measure the opening gap of the door. (The measurement must be done in the MIDDLE of the door).		OK		Sqiniseko Xulu - 493646	TC1
10326	R	Door 2 gap Result Min/Max : 1390.00<= x<= 1410.00 (mm)		OK	1402	Sqiniseko Xulu - 493646	TC1
10327	I	Door 4		OK		Sqiniseko Xulu - 493646	TC1
10328	I	Door Opening Gap		OK		Sqiniseko Xulu - 493646	TC1
10329	A	Measure the opening gap of the door. (The measurement must be done at the BOTTOM of the door).		OK		Sqiniseko Xulu - 493646	TC1
10330	R	Door 4 gap Result Min/Max : 1390.00<= x<= 1410.00 (mm)		OK	1394	Sqiniseko Xulu - 493646	TC1
10331	A	Measure the opening gap of the door. (The measurement must be done at the TOP of the door).		OK		Sqiniseko Xulu - 493646	TC1
10332	R	Door 4 gap Result Min/Max : 1390.00<= x<= 1410.00 (mm)		OK	1405	Sqiniseko Xulu - 493646	TC1

10333	A	Measure the opening gap of the door. (The measurement must be done in the MIDDLE of the door).		OK		Sqiniseko Xulu - 493646	TC1
10334	R	Door 4 gap Result Min/Max : 1390.00<= x<= 1410.00 (mm)		OK	1400	Sqiniseko Xulu - 493646	TC1
10335	I	Door 6		OK		Sqiniseko Xulu - 493646	TC1
10336	I	Door Opening Gap		OK		Sqiniseko Xulu - 493646	TC1
10337	A	Measure the opening gap of the door. (The measurement must be done at the BOTTOM of the door).		OK		Sqiniseko Xulu - 493646	TC1
10338	R	Door 6 gap Result Min/Max : 1390.00<= x<= 1410.00 (mm)		OK	1393	Sqiniseko Xulu - 493646	TC1
10339	A	Measure the opening gap of the door. (The measurement must be done at the TOP of the door).		OK		Sqiniseko Xulu - 493646	TC1
10340	R	Door 6 gap Result Min/Max : 1390.00<= x<= 1410.00 (mm)		OK	1404	Sqiniseko Xulu - 493646	TC1
10341	A	Measure the opening gap of the door. (The measurement must be done in the MIDDLE of the door).		OK		Sqiniseko Xulu - 493646	TC1
10342	R	Door 6 gap Result Min/Max : 1390.00<= x<= 1410.00 (mm)		OK	1399	Sqiniseko Xulu - 493646	TC1
10343	I	Obstacle Detection		OK		Sqiniseko Xulu - 493646	TC1
10344	I	ERTMS Auth Left Train Line Dev4/86 = END2 90XP15 pin 44		OK		Sqiniseko Xulu - 493646	TC1
10345	A	Force [NI] Dev4/86 = 1.0		OK		Sqiniseko Xulu - 493646	TC1
10346	A	Force [TT] (MPU1)lo_dor_tc1distertmsauthlefr1 = 1.0		OK		Sqiniseko Xulu - 493646	TC1
10347	A	Force [TT] (MPU1)lo_dor_tc1distertmsauthlefr2 = 1.0		OK		Sqiniseko Xulu - 493646	TC1
10348	A	Force [TT] (MPU1)lo_dor_tc1opendoorleft = 1.0		OK		Sqiniseko Xulu - 493646	TC1

10349	A	Position an obstacle on the floor in the centre of each and every door closing line		OK		Sqiniseko Xulu - 493646	TC1
10350	A	Release [TT] (MPU1)lo_dor_tc1opendoorright		OK		Sqiniseko Xulu - 493646	TC1
10351	A	Release [TT] (MPU1)lo_dor_tc1opendoorleft		OK		Sqiniseko Xulu - 493646	TC1
10352	R	All doors will hit the obstacles, reopen and try to close again 3 times. On the third attempt ALL doors will stop and stand ajar - free to be opened manually		OK		Sqiniseko Xulu - 493646	TC1
10353	A	Force [TT] (MPU1)lo_dor_tc1opendoorright = 1.0		OK		Sqiniseko Xulu - 493646	TC1
10354	A	Force [TT] (MPU1)lo_dor_tc1opendoorleft = 1.0		OK		Sqiniseko Xulu - 493646	TC1
10355	A	Remove ALL the obstacles		OK		Sqiniseko Xulu - 493646	TC1
10356	A	Release [TT] (MPU1)lo_dor_tc1opendoorright		OK		Sqiniseko Xulu - 493646	TC1
10357	A	Release [TT] (MPU1)lo_dor_tc1opendoorleft		OK		Sqiniseko Xulu - 493646	TC1
10358	R	Check if ALL doors close in 3 sec (+1/-0)		OK		Sqiniseko Xulu - 493646	TC1
10359	R	Check that the RED LEDS on both sides of the door blink while the door closes [Safety Request: Prasa8-05]		OK		Sqiniseko Xulu - 493646	TC1
10360	I	Doors Open Train Line Dev2/82 = Coupler pin 029		OK		Sqiniseko Xulu - 493646	TC1
10361	R	Read Defined Variable [NI] Dev2/82 = 0.0		OK	0	Sqiniseko Xulu - 493646	TC1
10362	I	ERTMS Auth Train Line Dev4/87 = END2 90XP15 pin 47 (Right) Dev4/86 = END2 90XP15 pin 44 (Left)		OK		Sqiniseko Xulu - 493646	TC1
10363	A	Force [NI] Dev4/86 = 0.0		OK		Sqiniseko Xulu - 493646	TC1
10364	A	Force [NI] Dev4/87 = 0.0		OK		Sqiniseko Xulu - 493646	TC1
10365	I	Safety Doors Loop Train Line Dev4/89 = END2 90XP15 pin 96		OK		Sqiniseko Xulu - 493646	TC1

10366	A	Force [NI] Dev4/89 = 0.0		OK		Sqiniseko Xulu - 493646	TC1
10367	A	Release [TT] (MPU1)lo_dor_tc1distertmsauthrightr1		OK		Sqiniseko Xulu - 493646	TC1
10368	A	Release [TT] (MPU1)lo_dor_tc1distertmsauthrightr2		OK		Sqiniseko Xulu - 493646	TC1
10369	A	Release [TT] (MPU1)lo_dor_tc1distertmsauthlefr1		OK		Sqiniseko Xulu - 493646	TC1
10370	A	Release [TT] (MPU1)lo_dor_tc1distertmsauthlefr2		OK		Sqiniseko Xulu - 493646	TC1
10371	I	V<3km/h Train Line Dev4/39 = END2 90XP15 pin 29		OK		Sqiniseko Xulu - 493646	TC1
10372	A	Force [NI] Dev4/39 = 0.0		OK		Sqiniseko Xulu - 493646	TC1
10373	A	Switch Door Authorization Selector 50S7 to DRIVER		OK		Sqiniseko Xulu - 493646	TC1



Serial Tests Report TS210 – TC1 – VFT RTR Vehicle Functional Static Testing Report	Document Reference GIB0000006219 Version: A0	Emission date 07/03/2024
--	--	-----------------------------



Section 16 – HVAC Air Conditioning

16.3 Instructions list



16.3.1 057_HVA-HVAC Air Conditioning

I - Information A - Action R - Result NE - Not Executed

N°	Type	Instruction	File	Result status	Result value	Operator	Vehicle
10001	I	HVA_057 Air Conditioning		OK		Nokuzola Mdluli - 491469	TC1
10002	I	Initial conditions		OK		Nokuzola Mdluli - 491469	TC1
10003	A	Car Should be Prepared		OK		Nokuzola Mdluli - 491469	TC1
10004	I	Power Supply		OK		Nokuzola Mdluli - 491469	TC1
10005	A	Remove Connector 57XP1_5 from HVAC Panel		OK		Nokuzola Mdluli - 491469	TC1
10006	A	Close Circuit Breaker 57Q2		OK		Nokuzola Mdluli - 491469	TC1
10007	A	Force [TT] (MPU1)lo_hva_tc1hvacinhibr1__1 = 0.0		OK		Nokuzola Mdluli - 491469	TC1
10008	A	Force [TT] (MPU1)lo_hva_tc1hvacinhibr2__1 = 0.0		OK		Nokuzola Mdluli - 491469	TC1
10009	R	Check battery voltage (above 80Vdc) between points 11 and 9 of the connector 57XP1_5		OK		Nokuzola Mdluli - 491469	TC1
10010	A	Force [TT] (MPU1)lo_hva_tc1hvacinhibr2__1 = 1.0		OK		Nokuzola Mdluli - 491469	TC1
10011	R	Check 0Vdc between points 11 and 9 of the connector 57XP1_5		OK		Nokuzola Mdluli - 491469	TC1
10012	A	Force [TT] (MPU1)lo_hva_tc1hvacinhibr1__1 = 1.0		OK		Nokuzola Mdluli - 491469	TC1
10013	R	Check 0Vdc between points 11 and 9 of the connector 57XP1_5		OK		Nokuzola Mdluli - 491469	TC1
10014	R	Check 0Vdc between points 10 and 9 of the connector 57XP1_5		OK		Nokuzola Mdluli - 491469	TC1
10015	A	Force [TT] (MPU1)lo_hva_tc1hvacinhibr2__1 = 0.0		OK		Nokuzola Mdluli - 491469	TC1
10016	A	Force [TT] (MPU1)lo_hva_tc1emergventil__1 = 1.0		OK		Nokuzola Mdluli - 491469	TC1


10017	R	Check 0Vdc between points 11 and 9 of the connector 57XP1_5		OK		Nokuzola Mdluli - 491469	TC1
10018	R	Check battery voltage (above 80Vdc) between points 10 and 9 of the connector 57XP1_5		OK		Nokuzola Mdluli - 491469	TC1
10019	A	Release [TT] (MPU1)lo_hva_tc1emergventil__1		OK		Nokuzola Mdluli - 491469	TC1
10020	A	Release [TT] (MPU1)lo_hva_tc1hvacinhibr1__1		OK		Nokuzola Mdluli - 491469	TC1
10021	A	Release [TT] (MPU1)lo_hva_tc1hvacinhibr2__1		OK		Nokuzola Mdluli - 491469	TC1
10022	A	Put back the Connector 57XP1_5 to HVAC Panel		OK		Nokuzola Mdluli - 491469	TC1
10023	I	HVAC Electronic Power Supply		OK		Nokuzola Mdluli - 491469	TC1
10024	A	Close Circuit Breaker F1 on the HVAC Panel		OK		Nokuzola Mdluli - 491469	TC1
10025	A	Turn the control switch to AUTO position on the HVAC Panel		OK		Nokuzola Mdluli - 491469	TC1
10026	R	The HVAC electronic is ON		OK		Nokuzola Mdluli - 491469	TC1
10027	A	Open Circuit Breaker F1 on the HVAC Panel		OK		Nokuzola Mdluli - 491469	TC1
10028	R	The HVAC electronic is OFF		OK		Nokuzola Mdluli - 491469	TC1
10029	A	Close Circuit Breaker F1 on the HVAC Panel		OK		Nokuzola Mdluli - 491469	TC1
10030	I	Software Upload		OK		Nokuzola Mdluli - 491469	TC1
10031	I	Follow the procedure in the document below to upload software onto the HVAC electronic		OK		Nokuzola Mdluli - 491469	TC1
10032	A			OK		Nokuzola Mdluli - 491469	TC1
10033	A			OK		Nokuzola Mdluli - 491469	TC1
10034	I	Sensor's Grade		OK		Nokuzola Mdluli - 491469	TC1
10035	I	Each temperature sensor has calibrated grade information. The sensor must be		OK		Nokuzola Mdluli - 491469	TC1

		setup with this information.					
10036	A	The label with sensor grade information is found inside the HVAC frame, near the filter. Inside the train, open the ceiling filter access, rotate a damper and read the label.		OK		Nokuzola Mdluli - 491469	TC1
10037	R	Sensor grade for HVAC Return Air (RAS) is:		OK	3l	Nokuzola Mdluli - 491469	TC1
10038	R	Sensor grade for HVAC Duct Air (DAS) is:		OK	8	Nokuzola Mdluli - 491469	TC1
10039	R	Sensor grade for HVAC Fresh Air (FAS) is:		OK	7l	Nokuzola Mdluli - 491469	TC1
10040	R	Sensor grade for HVAC Duct Air 2 (DAS2) is:		OK	2h	Nokuzola Mdluli - 491469	TC1
10041	A	In the maintenance software, select the "Application settings" page and click the "Sensors" tab		OK		Nokuzola Mdluli - 491469	TC1
10042	A	Enter the data found on the label for each grade. Then, click "Save settings"		OK		Nokuzola Mdluli - 491469	TC1
10043	A	Open Circuit Breaker F1 on the HVAC Panel		OK		Nokuzola Mdluli - 491469	TC1
10044	I	Checking 400Vac		OK		Nokuzola Mdluli - 491469	TC1
10045	A	Ensure that the 400Vac Shore Supply is connected to the vehicle, else connect it		OK		Nokuzola Mdluli - 491469	TC1
10046	A	Close Circuit Breaker 57Q1		OK		Nokuzola Mdluli - 491469	TC1
10047	A	Measure 400Vac in the Terminal Block next to the connector '57XP1_10. A / '57XP1_10. B' on the HVAC Panel		OK		Nokuzola Mdluli - 491469	TC1
10048	R	400Vac measured		OK		Nokuzola Mdluli - 491469	TC1
10049	A	On the HVAC Panel check 400Vac between points L1- Phase R, L2- Phase S, L3- Phase T		OK		Nokuzola Mdluli - 491469	TC1
10050	R	400Vac is measured between each of the phases		OK		Nokuzola Mdluli - 491469	TC1
10051	A	On the HVAC Panel, with a phasemeter, check the correct Phase Rotation between points L1- Phase R, L2- Phase S and L3-		OK		Nokuzola Mdluli - 491469	TC1

		Phase T.					
10052	R	The phase rotation is correct between all three phases		OK		Nokuzola Mdluli - 491469	TC1
10053	I	Using the tools list on the side of your screen, log the details of the phasemeter used		OK		Nokuzola Mdluli - 491469	TC1
10054	I	Saloon HVAC		OK		Nokuzola Mdluli - 491469	TC1
10055	A	Close Circuit Breaker F1 on the HVAC Panel		OK		Nokuzola Mdluli - 491469	TC1
10056	R	HVAC unit turns ON and starts to work		OK		Nokuzola Mdluli - 491469	TC1
10057	I	Reconnect the laptop to the HVAC maintenance software using HCU Finder		OK		Nokuzola Mdluli - 491469	TC1
10058	R	The Exhaust fans are Turned Off (Confirm on Forced tab that Actual exhauster speed is OFF)		OK		Nokuzola Mdluli - 491469	TC1
10059	I	Forced Mode (Saloon HVAC)		OK		Nokuzola Mdluli - 491469	TC1
10060	I	For the next sections, walk through the whole car and physically check (feel) that the HVAC is functioning as desired		OK		Nokuzola Mdluli - 491469	TC1
10061	I	In the maintenance software, select the 'Forced' tab, and use the 'Required working mode' drop down box to force the following modes:		OK		Nokuzola Mdluli - 491469	TC1
10062	I	Ventilation Mode		OK		Nokuzola Mdluli - 491469	TC1
10063	A	Force Ventilation mode on the Saloon HVAC		OK		Nokuzola Mdluli - 491469	TC1
10064	R	All saloon HVAC units work in Ventilation mode. Not heating/cooling		OK		Nokuzola Mdluli - 491469	TC1
10065	R	The Exhaust fans are Turned OFF		OK		Nokuzola Mdluli - 491469	TC1
10066	I	Cooling Mode		OK		Nokuzola Mdluli - 491469	TC1
10067	A	Force Cooling mode on the Saloon HVAC		OK		Nokuzola Mdluli - 491469	TC1
10068	R	All saloon HVAC units work in Cooling mode		OK		Nokuzola Mdluli - 491469	TC1

10069	R	The Exhaust fans are Turned OFF		OK		Nokuzola Mdluli - 491469	TC1
10070	I	Heating Mode		OK		Nokuzola Mdluli - 491469	TC1
10071	A	Force Heating mode on the Saloon HVAC		OK		Nokuzola Mdluli - 491469	TC1
10072	R	All saloon HVAC units work in Heating mode		OK		Nokuzola Mdluli - 491469	TC1
10073	R	The Exhaust fans are Turned OFF		OK		Nokuzola Mdluli - 491469	TC1
10074	I	Automatic Mode		OK		Nokuzola Mdluli - 491469	TC1
10075	A	Force Self-Test on the Saloon HVAC		OK		Nokuzola Mdluli - 491469	TC1
10076	R	All saloon HVAC units work according to the mode described in the "Actual working mode"		OK		Nokuzola Mdluli - 491469	TC1
10077	R	The Exhaust fans are Turned OFF		OK		Nokuzola Mdluli - 491469	TC1
10078	I	Cabin Footrest Heater Test		OK		Nokuzola Mdluli - 491469	TC1
10079	I	Use the tools list to record the serial number of the Infrared Thermometer that will be used in the next section		OK		Nokuzola Mdluli - 491469	TC1
10080	A	Close Circuit Breaker 57Q3		OK		Nokuzola Mdluli - 491469	TC1
10081	R	The Foot Heater pushbutton white lamp 57S3 is OFF		OK		Nokuzola Mdluli - 491469	TC1
10082	R	Foot Heater is Off (UDM)		OK		Nokuzola Mdluli - 491469	TC1
10083	A	Press the Foot Heater Pushbutton 57S3		OK		Nokuzola Mdluli - 491469	TC1
10084	R	The Foot Heater pushbutton white lamp 57S3 is ON		OK		Nokuzola Mdluli - 491469	TC1
10085	R	Read Defined Variable [TT] (MPU1)li_hva_tc1footheaterfault__1 = 0.0		OK	0	Nokuzola Mdluli - 491469	TC1
10086	R	Foot Heater is ON (allow some time for it to heat up and confirm with Infrared Thermometer that it is heating up)		OK		Nokuzola Mdluli - 491469	TC1
10087	A	Once verified working, press the Foot Heater Pushbutton 57S3		OK		Nokuzola Mdluli - 491469	TC1

10088	R	The Foot Heater pushbutton white lamp 57S3 is OFF		OK		Nokuzola Mdluli - 491469	TC1
10089	R	Read Defined Variable [TT] (MPU1)li_hva_tc1footheaterfault__1 = 0.0		OK	0	Nokuzola Mdluli - 491469	TC1
10090	R	Foot Heater is OFF (allow some time for it to cool down and confirm with Infrared Thermometer that it is cooling down)		OK		Nokuzola Mdluli - 491469	TC1
10091	A	Check that the Footrest can go up by slightly pressing the adjusting pedal.		OK		Nokuzola Mdluli - 491469	TC1
10092	R	The Footrest is adjustable, it can go up.		OK		Nokuzola Mdluli - 491469	TC1
10093	A	Check that the Footrest can go down by pressing the adjusting pedal. Ensure the other foot applies force on the Footrest		OK		Nokuzola Mdluli - 491469	TC1
10094	R	The Footrest is adjustable, it can go down.		OK		Nokuzola Mdluli - 491469	TC1
10095	I	Forced Mode (Cabin HVAC)		OK		Nokuzola Mdluli - 491469	TC1
10096	I	In the maintenance software, select the 'Forced' tab, and use the "Required working mode" drop down box to force the following modes:		OK		Nokuzola Mdluli - 491469	TC1
10097	I	Ventilation Mode		OK		Nokuzola Mdluli - 491469	TC1
10098	A	Force Ventilation mode on the Cab HVAC		OK		Nokuzola Mdluli - 491469	TC1
10099	R	The Cab HVAC works in Ventilation mode. Not heating/cooling		OK		Nokuzola Mdluli - 491469	TC1
10100	I	Cooling Mode		OK		Nokuzola Mdluli - 491469	TC1
10101	A	Force Cooling mode on the Cab HVAC		OK		Nokuzola Mdluli - 491469	TC1
10102	R	The Cab HVAC works in Cooling mode		OK		Nokuzola Mdluli - 491469	TC1
10103	I	Heating Mode		OK		Nokuzola Mdluli - 491469	TC1
10104	A	Force Heating mode on the Cab HVAC		OK		Nokuzola Mdluli - 491469	TC1
10105	R	The Cab HVAC works in Heating mode		OK		Nokuzola Mdluli - 491469	TC1
10106	I	Automatic Mode		OK		Nokuzola Mdluli - 491469	TC1

10107	A	Force Automatic mode on the Cab HVAC		OK		Nokuzola Mdluli - 491469	TC1
10108	R	The Cab HVAC works in Automatic mode - according to the mode described in the "Actual working mode"		OK		Nokuzola Mdluli - 491469	TC1
10109	I	HVAC Faults		OK		Nokuzola Mdluli - 491469	TC1
10110	A	In the maintenance software, select the "Alarms / Warnings" tab		OK		Nokuzola Mdluli - 491469	TC1
10111	A	Ensure there are no active faults on the HVAC		OK		Nokuzola Mdluli - 491469	TC1
10112	R	No active faults identified on the HVAC unit		OK		Nokuzola Mdluli - 491469	TC1
10113	I	Air Flow Measure		OK		Nokuzola Mdluli - 491469	TC1
10114	A	Check that the windshield air outlet is open		OK		Nokuzola Mdluli - 491469	TC1
10115	A	On the left side diffuser, check that the air is coming out at the speed selected		OK		Nokuzola Mdluli - 491469	TC1
10116	A	On the right-side diffuser, check that the air flow is coming out at the speed selected.		OK		Nokuzola Mdluli - 491469	TC1



Serial Tests Report TS210 – TC1 – VFT RTR Vehicle Functional Static Testing Report	Document Reference GIB0000006219 Version: A0	Emission date 07/03/2024
--	--	-----------------------------

Section 17 – Fire Protection

17.3 Instructions list

17.3.1 067_FSD-Fire Protection

I - Information A - Action R - Result NE - Not Executed

N°	Type	Instruction	File	Result status	Result value	Operator	Vehicle
10001	I	Fire Protection System (SPP=067)		OK		Nokuzola Mdluli - 491469	TC1
10002	I	Initial conditions		OK		Nokuzola Mdluli - 491469	TC1
10003	I	Car Should be Prepared		OK		Nokuzola Mdluli - 491469	TC1
10004	I	Power Supply		OK		Nokuzola Mdluli - 491469	TC1
10005	A	Turn Driver's Master Key 30A1.S1 to Active Cabin Position		OK		Nokuzola Mdluli - 491469	TC1
10006	A	Close Circuit Breaker 67Q1		OK		Nokuzola Mdluli - 491469	TC1
10007	R	Check that the Control Fire Detection Unit 67A1 is ON		OK		Nokuzola Mdluli - 491469	TC1
10008	I	Fire Detection Control and Reset		OK		Nokuzola Mdluli - 491469	TC1
10009	I	Fire Detection Train Lines Dev4/76 = END2 90XP14 pin 21 Dev2/7 = END1 Coupler pin 008 Dev2/33 = END1 Coupler pin 108		OK		Nokuzola Mdluli - 491469	TC1
10010	A	Force [NI] Dev4/76 = 1.0		OK		Nokuzola Mdluli - 491469	TC1
10011	R	Read Defined Variable [NI] Dev2/7 = 1.0		OK	1	Nokuzola Mdluli - 491469	TC1
10012	R	Read Defined Variable [NI] Dev2/33 = 1.0		OK	1	Nokuzola Mdluli - 491469	TC1
10013	A	Check on the Alarm Module that the fire alarm 67H1 is illuminated		OK		Nokuzola Mdluli - 491469	TC1
10014	I	Fire Detection Train Lines Dev4/76 = END2 90XP14 pin 21 Dev2/7 = END1 Coupler pin 008 Dev2/33 = END1 Coupler pin 108		OK		Nokuzola Mdluli - 491469	TC1
10015	A	Force [NI] Dev4/76 = 0.0		OK		Nokuzola Mdluli - 491469	TC1
10016	R	Read Defined Variable [NI] Dev2/7 = 0.0		OK	0	Nokuzola Mdluli - 491469	TC1
10017	R	Read Defined Variable [NI] Dev2/33 = 0.0		OK	0	Nokuzola Mdluli - 491469	TC1

10018	R	The Fire Alarm Reset Pushbutton lamp 67H1 is OFF		OK		Nokuzola Mdluli - 491469	TC1
10019	I	Control Fire Detection Unit Configuration		OK		Nokuzola Mdluli - 491469	TC1
10020	A	Open Circuit Breaker 67Q1		OK		Nokuzola Mdluli - 491469	TC1
10021	A	Place a bridge piece between: From: [67A1(local: +LV2 connector - 67XP1_C2 (pin 3))] to: [-67A1 (local: +LV2 connector -67XP1_C2 pin 1)]		OK		Nokuzola Mdluli - 491469	TC1
10022	A	Place a bridge piece between: From: [67A1(local: +LV2 connector - 67XP1_C2 (pin 6))] to: [-67A1 (local: +LV2 connector -67XP1_C2 pin 4)]		OK		Nokuzola Mdluli - 491469	TC1
10023	A	Check the continuity between the two provided points of the line below		OK		Nokuzola Mdluli - 491469	TC1
10024	A	From: [(local: +END2 connector - 90XP13.b (pin 4))] to: [(local: +END2 connector -90XP13.a (pin 7))]		OK		Nokuzola Mdluli - 491469	TC1
10025	A	From: [(local: +END2 connector - 90XP13.b (pin 5))] to: [(local: +END2 connector -90XP13.a (pin 8))]		OK		Nokuzola Mdluli - 491469	TC1
10026	A	Remove a bridge piece between: From: [67A1(local: +LV2 connector - 67XP1_C2 (pin 3+))] to: [-67A1 (local: +LV2 connector -67XP1_C2 pin 1)]		OK		Nokuzola Mdluli - 491469	TC1
10027	A	Remove a bridge piece between: From: [67A1(local: +LV2 connector - 67XP1_C2(pin 6))] to: [-67A1 (local: +LV2 connector -67XP1_C2 pin 4)]		OK		Nokuzola Mdluli - 491469	TC1

Section 18 – Driving Command

18.3 Instructions list

18.3.1 030_DRC-Driving Command

I - Information A - Action R - Result NE - Not Executed

N°	Type	Instruction	File	Result status	Result value	Operator	Vehicle
10001	I	Driving Command (SPP=30/31)		OK		Paseka Ditlhakanyane - 491468	TC1
10002	I	Initial conditions		OK		Paseka Ditlhakanyane - 491468	TC1
10003	I	Cabin should be active		OK		Paseka Ditlhakanyane - 491468	TC1
10004	A	Ensure all the doors are closed		OK		Paseka Ditlhakanyane - 491468	TC1
10005	A	Ensure that there is air connected to the main pipe		OK		Paseka Ditlhakanyane - 491468	TC1
10006	A	Force [TT] (BCU2)li_mp_ps_ok = 1.0		OK		Paseka Ditlhakanyane - 491468	TC1
10007	I	Circuit Breakers		OK		Paseka Ditlhakanyane - 491468	TC1
10008	A	Close Circuit Breaker "30Q1"		OK		Paseka Ditlhakanyane - 491468	TC1
10009	A	Close Circuit Breaker "30Q2"		OK		Paseka Ditlhakanyane - 491468	TC1
10010	A	Close Circuit Breaker "30Q3"		OK		Paseka Ditlhakanyane - 491468	TC1
10011	A	Close Circuit Breaker "31Q1"		OK		Paseka Ditlhakanyane - 491468	TC1
10012	I	Direction Selector Switch		OK		Paseka Ditlhakanyane - 491468	TC1
10013	I	Set the Running Direction Switch 30A1.S2 to "Neutral" position		OK		Paseka Ditlhakanyane - 491468	TC1
10014	R	Read Defined Variable [TT] (MPU1)li_drc_tc1dsnozeror1 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10015	R	Read Defined Variable [TT] (MPU1)li_drc_tc1dsnozeror2 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10016	I	Set the Running Direction Switch 30A1.S2 to "Reverse" position		OK		Paseka Ditlhakanyane - 491468	TC1
10017	R	Read Defined Variable [TT] (MPU1)li_drc_tc1dsnozeror1 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10018	R	Read Defined Variable [TT] (MPU1)li_drc_tc1dsnozeror2 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1

10019	R	Read Defined Variable [TT] (MPU1)li_drc_tc1dsreverser1 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10020	R	Read Defined Variable [TT] (MPU1)li_drc_tc1dsreverser2 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10021	I	Reverse Train lines Dev2/28 = coupler pin 011 Dev2/29 = coupler pin 132 Dev5/78 = END2 90XP15 pin 30		OK		Paseka Ditlhakanyane - 491468	TC1
10022	R	Read Defined Variable [NI] Dev2/28 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10023	R	Read Defined Variable [NI] Dev2/29 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10024	R	Read Defined Variable [NI] Dev5/78 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10025	I	Set the Running Direction Switch 30A1.S2 to "Forward" position		OK		Paseka Ditlhakanyane - 491468	TC1
10026	R	Read Defined Variable [TT] (MPU1)li_drc_tc1dsnozeror1 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10027	R	Read Defined Variable [TT] (MPU1)li_drc_tc1dsreverser1 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10028	R	Read Defined Variable [TT] (MPU1)li_drc_tc1dsreverser2 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10029	I	Reverse Train lines Dev2/28 = coupler pin 011 Dev2/29 = coupler pin 132 Dev5/78 = END2 90XP15 pin 30		OK		Paseka Ditlhakanyane - 491468	TC1
10030	R	Read Defined Variable [NI] Dev2/28 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10031	R	Read Defined Variable [NI] Dev2/29 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10032	R	Read Defined Variable [NI] Dev5/78 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10033	I	Forward Train lines Dev2/26 = coupler pin 032 Dev2/27 = coupler pin 111 Dev5/35 = END2 90XP15 pin 25		OK		Paseka Ditlhakanyane - 491468	TC1
10034	R	Read Defined Variable [NI] Dev2/26 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10035	R	Read Defined Variable [NI] Dev2/27 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10036	R	Read Defined Variable [NI] Dev5/35 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1

10037	I	Set the Running Direction Switch 30A1.S2 to "Neutral" position		OK		Paseka Ditlhakanyane - 491468	TC1
10038	I	Forward Train lines Dev2/26 = coupler pin 032 Dev2/27 = coupler pin 111 Dev5/35 = END2 90XP15 pin 25		OK		Paseka Ditlhakanyane - 491468	TC1
10039	R	Read Defined Variable [NI] Dev2/26 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10040	R	Read Defined Variable [NI] Dev2/27 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10041	R	Read Defined Variable [NI] Dev5/35 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10042	R	Read Defined Variable [TT] (MPU1)li_drc_tc1dsnozeror1 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10043	R	Read Defined Variable [TT] (MPU1)li_drc_tc1dsreverser1 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10044	I	Driving Mode		OK		Paseka Ditlhakanyane - 491468	TC1
10045	A	Turn the Driving Mode Switch 30S1 to "Speed" position		OK		Paseka Ditlhakanyane - 491468	TC1
10046	R	Read Defined Variable [TT] (MPU1)li_drc_tc1dmodebit1r1 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10047	R	Read Defined Variable [TT] (MPU1)li_drc_tc1dmodebit1r2 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10048	R	Read Defined Variable [TT] (MPU1)li_drc_tc1dmodebit2r1 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10049	R	Read Defined Variable [TT] (MPU1)li_drc_tc1dmodebit2r2 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10050	A	Turn the Driving Mode Switch 30S1 to "Effort" position		OK		Paseka Ditlhakanyane - 491468	TC1
10051	R	Read Defined Variable [TT] (MPU1)li_drc_tc1dmodebit1r1 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10052	R	Read Defined Variable [TT] (MPU1)li_drc_tc1dmodebit3r1 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10053	R	Read Defined Variable [TT] (MPU1)li_drc_tc1dmodebit2r1 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10054	R	Read Defined Variable [TT] (MPU1)li_drc_tc1dmodebit2r2 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1

10055	R	Read Defined Variable [TT] (MPU1)li_drc_tc1dmodebit4r1 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10056	R	Read Defined Variable [TT] (MPU1)li_drc_tc1dmodebit4r2 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10057	A	Turn the Driving Mode Switch 30S1 to "Depot" position		OK		Paseka Ditlhakanyane - 491468	TC1
10058	R	Read Defined Variable [TT] (MPU1)li_drc_tc1dmodebit1r1 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10059	R	Read Defined Variable [TT] (MPU1)li_drc_tc1dmodebit1r2 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10060	R	Read Defined Variable [TT] (MPU1)li_drc_tc1dmodebit2r1 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10061	R	Read Defined Variable [TT] (MPU1)li_drc_tc1dmodebit3r1 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10062	R	Read Defined Variable [TT] (MPU1)li_drc_tc1dmodebit4r1 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10063	R	Read Defined Variable [TT] (MPU1)li_drc_tc1dmodebit4r2 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10064	A	Turn the Driving Mode Switch 30S1 to "Couple/Wash" position		OK		Paseka Ditlhakanyane - 491468	TC1
10065	R	Read Defined Variable [TT] (MPU1)li_drc_tc1dmodebit1r1 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10066	R	Read Defined Variable [TT] (MPU1)li_drc_tc1dmodebit2r1 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10067	R	Read Defined Variable [TT] (MPU1)li_drc_tc1dmodebit3r1 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10068	R	Read Defined Variable [TT] (MPU1)li_drc_tc1dmodebit3r2 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10069	R	Read Defined Variable [TT] (MPU1)li_drc_tc1dmodebit4r1 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10070	R	Read Defined Variable [TT] (MPU1)li_drc_tc1dmodebit4r2 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10071	I	Reduced Power		OK		Paseka Ditlhakanyane - 491468	TC1
10072	A	Press and hold the Reduced Power Pushbutton 30S2		OK		Paseka Ditlhakanyane - 491468	TC1

10073	R	Read Defined Variable [TT] (MPU1)li_drc_tc1reducedpowerr1 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10074	R	Read Defined Variable [TT] (MPU1)li_drc_tc1reducedpowerr2 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10075	A	Release the Reduced Power Pushbutton 30S2		OK		Paseka Ditlhakanyane - 491468	TC1
10076	R	Read Defined Variable [TT] (MPU1)li_drc_tc1reducedpowerr1 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10077	R	Read Defined Variable [TT] (MPU1)li_drc_tc1reducedpowerr2 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10078	A	Force [TT] (MPU1)lo_drc_tc1reducedlampr1 = 1.0		OK		Paseka Ditlhakanyane - 491468	TC1
10079	R	Check that the Reduced Power Pushbutton lamp is ON		OK		Paseka Ditlhakanyane - 491468	TC1
10080	A	Release [TT] (MPU1)lo_drc_tc1reducedlampr1		OK		Paseka Ditlhakanyane - 491468	TC1
10081	R	Check that the Reduced Power Pushbutton lamp is OFF		OK		Paseka Ditlhakanyane - 491468	TC1
10082	A	Force [TT] (MPU1)lo_drc_tc1reducedlampr2 = 1.0		OK		Paseka Ditlhakanyane - 491468	TC1
10083	R	Check that the Reduced Power Pushbutton lamp is ON		OK		Paseka Ditlhakanyane - 491468	TC1
10084	A	Release [TT] (MPU1)lo_drc_tc1reducedlampr2		OK		Paseka Ditlhakanyane - 491468	TC1
10085	R	Check that the Reduced Power Pushbutton lamp is OFF		OK		Paseka Ditlhakanyane - 491468	TC1
10086	I	Master Controller Traction / No Brake		OK		Paseka Ditlhakanyane - 491468	TC1
10087	I	The Master Controller should be in "OFF" position		OK		Paseka Ditlhakanyane - 491468	TC1
10088	R	Read Min/Max [TT] (MPU1)ai_drc_tc1mcpositionch1 : 5479<= x <= 6369		OK	5952	Paseka Ditlhakanyane - 491468	TC1
10089	R	Read Min/Max [TT] (MPU1)ai_drc_tc1mcpositionch2 : 5479<= x <= 6369		OK	6048	Paseka Ditlhakanyane - 491468	TC1


10090	R	Read Defined Variable [TT] (MPU1)li_drc_tc1mcnoastr1 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10091	R	Read Defined Variable [TT] (MPU1)li_drc_tc1mcnoastr2 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10092	I	No Brake Train lines Dev2/32 = coupler pin 039 Dev2/8 = coupler pin 139 Dev5/82 = 90XP15 pin 32		OK		Paseka Ditlhakanyane - 491468	TC1
10093	R	Read Defined Variable [NI] Dev2/32 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10094	R	Read Defined Variable [NI] Dev5/82 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10095	R	Read Defined Variable [NI] Dev2/8 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10096	R	Read Defined Variable [TT] (MPU1)bcu1_bcutlnobr = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10097	I	Ensure that the blue mushroom is released		OK		Paseka Ditlhakanyane - 491468	TC1
10098	A	Turn Emergency Braking Loop Override Switch 44S2 to BYPASS		OK		Paseka Ditlhakanyane - 491468	TC1
10099	I	Emergency Brake Train Line Dev 4/61 = 90XP15 pin 67		OK		Paseka Ditlhakanyane - 491468	TC1
10100	A	Force [NI] Dev4/61 = 1.0		OK		Paseka Ditlhakanyane - 491468	TC1
10101	R	Read Defined Variable [NI] Dev2/84 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10102	R	Read Defined Variable [NI] Dev2/85 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10103	A	Turn the Traction Interlock Override Switch 31S1 to "Override" position		OK		Paseka Ditlhakanyane - 491468	TC1
10104	R	Check that the indicator lamp 31H1 is ON		OK		Paseka Ditlhakanyane - 491468	TC1
10105	I	Emergency Brake Train Line Dev 4/61 = 90XP15 pin 67		OK		Paseka Ditlhakanyane - 491468	TC1
10106	A	Force [NI] Dev4/61 = 0.0		OK		Paseka Ditlhakanyane - 491468	TC1
10107	R	Read Defined Variable [NI] Dev2/84 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10108	R	Read Defined Variable [NI] Dev2/85 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1

10109	A	Check that the indicator lamp 31H1 is OFF		OK		Paseka Ditlhakanyane - 491468	TC1
10110	A	Turn Emergency Braking Loop Override Switch 44S2 to Normal		OK		Paseka Ditlhakanyane - 491468	TC1
10111	A	Place the Master Controller in "100% Traction" position		OK		Paseka Ditlhakanyane - 491468	TC1
10112	R	Read Min/Max [TT] (MPU1)ai_drc_tc1mcpositionch1 : 29183<= x <= 31102		OK	30864	Paseka Ditlhakanyane - 491468	TC1
10113	R	Read Min/Max [TT] (MPU1)ai_drc_tc1mcpositionch2 : 29183<= x <= 31102		OK	31008	Paseka Ditlhakanyane - 491468	TC1
10114	R	Read Defined Variable [TT] (MPU1)li_drc_tc1mctractonr1 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10115	R	Read Defined Variable [TT] (MPU1)li_drc_tc1mctractonr2 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10116	I	No Brake Train line Dev5/82 = 90XP15 pin 32		OK		Paseka Ditlhakanyane - 491468	TC1
10117	R	Read Defined Variable [NI] Dev5/82 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10118	R	Read Defined Variable [TT] (MPU1)li_drc_tc1mcnoastr1 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10119	R	Read Defined Variable [TT] (MPU1)li_drc_tc1mcnoastr2 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10120	I	Traction Train lines Dev2/30 = coupler pin 026 Dev2/31 = coupler pin 126 Dev5/81 = END2 90XP15 pin 31		OK		Paseka Ditlhakanyane - 491468	TC1
10121	R	Read Defined Variable [NI] Dev5/81 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10122	R	Read Defined Variable [NI] Dev2/30 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10123	R	Read Defined Variable [NI] Dev2/31 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10124	R	Read Defined Variable [TT] (MPU1)bcu1_bcutlnobr = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10125	R	Read Defined Variable [TT] (MPU1)bcu1_bcutltract = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1

10126	A	Place the Master Controller in "100% Service Brake" position		OK		Paseka Ditlhakanyane - 491468	TC1
10127	R	Read Min/Max [TT] (MPU1)ai_drc_tc1mcpositionch1 : 29183<= x <= 31102		OK	30864	Paseka Ditlhakanyane - 491468	TC1
10128	R	Read Min/Max [TT] (MPU1)ai_drc_tc1mcpositionch2 : 29183<= x <= 31102		OK	31008	Paseka Ditlhakanyane - 491468	TC1
10129	R	Read Defined Variable [TT] (MPU1)li_drc_tc1mcbraker1 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10130	I	No Brake Train lines Dev2/32 = coupler pin 039 Dev2/8 = coupler pin 139 Dev5/82 = 90XP15 pin 32		OK		Paseka Ditlhakanyane - 491468	TC1
10131	R	Read Defined Variable [NI] Dev2/32 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10132	R	Read Defined Variable [NI] Dev2/8 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10133	R	Read Defined Variable [NI] Dev5/82 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10134	R	Read Defined Variable [TT] (MPU1)li_drc_tc1mcbraker2 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10135	R	Read Defined Variable [TT] (MPU1)li_drc_tc1mctractonr1 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10136	I	Traction Train lines Dev2/30 = coupler pin 026 Dev2/31 = coupler pin 126 Dev5/81 = END2 90XP15 pin 31		OK		Paseka Ditlhakanyane - 491468	TC1
10137	R	Read Defined Variable [NI] Dev2/30 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10138	R	Read Defined Variable [NI] Dev2/31 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10139	R	Read Defined Variable [NI] Dev5/81 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10140	R	Read Defined Variable [TT] (MPU1)li_drc_tc1mctractonr2 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10141	R	Read Defined Variable [TT] (MPU1)li_drc_tc1mcnoastr1 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10142	R	Read Defined Variable [TT] (MPU1)li_drc_tc1mcemergencybraker1 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1

10143	R	Read Defined Variable [TT] (MPU1)li_drc_tc1mcemergencybraker2 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10144	R	Read Defined Variable [TT] (MPU1)bcu1_bcutltract = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10145	R	Read Defined Variable [TT] (MPU1)bcu1_bcutlnobr = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10146	A	Place the Master Controller in "Emergency Brake" position		OK		Paseka Ditlhakanyane - 491468	TC1
10147	R	Read Min/Max [TT] (MPU1)ai_drc_tc1mcpositionch1 : 29183<= x <= 31102		OK	30864	Paseka Ditlhakanyane - 491468	TC1
10148	R	Read Min/Max [TT] (MPU1)ai_drc_tc1mcpositionch2 : 29183<= x <= 31102		OK	31008	Paseka Ditlhakanyane - 491468	TC1
10149	R	Read Defined Variable [TT] (MPU1)li_drc_tc1mcbraker1 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10150	R	Read Defined Variable [TT] (MPU1)li_drc_tc1mcbraker2 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10151	R	Read Defined Variable [TT] (MPU1)li_drc_tc1mcnoastr1 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10152	R	Read Defined Variable [TT] (MPU1)li_drc_tc1mcemergencybraker1 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10153	R	Read Defined Variable [TT] (MPU1)li_drc_tc1mcemergencybraker2 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10154	A	Place the Master Controller in "OFF" position		OK		Paseka Ditlhakanyane - 491468	TC1
10155	R	Read Min/Max [TT] (MPU1)ai_drc_tc1mcpositionch1 : 5479<= x <= 6369		OK	5936	Paseka Ditlhakanyane - 491468	TC1
10156	R	Read Min/Max [TT] (MPU1)ai_drc_tc1mcpositionch2 : 5479<= x <= 6369		OK	6048	Paseka Ditlhakanyane - 491468	TC1
10157	R	Read Defined Variable [TT] (MPU1)li_drc_tc1mcnoastr1 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1

10158	R	Read Defined Variable [TT] (MPU1)li_drc_tc1mcbraker2 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10159	R	Read Defined Variable [TT] (MPU1)li_drc_tc1mcbraker1 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10160	I	Traction Interlock		OK		Paseka Ditlhakanyane - 491468	TC1
10161	I	Traction Interlock Override		OK		Paseka Ditlhakanyane - 491468	TC1
10162	I	Traction Interlock Train lines Dev2/34 = coupler pin 006 Dev2/35 = coupler pin 106 Dev5/83 = END2 90XP15 pin 41		OK		Paseka Ditlhakanyane - 491468	TC1
10163	R	Read Defined Variable [NI] Dev2/34 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10164	R	Read Defined Variable [NI] Dev2/35 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10165	R	Read Defined Variable [NI] Dev5/83 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10166	I	Traction Interlock Bypass Train Line Dev5/4 = END2 90XP14 pin 6		OK		Paseka Ditlhakanyane - 491468	TC1
10167	R	Read Defined Variable [NI] Dev5/4 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10168	R	Read Defined Variable [TT] (BCU1)LI_NOT_INHIB = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10169	R	Read Defined Variable [TT] (MPU1)li_drc_tc1tractintoverrider1 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10170	R	Read Defined Variable [TT] (MPU1)li_drc_tc1tractintoverrider2 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10171	R	Check that the Indicator Lamp 31H2 is ON		OK		Paseka Ditlhakanyane - 491468	TC1
10172	A	Turn the Traction Interlock Override Switch 31S1 to "Normal" position		OK		Paseka Ditlhakanyane - 491468	TC1
10173	I	Traction Interlock Train lines Dev2/34 = coupler pin 006 Dev2/35 = coupler pin 106 Dev5/83 = END2 90XP15 pin 41		OK		Paseka Ditlhakanyane - 491468	TC1
10174	R	Read Defined Variable [NI] Dev2/34 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10175	R	Read Defined Variable [NI] Dev2/35 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10176	R	Read Defined Variable [NI] Dev5/83 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1

10177	I	Traction Interlock Bypass Train Line Dev5/4 = END2 90XP14 pin 6		OK		Paseka Ditlhakanyane - 491468	TC1
10178	R	Read Defined Variable [NI] Dev5/4 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10179	R	Read Defined Variable [TT] (BCU1)LI_NOT_INHIB = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10180	R	Read Defined Variable [TT] (MPU1)li_drc_tc1tractintoverrider1 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10181	R	Read Defined Variable [TT] (MPU1)li_drc_tc1tractintoverrider2 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10182	R	Check that the Indicator Lamp 31H2 is OFF		OK		Paseka Ditlhakanyane - 491468	TC1
10183	I	Traction Interlock Relay		OK		Paseka Ditlhakanyane - 491468	TC1
10184	A	Open Circuit Breaker "30Q1"		OK		Paseka Ditlhakanyane - 491468	TC1
10185	A	Open Circuit Breaker "30Q2"		OK		Paseka Ditlhakanyane - 491468	TC1
10186	I	Safety Doors Loop Train Line Dev4/89 = END2 90XP15 pin 96		OK		Paseka Ditlhakanyane - 491468	TC1
10187	A	Force [NI] Dev4/89 = 1.0		OK		Paseka Ditlhakanyane - 491468	TC1
10188	I	Set the Running Direction Switch 30A1.S2 to "Forward" position		OK		Paseka Ditlhakanyane - 491468	TC1
10189	A	Force [TT] (MPU1)lo_drc_tc1tractionloopr1 = 1.0		OK		Paseka Ditlhakanyane - 491468	TC1
10190	I	Emergency Brake Loop Train Line Dev4/5 = END2 90XP14 pin 9		OK		Paseka Ditlhakanyane - 491468	TC1
10191	A	Force [NI] Dev4/5 = 1.0		OK		Paseka Ditlhakanyane - 491468	TC1
10192	A	Force [TT] (MPU1)lo_ubk_tc1emergbraker1 = 1.0		OK		Paseka Ditlhakanyane - 491468	TC1
10193	A	Turn the Dead Man Override Switch 60S1 to "Override" position		OK		Paseka Ditlhakanyane - 491468	TC1
10194	A	Turn the ERTMS Isolation switch 62S1 to "Isolation" position		OK		Paseka Ditlhakanyane - 491468	TC1
10195	I	Traction Interlock Train lines Dev5/83 = END2 90XP15 pin 41		OK		Paseka Ditlhakanyane - 491468	TC1

10196	R	Read Defined Variable [NI] Dev5/83 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10197	R	Read Defined Variable [TT] (MPU1)li_ubk_tc1emergrelay1 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10198	R	Read Defined Variable [TT] (MPU1)li_drc_tc1tractionauthorr1 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10199	R	Read Defined Variable [TT] (MPU1)li_drc_tc1tractionauthorr2 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10200	R	Check that the indicator lamp 31H1 is ON	TA	OK		Paseka Ditlhakanyane - 491468	TC1
10201	A	Press and activate the mushroom switch 44S1		OK		Paseka Ditlhakanyane - 491468	TC1
10202	R	Check that the indicator lamp 31H1 is OFF		OK		Paseka Ditlhakanyane - 491468	TC1
10203	A	Release the mushroom switch 44S1		OK		Paseka Ditlhakanyane - 491468	TC1
10204	R	Check that the indicator lamp 31H1 is ON	TA	OK		Paseka Ditlhakanyane - 491468	TC1
10205	A	Place the Master Controller in "100% Traction" position		OK		Paseka Ditlhakanyane - 491468	TC1
10206	I	Traction Train lines Dev5/81 = END2 90XP15 pin 31		OK		Paseka Ditlhakanyane - 491468	TC1
10207	R	Read Defined Variable [NI] Dev5/81 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10208	A	Place the Master Controller in "Neutral" position		OK		Paseka Ditlhakanyane - 491468	TC1
10209	A	Close Circuit Breaker "30Q1"		OK		Paseka Ditlhakanyane - 491468	TC1
10210	A	Close Circuit Breaker "30Q2"		OK		Paseka Ditlhakanyane - 491468	TC1
10211	I	Set the Running Direction Switch 30A1.S2 to "Neutral" position		OK		Paseka Ditlhakanyane - 491468	TC1
10212	R	Read Defined Variable [TT] (MPU1)li_drc_tc1tractionauthorr1 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10213	R	Read Defined Variable [TT] (MPU1)li_drc_tc1tractionauthorr2 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10214	I	Traction Interlock Train lines Dev5/83 = END2 90XP15 pin 41		OK		Paseka Ditlhakanyane - 491468	TC1

10215	R	Read Defined Variable [NI] Dev5/83 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10216	R	Check Indicator Lamp 31H1 is OFF	TA	OK		Paseka Ditlhakanyane - 491468	TC1
10217	A	Release [TT] (MPU1)lo_drc_tc1tractionloopr1		OK		Paseka Ditlhakanyane - 491468	TC1
10218	A	Force [TT] (MPU1)lo_drc_tc1tractionloopr2 = 1.0		OK		Paseka Ditlhakanyane - 491468	TC1
10219	I	Set the Running Direction Switch 30A1.S2 to "Reverse" position		OK		Paseka Ditlhakanyane - 491468	TC1
10220	R	Read Defined Variable [TT] (MPU1)li_drc_tc1tractionauthorr1 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10221	R	Check Indicator Lamp 31H1 is ON	TA	OK		Paseka Ditlhakanyane - 491468	TC1
10222	I	Traction Authorization at V>5km/h		OK		Paseka Ditlhakanyane - 491468	TC1
10223	I	Safety Doors Loop Train Line Dev4/89 = END2 90XP15 pin 96		OK		Paseka Ditlhakanyane - 491468	TC1
10224	A	Force [NI] Dev4/89 = 0.0		OK		Paseka Ditlhakanyane - 491468	TC1
10225	R	Read Defined Variable [TT] (MPU1)li_drc_tc1tractionauthorr1 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10226	I	V>5km/h Train Line Dev4/38 = END2 90XP15 pin 28		OK		Paseka Ditlhakanyane - 491468	TC1
10227	A	Force [NI] Dev4/38 = 1.0		OK		Paseka Ditlhakanyane - 491468	TC1
10228	R	Read Defined Variable [TT] (MPU1)li_drc_tc1tractionauthorr1 = 0.0		OK	0	Paseka Ditlhakanyane - 491468	TC1
10229	I	PEA Loop Train Line Dev4/62 = END2 90XP15 pin 95		OK		Paseka Ditlhakanyane - 491468	TC1
10230	A	Force [NI] Dev4/62 = 1.0		OK		Paseka Ditlhakanyane - 491468	TC1
10231	R	Read Defined Variable [TT] (MPU1)li_drc_tc1tractionauthorr1 = 1.0		OK	1	Paseka Ditlhakanyane - 491468	TC1
10232	I	PEA Loop Train Line Dev4/62 = END2 90XP15 pin 95		OK		Paseka Ditlhakanyane - 491468	TC1
10233	A	Force [NI] Dev4/62 = 0.0		OK		Paseka Ditlhakanyane - 491468	TC1

10234	I	V>5km/h Train Line Dev4/38 = END2 90XP15 pin 28		OK		Paseka Ditlhakanyane - 491468	TC1
10235	A	Force [NI] Dev4/38 = 0.0		OK		Paseka Ditlhakanyane - 491468	TC1
10236	I	Emergency Brake Loop Train Line Dev4/5 = END2 90XP14 pin 8		OK		Paseka Ditlhakanyane - 491468	TC1
10237	A	Force [NI] Dev4/5 = 0.0		OK		Paseka Ditlhakanyane - 491468	TC1
10238	A	Release [TT] (MPU1)lo_ubk_tc1emergbraker1		OK		Paseka Ditlhakanyane - 491468	TC1
10239	A	Release [TT] (MPU1)lo_drc_tc1tractionloopr2		OK		Paseka Ditlhakanyane - 491468	TC1
10240	I	Set the Running Direction Switch 30A1.S2 to "Normal" position		OK		Paseka Ditlhakanyane - 491468	TC1
10241	A	Turn the Dead Man Override Switch 60S1 to "Normal" position		OK		Paseka Ditlhakanyane - 491468	TC1
10242	A	Turn the ERTMS Isolation switch 62S1 to "Normal" position		OK		Paseka Ditlhakanyane - 491468	TC1



Serial Tests Report TS210 – TC1 – VFT RTR Vehicle Functional Static Testing Report	Document Reference GIB0000006219 Version: A0	Emission date 07/03/2024
--	--	-----------------------------

Section 19 – Train-Ground Communication

19.3 Instructions list

19.3.2 063_065_COM-Train-Ground Communication

I - Information A - Action R - Result NE - Not Executed

N°	Type	Instruction	File	Result status	Result value	Operator	Vehicle
10001	I	Train-Ground Communication (SPP=063; 065)		OK		Sizwe Sibanyoni - 484647	TC1
10002	A	Turn Driver Key 30A1.S1 to Active Cab position		OK		Sizwe Sibanyoni - 484647	TC1
10003	I	UHF Radio		OK		Sizwe Sibanyoni - 484647	TC1
10004	I	Using the tool list on the side of your screen, note the serial number of the antenna cable tester used in this procedure		OK		Sizwe Sibanyoni - 484647	TC1
10005	I	Antenna Cable		OK		Sizwe Sibanyoni - 484647	TC1
10006	A	Using the Antenna cable tester, recall a set for the UHF Radio antenna cable		OK		Thandanani Makhanya - 463827	TC1
10007	A	Ensure the frequency range is 450MHz - 470MHz; Connect the UHF antenna cable to the measuring cable and note the resulting waveform		OK		Thandanani Makhanya - 463827	TC1
10008	R	The maximum peak of the waveform is = Result Max : $x \leq 1.5$ ()		OK	1.2	Thandanani Makhanya - 463827	TC1
10009	A	Save the waveform result with the following name: TS#(-Train number)_TC1_ UHF		OK		Thandanani Makhanya - 463827	TC1
10010	A	Normalize UHF antenna cable		OK		Thandanani Makhanya - 463827	TC1
10011	I	Power Supply		OK		Sizwe Sibanyoni - 484647	TC1
10012	A	Close Circuit Breaker 63Q2		OK		Sizwe Sibanyoni - 484647	TC1
10013	R	Check that the UHF Radio is ON		OK		Sizwe Sibanyoni - 484647	TC1
10014	R	Check that the UHF hand-held is ON		OK		Sizwe Sibanyoni - 484647	TC1
10015	A	press the volume buttons '+' and '-' on the top of the radio, and endure that the sound level increases and decreases accordingly		OK		Sizwe Sibanyoni - 484647	TC1

10016	A	Open Circuit Breaker 63Q2		OK		Sizwe Sibanyoni - 484647	TC1
10017	R	Check that the UHF Radio is OFF		OK		Sizwe Sibanyoni - 484647	TC1
10018	A	Close Circuit Breaker 63Q1		OK		Sizwe Sibanyoni - 484647	TC1
10019	A	Turn the UHF Radio Emergency Supply switch 63S1 to the "Emergency" position, and release it		OK		Sizwe Sibanyoni - 484647	TC1
10020	R	Check that the UHF Radio is ON		OK		Sizwe Sibanyoni - 484647	TC1
10021	I	After 10 minutes, the UHF Radio should go OFF. Proceed to the next set of steps and validate the next line after 10 minutes. When the Radio goes off, Close 63Q2 to switch on the radio, then continue with the test		OK		Sizwe Sibanyoni - 484647	TC1
10022	R	After 10 minutes the UHF Radio turns OFF		OK		Sizwe Sibanyoni - 484647	TC1
10023	I	GSMR Radio		OK		Sizwe Sibanyoni - 484647	TC1
10024	I	Power Supply GSM_RADIO		OK		Sizwe Sibanyoni - 484647	TC1
10025	A	Close Circuit Breaker 65Q2		OK		Sizwe Sibanyoni - 484647	TC1
10026	R	Check that the GSM Radio is ON		OK		Sizwe Sibanyoni - 484647	TC1
10027	A	Open Circuit Breaker 65Q2		OK		Sizwe Sibanyoni - 484647	TC1
10028	R	Check that the GSM Radio is OFF		OK		Sizwe Sibanyoni - 484647	TC1
10029	A	Close Circuit Breaker 65Q1		OK		Sizwe Sibanyoni - 484647	TC1
10030	A	Turn the GSM Radio Emergency Supply switch 65S1 to the "Emergency" position, and release it		OK		Sizwe Sibanyoni - 484647	TC1
10031	R	Check that the GSM Radio is ON		OK		Sizwe Sibanyoni - 484647	TC1
10032	I	After 10 minutes, the GSM Radio should go OFF. Proceed to the next set of steps and validate the next line after 10 minutes.		OK		Sizwe Sibanyoni - 484647	TC1
10033	R	After 10 minutes the GSM Radio turns OFF		OK		Sizwe Sibanyoni - 484647	TC1

10034	I	Antenna Cable		OK		Sizwe Sibanyoni - 484647	TC1
10035	A	Using the Antenna cable tester, recall a set for the GSM Radio antenna cable		OK		Sizwe Sibanyoni - 484647	TC1
10036	A	Ensure the frequency range is 876MHz - 960MHz; Connect the GSMR antenna cable to the measuring cable and note the resulting waveform		OK		Thandanani Makhanya - 463827	TC1
10037	R	The maximum peak of the waveform is = Result Max : $x \leq 2$ ()		OK	1.6	Thandanani Makhanya - 463827	TC1
10038	A	Save the waveform result with the following name: TS#(#-Train number)_TC1_ GSMR		OK		Thandanani Makhanya - 463827	TC1
10039	A	Normalize GSMR antenna cable		OK		Thandanani Makhanya - 463827	TC1
10040	I	HMI Power On		OK		Sizwe Sibanyoni - 484647	TC1
10041	I	Proceed with the following steps after the Radio has turned OFF		OK		Sizwe Sibanyoni - 484647	TC1
10042	A	Close Circuit Breaker 65Q2 - allow time for the Radio to turn ON		OK		Sizwe Sibanyoni - 484647	TC1
10043	A	Turn Driver Key 30A1.S1 to Non-Active Cab position		OK		Sizwe Sibanyoni - 484647	TC1
10044	A	Reset (Off then On) Circuit Breaker 20Q2		OK		Sizwe Sibanyoni - 484647	TC1
10045	R	The GSMR HMI Screen turns OFF		OK		Sizwe Sibanyoni - 484647	TC1
10046	A	Turn the GSM Radio Emergency Supply switch 65S1 to the "Emergency" position, and release it		OK		Sizwe Sibanyoni - 484647	TC1
10047	R	The GSMR HMI Screen turns ON		OK		Sizwe Sibanyoni - 484647	TC1
10048	A	Open Circuit Breaker 65Q1		OK		Sizwe Sibanyoni - 484647	TC1
10049	A	Turn Driver Key 30A1.S1 to Active Cab position		OK		Sizwe Sibanyoni - 484647	TC1
10050	R	The GSMR turns ON		OK		Sizwe Sibanyoni - 484647	TC1
10051	A	Close Circuit Breaker 65Q1		OK		Sizwe Sibanyoni - 484647	TC1
10052	I	Handset and loud-speaker volume		OK		Sizwe Sibanyoni - 484647	TC1

10053	A	Pick up the GSM-R handset. On the GSM-R, press the "11" key		OK		Sizwe Sibanyoni - 484647	TC1
10054	R	On the GSM-R MMI, volume symbol flashes above the "11" key.		OK		Sizwe Sibanyoni - 484647	TC1
10055	A	Adjust the volume using the arrow upward (louder) or arrow downward (quieter)		OK		Sizwe Sibanyoni - 484647	TC1
10056	R	The sound change is audible (in the handset and visible on MMI) immediately		OK		Sizwe Sibanyoni - 484647	TC1
10057	A	On the GSM-R, press the "11" key.		OK		Sizwe Sibanyoni - 484647	TC1
10058	R	On the GSM-R MMI, volume symbol is no longer flashing above the "11" key.		OK		Sizwe Sibanyoni - 484647	TC1
10059	A	Hang up the GSM-R handset. On GSM-R M, Press the "11" key.		OK		Sizwe Sibanyoni - 484647	TC1
10060	R	On the GSM-R MMI, volume symbol flashes above the "11" key.		OK		Sizwe Sibanyoni - 484647	TC1
10061	A	Adjust the volume using the arrow upward (louder) or arrow downward (quieter)		OK		Sizwe Sibanyoni - 484647	TC1
10062	R	The sound change is audible (in the loudspeaker located in the ceiling and visible on MMI) immediately		OK		Sizwe Sibanyoni - 484647	TC1
10063	A	On the GSM-R, press the "11" key.		OK		Sizwe Sibanyoni - 484647	TC1
10064	R	On the GSM-R M, volume symbol is no longer flashing above the "11" key.		OK		Sizwe Sibanyoni - 484647	TC1



19.3.1 062_ETC-ERTMS


I - Information A - Action R - Result NE - Not Executed

N°	Type	Instruction	File	Result status	Result value	Operator	Vehicle
10001	I	ERTMS (SPP = 062)		OK		Sizwe Sibanyoni - 484647	TC1
10002	I	Ensure Circuit Breaker 62Q1 is OPEN		OK		Sizwe Sibanyoni - 484647	TC1
10003	I	DMI Power Supply		OK		Sizwe Sibanyoni - 484647	TC1
10004	A	Use the following procedure to perform Electrical Check on the DMI power supply		OK		Sizwe Sibanyoni - 484647	TC1
10005	A	Close Circuit Breaker 62Q1		OK		Sizwe Sibanyoni - 484647	TC1
10006	R	The ERTMS Display Unit (MMI) is powered ON		OK		Sizwe Sibanyoni - 484647	TC1
10007	A	Place the ERTMS Isolation Switch 62S1 is in Isolation position		OK		Sizwe Sibanyoni - 484647	TC1
10008	R	The ERTMS Display Unit (MMI) is powered OFF		OK		Sizwe Sibanyoni - 484647	TC1
10009	I	DMI Software Upload		OK		Sizwe Sibanyoni - 484647	TC1
10010	A	Use the following procedure to upload the DMI software:		OK		Sizwe Sibanyoni - 484647	TC1
10011	I	Emergency Brake By ERTMS		OK		Sizwe Sibanyoni - 484647	TC1
10012	I	Emergency Brake ERTMS Train lines Dev4/88 =END2 Emergency Brake ERTMS 1		OK		Sizwe Sibanyoni - 484647	TC1
10013	A	Force [NI] Dev4/88 = 1.0		OK		Sizwe Sibanyoni - 484647	TC1
10014	R	Read Defined Variable [TT] (MPU1)li_ets_tc1ertmsebk1r1 = 0.0		OK	0	Sizwe Sibanyoni - 484647	TC1
10015	R	Read Defined Variable [TT] (MPU1)li_ets_tc1ertmsebk1r2 = 0.0		OK	0	Sizwe Sibanyoni - 484647	TC1
10016	R	Read Defined Variable [TT] (MPU1)li_ets_tc1ertmsebk2r1 = 1.0		OK	1	Sizwe Sibanyoni - 484647	TC1

10017	R	Read Defined Variable [TT] (MPU1)li_ets_tc1ertmsebk2r2 = 1.0		OK	1	Sizwe Sibanyoni - 484647	TC1
10018	I	Emergency Brake ERTMS Train lines Dev4/80 =END2 Emergency Brake ERTMS 2		OK		Sizwe Sibanyoni - 484647	TC1
10019	A	Force [NI] Dev4/80 = 1.0		OK		Sizwe Sibanyoni - 484647	TC1
10020	R	Read Defined Variable [TT] (MPU1)li_ets_tc1ertmsebk1r1 = 0.0		OK	0	Sizwe Sibanyoni - 484647	TC1
10021	R	Read Defined Variable [TT] (MPU1)li_ets_tc1ertmsebk1r2 = 0.0		OK	0	Sizwe Sibanyoni - 484647	TC1
10022	R	Read Defined Variable [TT] (MPU1)li_ets_tc1ertmsebk2r1 = 0.0		OK	0	Sizwe Sibanyoni - 484647	TC1
10023	R	Read Defined Variable [TT] (MPU1)li_ets_tc1ertmsebk2r2 = 0.0		OK	0	Sizwe Sibanyoni - 484647	TC1
10024	I	Emergency Brake ERTMS Train lines Dev4/88 =END2 Emergency Brake ERTMS 1		OK		Sizwe Sibanyoni - 484647	TC1
10025	A	Force [NI] Dev4/88 = 0.0		OK		Sizwe Sibanyoni - 484647	TC1
10026	R	Read Defined Variable [TT] (MPU1)li_ets_tc1ertmsebk1r1 = 1.0		OK	1	Sizwe Sibanyoni - 484647	TC1
10027	R	Read Defined Variable [TT] (MPU1)li_ets_tc1ertmsebk1r2 = 1.0		OK	1	Sizwe Sibanyoni - 484647	TC1
10028	R	Read Defined Variable [TT] (MPU1)li_ets_tc1ertmsebk2r1 = 0.0		OK	0	Sizwe Sibanyoni - 484647	TC1
10029	R	Read Defined Variable [TT] (MPU1)li_ets_tc1ertmsebk2r2 = 0.0		OK	0	Sizwe Sibanyoni - 484647	TC1
10030	I	Emergency Brake ERTMS Train lines Dev4/80 =END2 Emergency Brake ERTMS 2		OK		Sizwe Sibanyoni - 484647	TC1
10031	A	Force [NI] Dev4/80 = 0.0		OK		Sizwe Sibanyoni - 484647	TC1
10032	R	Read Defined Variable [TT] (MPU1)li_ets_tc1ertmsebk1r1 = 1.0		OK	1	Sizwe Sibanyoni - 484647	TC1
10033	R	Read Defined Variable [TT] (MPU1)li_ets_tc1ertmsebk1r2 = 1.0		OK	1	Sizwe Sibanyoni - 484647	TC1

10034	R	Read Defined Variable [TT] (MPU1)li_ets_tc1ertmsebk2r1 = 1.0		OK	1	Sizwe Sibanyoni - 484647	TC1
10035	R	Read Defined Variable [TT] (MPU1)li_ets_tc1ertmsebk2r2 = 1.0		OK	1	Sizwe Sibanyoni - 484647	TC1
10036	I	ERTMS Bypass/Reset		OK		Sizwe Sibanyoni - 484647	TC1
10037	I	ERTMS Bypass Train Lines Dev2/5 = coupler pin 036 Dev2/6 = coupler pin 136 Dev5/37 = END2 train line		OK		Sizwe Sibanyoni - 484647	TC1
10038	R	Read Defined Variable [NI] Dev2/5 = 1.0		OK	1	Sizwe Sibanyoni - 484647	TC1
10039	R	Read Defined Variable [NI] Dev2/6 = 1.0		OK	1	Sizwe Sibanyoni - 484647	TC1
10040	R	Read Defined Variable [NI] Dev5/37 = 1.0		OK	1	Sizwe Sibanyoni - 484647	TC1
10041	A	Turn the cab key 30A1.S1 to non-active cab		OK		Sizwe Sibanyoni - 484647	TC1
10042	I	ERTMS Bypass Train Lines Dev2/5 = coupler pin 036 Dev2/6 = coupler pin 136 Dev5/37 = END2 train line		OK		Sizwe Sibanyoni - 484647	TC1
10043	R	Read Defined Variable [NI] Dev2/5 = 0.0		OK	0	Sizwe Sibanyoni - 484647	TC1
10044	R	Read Defined Variable [NI] Dev2/6 = 0.0		OK	0	Sizwe Sibanyoni - 484647	TC1
10045	R	Read Defined Variable [NI] Dev5/37 = 0.0		OK	0	Sizwe Sibanyoni - 484647	TC1
10046	A	Turn cab key 30A1.S1 to active cab position		OK		Sizwe Sibanyoni - 484647	TC1
10047	I	Place the ERTMS switch 62S1 to Normal position		OK		Sizwe Sibanyoni - 484647	TC1
10048	I	ERTMS Bypass Train Lines Dev2/5 = coupler pin 036 Dev2/6 = coupler pin 136 Dev5/37 = END2 train line		OK		Sizwe Sibanyoni - 484647	TC1
10049	R	Read Defined Variable [NI] Dev2/5 = 0.0		OK	0	Sizwe Sibanyoni - 484647	TC1
10050	R	Read Defined Variable [NI] Dev5/37 = 0.0		OK	0	Sizwe Sibanyoni - 484647	TC1
10051	R	Read Defined Variable [TT] (MPU1)li_ets_tc1ertmsbypassr1 = 0.0		OK	0	Sizwe Sibanyoni - 484647	TC1

10052	R	Read Defined Variable [TT] (MPU1)li_ets_tc1ertmsbypassr2 = 0.0		OK	0	Sizwe Sibanyoni - 484647	TC1
10053	R	The indicator Lamp 62H1 is OFF		OK		Sizwe Sibanyoni - 484647	TC1
10054	A	Place the ERTMS isolation switch 62S1 in isolation position		OK		Sizwe Sibanyoni - 484647	TC1
10055	I	ERTMS Bypass Train Lines Dev2/5 = coupler pin 036 Dev2/6 = coupler pin 136 Dev5/37 = END2 train line		OK		Sizwe Sibanyoni - 484647	TC1
10056	R	Read Defined Variable [NI] Dev2/5 = 1.0		OK	1	Sizwe Sibanyoni - 484647	TC1
10057	R	Read Defined Variable [NI] Dev2/6 = 1.0		OK	1	Sizwe Sibanyoni - 484647	TC1
10058	R	Read Defined Variable [NI] Dev5/37 = 1.0		OK	1	Sizwe Sibanyoni - 484647	TC1
10059	R	Read Defined Variable [TT] (MPU1)li_ets_tc1ertmsbypassr2 = 1.0		OK	1	Sizwe Sibanyoni - 484647	TC1
10060	R	Read Defined Variable [TT] (MPU1)li_ets_tc1ertmsbypassr1 = 1.0		OK	1	Sizwe Sibanyoni - 484647	TC1
10061	R	The indicator Lamp 62H1 is ON		OK		Sizwe Sibanyoni - 484647	TC1
10062	I	Place the ERTMS switch 62S1 to Normal position		OK		Sizwe Sibanyoni - 484647	TC1
10063	A	Force [TT] (MPU1)lo_ets_tc1rstertmsr2 = 1.0		OK		Sizwe Sibanyoni - 484647	TC1
10064	A	Force [TT] (MPU1)lo_ets_tc1rstertmsr1 = 0.0		OK		Sizwe Sibanyoni - 484647	TC1
10065	I	ERTMS Bypass Train Lines Dev2/5 = coupler pin 036 Dev2/6 = coupler pin 136 Dev5/37 = END2 train line		OK		Sizwe Sibanyoni - 484647	TC1
10066	R	Read Defined Variable [NI] Dev2/5 = 0.0		OK	0	Sizwe Sibanyoni - 484647	TC1
10067	R	Read Defined Variable [NI] Dev2/6 = 0.0		OK	0	Sizwe Sibanyoni - 484647	TC1
10068	R	Read Defined Variable [NI] Dev5/37 = 0.0		OK	0	Sizwe Sibanyoni - 484647	TC1
10069	A	Force [TT] (MPU1)lo_ets_tc1rstertmsr2 = 0.0		OK		Sizwe Sibanyoni - 484647	TC1

10070	A	Force [TT] (MPU1)lo_ets_tc1rstertmsr1 = 1.0		OK		Sizwe Sibanyoni - 484647	TC1
10071	I	ERTMS Bypass Train Lines Dev2/5 = coupler pin 036 Dev2/6 = coupler pin 136 Dev5/37 = END2 train line		OK		Sizwe Sibanyoni - 484647	TC1
10072	R	Read Defined Variable [NI] Dev2/5 = 0.0		OK	0	Sizwe Sibanyoni - 484647	TC1
10073	R	Read Defined Variable [NI] Dev2/6 = 0.0		OK	0	Sizwe Sibanyoni - 484647	TC1
10074	R	Read Defined Variable [NI] Dev5/37 = 0.0		OK	0	Sizwe Sibanyoni - 484647	TC1
10075	A	Force [TT] (MPU1)lo_ets_tc1rstertmsr2 = 1.0		OK		Sizwe Sibanyoni - 484647	TC1
10076	A	Force [TT] (MPU1)lo_ets_tc1rstertmsr1 = 1.0		OK		Sizwe Sibanyoni - 484647	TC1
10077	R	Read Defined Variable [NI] Dev2/5 = 1.0		OK	1	Sizwe Sibanyoni - 484647	TC1
10078	R	Read Defined Variable [NI] Dev2/6 = 1.0		OK	1	Sizwe Sibanyoni - 484647	TC1
10079	R	Read Defined Variable [NI] Dev5/37 = 1.0		OK	1	Sizwe Sibanyoni - 484647	TC1
10080	R	The indicator Lamp 62H1 is ON		OK		Sizwe Sibanyoni - 484647	TC1
10081	A	Force [TT] (MPU1)lo_ets_tc1rstertmsr2 = 0.0		OK		Sizwe Sibanyoni - 484647	TC1
10082	A	Force [TT] (MPU1)lo_ets_tc1rstertmsr1 = 0.0		OK		Sizwe Sibanyoni - 484647	TC1
10083	I	Eurobalise Antenna Cable		OK		Sizwe Sibanyoni - 484647	TC1
10084	I	Use the multimeter for continuity test		OK		Sizwe Sibanyoni - 484647	TC1
10085	A	Refer to the picture below to test the Eurobalise antenna cables.		OK		Sizwe Sibanyoni - 484647	TC1
10086	R	ALL the points are continuous from the antenna to End 2.		OK		Sizwe Sibanyoni - 484647	TC1



Serial Tests Report
TS210 – TC1 – VFT
RTR Vehicle Functional Static Testing Report

Document Reference
GIB0000006219
Version: A0

Emission date
07/03/2024

Section 20 – Vehicle Normalization

20.3 Instructions list

20.3.1 NORM-Vehicle Normalization

I - Information A - Action R - Result NE - Not Executed

N°	Type	Instruction	File	Result status	Result value	Operator	Vehicle
10001	I	Initial Conditions		OK		Sizwe Sibanyoni - 484647	TC1
10002	I	This inspection must be performed by the EPU/Acting EPU Manager on shift		OK		Sizwe Sibanyoni - 484647	TC1
10003	I	The VFT procedures are all completed		OK		Sizwe Sibanyoni - 484647	TC1
10004	I	Vehicle Normalization Check		OK		Sizwe Sibanyoni - 484647	TC1
10005	R	On LV1 all Circuit Breakers are installed and secured		OK		Sizwe Sibanyoni - 484647	TC1
10006	R	On LV1 all Switches and Buttons are installed properly		OK		Sizwe Sibanyoni - 484647	TC1
10007	R	On LV1 all Relays and Timers are installed and secured		OK		Sizwe Sibanyoni - 484647	TC1
10008	R	On LV1 all Dataplugs are installed, tightened and earth braids are fastened		OK		Sizwe Sibanyoni - 484647	TC1
10009	R	On LV1 BRIOMs are properly installed		OK		Sizwe Sibanyoni - 484647	TC1
10010	R	On LV1 all UMC Rack cards are installed properly		OK		Paseka Ditlhakanyane - 491468	TC1
10011	R	On LV1 all Connectors are tightened		OK		Paseka Ditlhakanyane - 491468	TC1
10012	R	On LV1 there are no missing components, device, wiring or connectors.		OK		Paseka Ditlhakanyane - 491468	TC1
10013	R	On LV2 the MCE is installed and properly tightened		OK		Sizwe Sibanyoni - 484647	TC1
10014	R	On LV2 the GSMR-Radio is installed and properly tightened, and its connectors are tightened		OK		Sizwe Sibanyoni - 484647	TC1
10015	R	On LV2 the UHF-Radio is installed and properly tightened, and its connectors are tightened		OK		Sizwe Sibanyoni - 484647	TC1

10016	R	On LV2 the FDCU is installed and properly tightened and its connectors are tightened		OK		Sizwe Sibanyoni - 484647	TC1
10017	R	On LV2 all Circuit Breakers are installed and secured		OK		Sizwe Sibanyoni - 484647	TC1
10018	R	On LV2 all Connectors are tightened		OK		Sizwe Sibanyoni - 484647	TC1
10019	R	On LV2 there are no missing components, device, wiring or connectors.		OK		Sizwe Sibanyoni - 484647	TC1
10020	A	On the Driver's Desk, all Switches and Buttons are installed properly. Refer to the image below.		OK		Sizwe Sibanyoni - 484647	TC1
10021	R	On the Driver's Desk, DDU is installed and properly tightened		OK		Paseka Ditlhakanyane - 491468	TC1
10022	R	On the Driver's Desk, ERTMS HMI is installed and properly tightened		OK		Sizwe Sibanyoni - 484647	TC1
10023	R	On the Driver's Desk, GSMR HMI and Handset are installed and properly tightened		OK		Sizwe Sibanyoni - 484647	TC1
10024	R	On the Driver's Desk, Speedometer is installed and properly tightened		OK		Paseka Ditlhakanyane - 491468	TC1
10025	R	On the Driver's Desk, Pressure Gauge is installed and properly tightened		OK		Sizwe Sibanyoni - 484647	TC1
10026	R	On the Driver's Desk, Alarm Module is installed and properly tightened		OK		Sizwe Sibanyoni - 484647	TC1
10027	R	On the Driver's Desk, Voltage/Traction Indicator is installed and properly tightened		OK		Sizwe Sibanyoni - 484647	TC1
10028	R	On the Driver's Desk, Master Controller is installed and properly tightened		OK		Paseka Ditlhakanyane - 491468	TC1
10029	R	On the UDM, all connectors are tightened		OK		Paseka Ditlhakanyane - 491468	TC1
10030	R	On the UDR, Wiper Controller is properly installed		OK		Paseka Ditlhakanyane - 491468	TC1
10031	R	On the UDL, BRIOMs are properly installed		OK		Paseka Ditlhakanyane - 491468	TC1
10032	R	CPM is properly installed and secured		OK		Paseka Ditlhakanyane - 491468	TC1

10033	R	Driver Foot Heater is properly installed		OK		Paseka Ditlhakanyane - 491468	TC1
10034	R	On the Cab Ceiling, Lights are all properly installed		OK		Paseka Ditlhakanyane - 491468	TC1
10035	R	On the Cab Ceiling, Speakers are all properly installed		OK		Paseka Ditlhakanyane - 491468	TC1
10036	R	On the Cab Ceiling, Fire Detector is properly installed and secured		OK		Paseka Ditlhakanyane - 491468	TC1
10037	R	On the Cab Ceiling, Frontal Camera is properly installed		OK		Paseka Ditlhakanyane - 491468	TC1
10038	R	All DCUs are properly installed and secured		OK		Paseka Ditlhakanyane - 491468	TC1
10039	R	All Internal Displays are properly installed and secured		OK		Paseka Ditlhakanyane - 491468	TC1
10040	R	All Light Covers are properly installed		OK		Paseka Ditlhakanyane - 491468	TC1
10041	R	All Saloon Cameras are properly installed		OK		Sizwe Sibanyoni - 484647	TC1
10042	R	All PEAs and PEIs are properly installed		OK		Sizwe Sibanyoni - 484647	TC1
10043	R	On LV7 all Dataplugs are installed, tightened and earth braids are fastened		OK		Sizwe Sibanyoni - 484647	TC1
10044	R	On HC Cubicle the Controller is installed and properly tightened and its connectors are tightened		OK		Sizwe Sibanyoni - 484647	TC1
10045	R	On the LVB, all Relays and Timers are installed and properly tightened		OK		Sizwe Sibanyoni - 484647	TC1
10046	R	On the LVB, all Circuit Breakers are installed and properly tightened		OK		Sizwe Sibanyoni - 484647	TC1
10047	R	On the Underframe, CVS Agate is installed and properly tightened		OK		Sizwe Sibanyoni - 484647	TC1
10048	R	On the Underframe, Speed Sensors are installed and properly tightened		OK		Sizwe Sibanyoni - 484647	TC1
10049	R	On the Underframe, Battery Box cables are properly connected		OK		Sizwe Sibanyoni - 484647	TC1
10050	R	ALL underframe covers are normalised		OK		Sizwe Sibanyoni - 484647	TC1

10051	R	On END1 the Octopus cables are disconnected from the coupler and properly stored.		OK		Sizwe Sibanyoni - 484647	TC1
10052	R	On END2 the Octopus cables are disconnected from the car and properly stored.		OK		Sizwe Sibanyoni - 484647	TC1
10053	R	The Test Bench is switched OFF and Octopus is disconnected and properly stored		OK		Sizwe Sibanyoni - 484647	TC1
10054	R	ALL P.Os of this car are closed		OK		Sizwe Sibanyoni - 484647	TC1
10055	I	End Of Test		OK		Sizwe Sibanyoni - 484647	TC1



Serial Tests Report TS210 – TC1 – VFT RTR Vehicle Functional Static Testing Report	Document Reference GIB0000006219 Version: A0	Emission date 07/03/2024
--	--	-----------------------------



Serial Tests Report TS210 – TC1 – VFT RTR Vehicle Functional Static Testing Report	Document Reference GIB0000006219 Version: A0	Emission date 07/03/2024
--	--	-----------------------------

Section 19 – Report summaries

19.2 Results status

Test Instruction Sheet	Compliant	Incomplete	Non-compliant
Vehicle Normalization	X		
Train-Ground Communication	X		
TCMS Network	X		
Service Brake	X		
Rescue Mode and Emergency Disconnection	X		
Passenger Doors	X		
PACIS System	X		
Internal Lighting	X		
HVAC Air Conditioning	X		
Holding and Parking Brake	X		
Fire Protection	X		
External Signaling	X		
Energy Distribution	X		
Emergency Brake	X		
Driving Command	X		
Driver Desk Illumination	X		
Dead Man	X		
Cabin Control	X		

Vehicle	Equipment	Expected version	Version loaded
TC1			



Serial Tests Report TS210 – TC1 – VFT RTR Vehicle Functional Static Testing Report	Document Reference GIB0000006219 Version: A0	Emission date 07/03/2024
--	--	-----------------------------



Serial Tests Report TS210 – TC1 – VFT RTR Vehicle Functional Static Testing Report	Document Reference GIB0000006219 Version: A0	Emission date 07/03/2024
--	--	-----------------------------