

### Scope and Purpose

- a) This document will address readiness with respect to Acceptance.
- b) The Review Recorder will be responsible for documenting the information gathered at the readiness review meeting to produce this document.
- c) Please complete this checklist during the Acceptance Readiness Review to verify all preparatory work has been completed and all requirements specified under Clauses 7.2 (Acceptance) and 7.3 (Derogation from requirement to issue a Provisional Acceptance Certificate) of the Agreement have been complied with to allow the Company to issue a Provisional Acceptance Certificate with respect to the New Train.

|                                                                                                                                                                                                                                                                    |            |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------|
| <b>The Acceptance Readiness Review is conducted to determine if the New Train under review is ready to be made available for Acceptance by deciding whether the activities are complete and verifying their compliance with the requirements of the Agreement.</b> |            |
| Review Date:                                                                                                                                                                                                                                                       | 26/04/2024 |
| Scheduled Acceptance Date:                                                                                                                                                                                                                                         | 31/05/2024 |

| Acceptance Readiness Review Checklist - Activity Description |                                                                                                        |         |                     |    |     |                                                                                                                                                                                                                            |
|--------------------------------------------------------------|--------------------------------------------------------------------------------------------------------|---------|---------------------|----|-----|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Category                                                     | Description                                                                                            | Outcome |                     |    |     | Evidence                                                                                                                                                                                                                   |
|                                                              |                                                                                                        | Yes     | Yes with Conditions | No | N/A |                                                                                                                                                                                                                            |
| Acceptance Tests                                             | Has the New Train completed and passed all its initial and (as relevant) all repeat Acceptance Tests?  |         | ✓                   |    |     | Please refer to Appendix "A"                                                                                                                                                                                               |
| Fleet Defect/Potential Fleet Defect                          | Has the Company notified the Contractor of a Fleet Defect or a Potential Fleet Defect (as applicable)? | ✓       |                     |    |     | Notified under cover letters PRA-GIB-MSA-0440, PRA-GIB-MSA-0442, PRA-GIB-MSA-0453, PRA-GIB-MSA-0501, PRA-GIB-MSA-0523 and further notification to follow. To be rectified under relevant Fleet Defect Rectification Plans. |

N

# ACCEPTANCE READINESS REVIEW

## EM 01 20 214

| Acceptance Readiness Review Checklist - Activity Description |                                                                                                                                                                                                                                                                                                                                                                                               |         |                     |    |     |                                                                                                                                                                                                                      |
|--------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------|---------------------|----|-----|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Category                                                     | Description                                                                                                                                                                                                                                                                                                                                                                                   | Outcome |                     |    |     | Evidence                                                                                                                                                                                                             |
|                                                              |                                                                                                                                                                                                                                                                                                                                                                                               | Yes     | Yes with Conditions | No | N/A |                                                                                                                                                                                                                      |
| Quality Assurance                                            | Have all stage inspections listed in the Quality Assurance Plan been carried out and correctly witnessed?                                                                                                                                                                                                                                                                                     | ✓       |                     |    |     | All stage inspections, pursuant to clause 7.2.4 of the Quality Assurance Plan, are listed with associated evidences, in the EM 01 20 214 Data Book. Open points are also in the attached spreadsheet in Appendix "B" |
| Necessary Consents                                           | Have all Necessary Consents in respect of the New Train, to enable its entry into revenue earning service and operation (without any restrictions, qualifications and/or conditions) on the Relevant Network at normal line speeds up to a maximum of 120 (one hundred and twenty) kilometres per hour, been obtained by the Company?                                                         | ✓       |                     |    |     | The applicable Necessary Consents for the Limited Service between Pretoria and Piensaarspoort stations are included In Appendix "C"                                                                                  |
| Deliverable Materials                                        | Have the relevant parts of the Deliverable Materials relating to the manufacture, testing and quality assurance of the New Train, or relating to the training of personnel in relation to the operation and maintenance of the New Train (including all relevant Manuals) been received by and to the satisfaction of the Project Manager (having regard to the advice of the Testing Agent)? | ✓       |                     |    |     | Refer to the attached Deliverable Materials checklist in Appendix "D"                                                                                                                                                |

*N.P.T.*

N

# ACCEPTANCE READINESS REVIEW

## EM 01 20 214

| Acceptance Readiness Review Checklist - Activity Description |                                                                                                                                                                                                                                                                                                                                                          |         |                     |    |     |                                                                                                                                                                                                                                                   |
|--------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------|---------------------|----|-----|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Category                                                     | Description                                                                                                                                                                                                                                                                                                                                              | Outcome |                     |    |     | Evidence                                                                                                                                                                                                                                          |
|                                                              |                                                                                                                                                                                                                                                                                                                                                          | Yes     | Yes with Conditions | No | N/A |                                                                                                                                                                                                                                                   |
| Operating & Maintenance Training                             | Has all training of personnel in relation to the operation and/or maintenance of New Trains required to have been carried out under this Agreement or the TSSSA (as applicable) prior to the Scheduled Acceptance Date for the New Train been carried out to the satisfaction of the Project Manager (having regard to the advice of the Testing Agent)? | ✓       |                     |    |     | Please refer to Appendix "E"                                                                                                                                                                                                                      |
| Acceptance of Spares Tools & Test Equipment                  | Have all Spares, Tools and Test Equipment required to be delivered prior to the issuance of a Provisional Acceptance Certificate for the New Train under this Agreement or the TSSSA (as applicable) been Delivered and Accepted?                                                                                                                        | ✓       |                     |    |     | Please refer to Appendix "F"                                                                                                                                                                                                                      |
| Responsibility Matrix                                        | Has each party performed its obligations set out in the Responsibility Matrix applicable to and/or necessary for Acceptance?                                                                                                                                                                                                                             | ✓       |                     |    |     | The obligations referenced under items 19, 20, 23, 24, 25, 26, 27, 30, 31, 34, 35, 38, 39, 40, 41, 42, 46, 47, 48, 51, 52, 54, 57, 58, 59, 62, 63, 66, 67, 68, 71 & 72 of the Responsibility Matrix, Schedule 11 of the MSA, have been performed. |

*N.P.T.*

N

# ACCEPTANCE READINESS REVIEW

## EM 01 20 214

| Signed by the Project Manager's Representative on behalf of the Company                                                                      | Signed by the Engineers Representative on behalf of the Contractor |
|----------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------|
| Name <u>Nick Tompkins</u>                                                                                                                    | Name <u>Devendran Govender</u>                                     |
| Signature <u>Nick Tompkins</u>                                                                                                               | Signature <u>Devendran Govender</u>                                |
| Date <u>26/04/2024</u>                                                                                                                       | Date <u>26/04/2024</u>                                             |
| By signing this document I agree that the New Train, the subject of this review is eligible to receive a Provisional Acceptance Certificate. |                                                                    |

## **Appendix A**

### **Acceptance Tests Report**

All test have been performed and completed with the exclusion of the following:

1. GSMR -Not Commissioned due to damaged PRASA infrastructure
2. EVC Communication error – Current containment is to reset ERTMS on the DDU, to clear the fault.



Summary Report provided under cover of Document Transmittal GIB-PRA-MSA-T002399 and Document Transmittal GIB-PRA-MSA-T002400.



**ACCEPTANCE READINESS REVIEW**  
**EM 01 20 214**



**Appendix B**

**Consolidated Open Item List**

A handwritten signature in black ink, located in the lower right quadrant of the page. The signature is stylized and appears to be a combination of letters and a flourish.

N

A handwritten signature in black ink, located at the bottom center of the page. The signature is stylized and appears to be a combination of letters and a flourish.

| Open Issue Single List - TS214 EM01 20 214 PAC#214                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |          |               |                                                                  |                   |              |                     |                 |                        |                                   |                                                     |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------|---------------|------------------------------------------------------------------|-------------------|--------------|---------------------|-----------------|------------------------|-----------------------------------|-----------------------------------------------------|
| GIB0000006634_A0                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |          |               |                                                                  |                   |              |                     |                 |                        |                                   |                                                     |
| N°                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           | Car Type | Source        | Issue Description                                                | Responsible Party | Localisation | Status: Open/Closed | Commitment date | Actual Completion date | Rectification<br>WorkSheet Number | Comment/ Action Required                            |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |          |               | No Quality Snags                                                 |                   |              |                     |                 |                        |                                   |                                                     |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |          |               | ENGINEERING SUPPORT and TESTING AND COMMISSIONING                |                   |              |                     |                 |                        |                                   |                                                     |
| 1                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |          | PC11          | Netbox sim cards not installed. To be fitted when available      | PRASA             | Testing      | Open                | TBA             |                        |                                   | As per DPM #81 discussions                          |
| 2                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |          | PC11          | Auxillary compressor cover coming loose while in locked position | Gibela            | U/F          | Open                | TBA             |                        |                                   | As per DPM #81 discussions                          |
| 3                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |          | PC11          | Antiroll bar making noise                                        | Gibela            | U/F          | Open                | TBA             |                        |                                   | As per DPM #81 discussions                          |
| 4                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |          | PC10          | Passenger door window frame screws discoloured                   | Gibela            | Exterior     | Open                | TBA             |                        |                                   | As per DPM #84 discussions                          |
| 5                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            | GEN      | PC11          | Loose upper panels                                               | Gibela            | Interior     | Open                | TBA             |                        |                                   | As per DPM #84 discussions                          |
| 6                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            | GEN      | PC11          | Horn Cover not flushing                                          | Gibela            | Exterior     | Open                | TBA             |                        |                                   | As per DPM #84 discussions                          |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |          |               | CHANGE REQUESTS/FIELD MODIFICATIONS                              |                   |              |                     |                 |                        |                                   |                                                     |
| 1                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            | Gen      | CR0037891     | Gangway outer bellows uneven folds.                              | Gibela            | Exterior     | Open                | TBA             |                        |                                   | As per DPM #81 discussions                          |
| 2                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            | Gen      | CR0046708     | Gangway Inner bellows connection to CBS opening.                 | Gibela            | Interior     | Open                | TBA             |                        |                                   |                                                     |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |          |               | FLEET DEFECTS                                                    |                   |              |                     |                 |                        |                                   |                                                     |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              | Gen      | Fleet Defects | None                                                             |                   |              |                     |                 |                        |                                   | As per the revised fleet defect rectification plans |
| <div><div><div>SIGNED OF BEHALF OF PRASA</div><div>Signature: </div><div>Name: Nick TOMPKINS<br/>The Project Managers Representative</div><div>Date: 26th April 2024</div><div>Place: Dunnottar</div></div><div><div>SIGNED OF BEHALF OF GIBELA</div><div>Signature: </div><div>Name: Devendran GOVENDER<br/>The Engineers Representative</div><div>Date: 26/04/2024</div><div>Place: Johannesburg</div></div></div> |          |               |                                                                  |                   |              |                     |                 |                        |                                   |                                                     |

## **Appendix C**

### **Necessary Consents**

A handwritten signature in black ink, consisting of a stylized, cursive letter 'P' followed by a horizontal line.

**Ref: RSRR/002/1-13/02/12-ASS/1/6/5-1/2-357/9**

Enquires: Joseph Nethathe

Tel: 012 848 3098

01 February 2017

**BY E-MAIL**

Mr. Abram Siliki Nkgabutle

Senior Manager: Business Readiness

PASSENGER RAIL AGENCY OF SOUTH AFRICA

Room 125 Pretoria Station Main Building

PRETORIA

Dear Mr. Nkgabutle

**Re: APPROVAL OF PRASA'S INTENTION TO COMMENCE A LIMITED REVENUE  
SERVICE BETWEEN PIENAARSPOORT AND RISSIK STATIONS**

I refer to a letter received from PRASA dated the 11<sup>th</sup> January 2017 requesting an Approval for commencement of a limited service with commuters between Pienaarspoort and Rissik stations during off-peak operating times

HEAD OFFICE (CENTURION): Tel: +27 12 848 3000, Lake Buena Vista Building, No.1 Gordon Hood Avenue, Centurion, 0157, SOUTH AFRICA  
JOHANNESBURG: +27 11 848 4000, Harrow Court, Isle of Houghton, 36 Boundary Road, Houghton Estate, 2198, SOUTH AFRICA  
CAPE TOWN: Tel: +27 87 806 5180, 20th Floor, 9 Riebeeck Street (Lower Burg Street) Atterbury House, Cape Town, 8000, SOUTH AFRICA  
DURBAN: +27 87 806 5219, 1st Floor, No. 101 Ridgeview Office Park, 26 Ncondo Place, Umhlanga Rocks, Durban, SOUTH AFRICA

Dr Nomusa Zethu Qunta (Chairperson), Mr Boy Johannes Nobunga (Deputy Chairperson), Mr Nkululeko Andrew Stephen Poya (CEO), Mr Zacharia Mosothoane  
Mr Christiaan Johan de Vos, Major-General Michael Monashil Motlhalo, Mr Ngwako Makaepa, Ms Hilda Thamaga Thopola, Major-General Willem Adriaan Venter,  
Ms Khulekelwe Masaccha Mbonambi, Ms Ntombizine Mbiza, Mr Andre Harrison, Mr Tibor Szane

Email: [helpdesk@rsr.org.za](mailto:helpdesk@rsr.org.za) | Twitter: Rail Safety | Facebook: Railway Safety Regulator | Website: [www.rsr.org.za](http://www.rsr.org.za)

A meeting was convened with PRASA representatives on Monday the 16<sup>th</sup> of January 2017 and the RSR conducted a readiness inspection of the rolling stock and infrastructure between Rissik and Pienaarspoort stations on the 17<sup>th</sup>, 19<sup>th</sup> and the 27<sup>th</sup> of January 2017.

The following is hereby offered in response to the request:

### **Life cycle phased Approvals**

In granting Approvals for projects, the RSR follows a process whereby approvals are granted at distinct gates at the commencement life cycle phases. An Approval was granted for the Testing and Commissioning phase of this project; as part of this approval, the RSR granted a further permission to allow for trials of the new trainsets without commuters. The life cycle phase following Testing and Commissioning is for allowing revenue service operation- the Operations and Maintenance phase. Although limited in its scope, the RSR regards the intended limited service operations between Rissik and Pienaarspoort stations as a revenue earning operation. All matters related to this phase of the project must be addressed to the RSR's satisfaction through established processes.

### **Corridor Modernisation Programme**

The new rolling stock acquisition project is part of a wider corridor modernisation programme. The objective of this programme is a realisation of a modern, safe and reliable commuter service. The RSR has noted several projects that have been identified as essential for the envisaged service that are currently in progress. Some of these projects are at an advanced stage and it is encouraging that they are planned to be completed before the planned commencement date of the full service operations. These include repositioning of access verification points, ISAMS, stray current mitigation, fencing and platform rectification.

### **Corridor Specific Risk Mitigation**

The RSR was involved in an extensive review of the hazard log developed for all phases of the rolling stock operation. However, the application by PRASA for the limited service is inadequate as it was not supported by a corridor specific risk assessment.

**Noting the above, the RSR hereby approves with immediate effect PRASA's application to commence with the limited service between Pienaarspoort and Rissik on the proviso that the special conditions attached to this letter are addressed and concluded.**

PRASA is urged to consider issues raised in this letter and to examine, meticulously, all other pertinent systemic issues that may impede an introduction of a service that offers improved levels of customer experience, safety and reliability in line with the expectations of all stakeholders.

The RSR commits to support PRASA endeavours to introduce the service in a reasonable time.

Yours Faithfully



**B. Mqoco**

**Executive: Technical Services**

**SPECIAL CONDITIONS FOR THE LIMITED SERVICE BETWEEN PIENAARSPOORT AND RISSIK STATIONS**

**To be addressed with the RSR by Friday, 3 February 2017:**

- Interchange operations at Koedoespoort station.
- During trial operations, Passenger rescue and evacuation was only done at stations. PRASA to conduct a rescue and evacuation test on the mainline.
- High risk level crossing at Pienaarspoort – RSR Inspectors observed that flagmen were not deployed to the level crossing on the 19<sup>th</sup> and the 25<sup>th</sup> of January 2017.
- PRASA acknowledged the risk of PTI incidents along the body of the vehicles (away from the doors) and plans to deploy platform marshals as one of the planned mitigations. The RSR requires a Resource Matrix per station with their roles and responsibilities. The document must also indicate the period for which this resources will be deployed at different stations.

**In light of the above, PRASA is further instructed to address and conclude with the RSR the following short term conditions by 30 March 2017.**

- PRASA has identified inadequacies in the availability of recovery teams for failure management.
- Management of access for passengers with reduced mobility on the corridor must be resolved-where supplied, elevators are not yet operational.
- The Trial Operations on the intended corridor revealed shortcomings in the current station operating model. Minimum requirements for operable station systems/equipment be established.
- The trial operations has also revealed minimum decision requirements for deployment of Rolling Stock from the depot. Minimum requirements for releasing Rolling Stock to be established.



# ACCEPTANCE READINESS REVIEW EM 01 20 214



## Appendix D

## Deliverable Material

A handwritten signature in black ink, located in the bottom right area of the page. The signature is stylized and appears to be a single, continuous stroke.

A handwritten signature in black ink, located at the bottom center of the page. The signature is stylized and appears to be a single, continuous stroke.

# Deliverable Materials Check-List

| Item                   | Comments                                                                                                                                                                                                | Status                                                                                                                                                                                                                                                                                                                                                                |
|------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Management Plans       | Project Management Plan                                                                                                                                                                                 | Document reference "GIB00000000001_B0" issued to PRASA on 28 January 2015 (TS#237)                                                                                                                                                                                                                                                                                    |
|                        | Engineering Management Plan                                                                                                                                                                             | Document reference "GIB00000000003_A2" issued to PRASA on 28 January 2015 (TS#237)                                                                                                                                                                                                                                                                                    |
|                        | Business Management Plan                                                                                                                                                                                | Document reference "GIB000000000051_A2" issued to PRASA on 28 January 2015 (TS#237)                                                                                                                                                                                                                                                                                   |
| Master Programme       | Master Programme form part of the MSA Subsequently updated by the Contract Implementation Programme (CIP), under the form agreed during PRM#1 (refer to PRM#1 MoM, document reference GIB000000000022). | CIP provided on a monthly basis as an attachment to the Progress Report.                                                                                                                                                                                                                                                                                              |
| Design Programme       |                                                                                                                                                                                                         | Document reference "GIB000000000039_0" issued to PRASA on 20 October 2016 (TS#677).                                                                                                                                                                                                                                                                                   |
| Documentation Plan     |                                                                                                                                                                                                         | Document reference "GIB000000000036_X0" issued under cover document transmittal GIB-PRA-MSA-T001331 on 02 October 2020.                                                                                                                                                                                                                                               |
| Documentation Register |                                                                                                                                                                                                         | Document reference "GIB000000000045_AA0" issued under cover document transmittal GIB-PRA-MSA-T001331 on 02 October 2020.                                                                                                                                                                                                                                              |
| Manuals                | Operating Manuals                                                                                                                                                                                       | Document reference "GIB0000000000316 - EM01 Trainset - Operating Manual_A2" issued to PRASA on 13 September 2016 (TS#646);                                                                                                                                                                                                                                            |
|                        | Train Driver's Fault Finding Guide                                                                                                                                                                      | Document reference "GIB0000000000317 - EM01 Trainset - Train Driver's Fault Finding Guide_A2" issued to PRASA on 13 September 2016 (TS#646);                                                                                                                                                                                                                          |
|                        | Breakdown Manual                                                                                                                                                                                        | Document reference "GIB0000000000318 - EM01 Trainset - Breakdown Manual_A2" issued to PRASA on 13 September 2016 (TS#646)                                                                                                                                                                                                                                             |
|                        | Maintenance Manuals                                                                                                                                                                                     | Partial release of Manuals, agreed by PRASA through cover of letter PRA-GIB-MSA-0141 issued on 22 April 2015. Troubleshooting Guides, Special Tools and System Descriptions, Safety Maintenance Procedures and Maintenance Instructions included into the e-catalogue reference GIB00000000529 provided to PRASA on a CDrom on 2 August 2019 (TS#579).                |
|                        | Update done as part of MSA & TSSSA contractual requirements                                                                                                                                             | Updated Master Spares List provided to PRASA on 21 June 2018 under cover letter GIB-PRA-MSA-000522. The Parties, pursuant to the Company's request in letter PRA-GIB-MSA-0436. The Contractor submitted the Updated MSL inclusive of the Other Spares incorporating indexation for FY 2019/20 on 30 May 2019 under cover of document transmittal GIB-PRA-MSA-T001144. |

# Deliverable Materials Check-List

| Software                                               | Included into the Escrow Materials.                                                         | Part of the Escrow Materials. Escrow Agreement between PRASA, Gibela and Escrow Agent under final signature                                                                                       |
|--------------------------------------------------------|---------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Training Programme                                     | Driver Training Plan                                                                        | Document reference "GIB0000000000011_Driver Training Planning_K.0" issued to PRASA on 13 May 2020                                                                                                 |
| Training Materials                                     | Drivers Training Materials                                                                  | Training Materials provided to PRASA on:<br>- 23 July 2015 (TS#377);<br>- 28 September 2015 (TS#423);<br>- 9 September 2016 (TS#648).                                                             |
| Progress Reports                                       |                                                                                             | Progress Report provided on a monthly basis                                                                                                                                                       |
| Drawings and schematics                                | Diagrams & Equipment drawings, Schematics and Installations drawings                        | Documents issued to PRASA under cover document transmittal GIB-PRA-MSA-T001061 on 11 December 2018. Documents re-issued on 01 February 2019 under cover document transmittal GIB-PRA-MSA-T001061. |
| Illustrated list of all Components                     | Illustrated Parts Catalogue                                                                 | Will be provided by Gibela only for the start of revenue service. Not required for the time being. Currently addressed through the installations drawings above mentioned                         |
| Necessary Consents and Quality Assurance Documentation | Quality Assurance Plan                                                                      | Document reference "GIB000000000002_D0" issued to PRASA on 29 September 2016 (TS#663)                                                                                                             |
| Catalogue of Technical Materials                       | - Design drawing and computer models;<br>- Drawings and schematics<br>- Data Book;<br>- Etc | Issued to the Company under cover Document Transmittal GIB-PRA-MSA-T001250 on 10 March 2020. (e-Catalogue V9). Next update due September 2020.                                                    |

## **Appendix E**

### **Driver Training and Maintenance Training**

A handwritten signature in black ink, located in the bottom right area of the page.A handwritten signature in black ink, located at the bottom center of the page.

GIB



**prasa**  
PASSENGER RAIL AGENCY  
OF SOUTH AFRICA

**Date:** 22 September 2016

**Mr. Piet Sebola**  
**Passenger Rail Agency of South Africa**  
1040 Burnett Street  
Hatfield  
Pretoria  
South Africa

**Contract Title:** Manufacture and Supply Agreement  
**Subject:** PAC readiness - Driver Training – Confirmation letter

Dear Sir,

The training of PRASA train drivers in relation to the operation of the New Trains, required to have been carried out under the Manufacture and Supply Agreement (MSA) made between PRASA and Gibela Rail Transport Consortium RF (Pty) Ltd, is being executed to the satisfaction of the Driver Training Stream Manager. Training has been completed for the first group of 18 train drivers, who have been certified to operate the New Trains.

The training referred to above has been conducted in accordance with the approved detailed training programme and training materials referred to hereinafter.

**Training programme:**

- GIB00000000011\_Driver Training Planning\_E.0

**Training materials:**

- GIB0000000285 - Operate the EMU Trainset - Learner Guide\_F0
- GIB0000000286 - Operate the EMU Trainset - Facilitator Guide\_D0
- GIB0000000287 - Operate the EMU Trainset - Assessment Guide\_H0
- GIB0000000288 - Operate the EMU Trainset - Alignment Matrix\_B0
- GIB0000000320 - Operate the EMU Trainset - Practical Assessment Document\_C0
- GIB0000000323 - Operate the EMU Trainset - Theoretical Assessment Document\_E0

Please feel free to contact me if you require further information or clarification on any of the above.

Yours faithfully,

Bertrand THIERRY  
Gibela Training Manager

Vegah Chetty  
Senior Manager  
Driver Training stream manager



Date: 19 October 2016

**Mr. Piet Sebola**  
**Passenger Rail Agency of South Africa**  
1040 Burnett Street  
Hatfield  
Pretoria  
South Africa

**Contract Title:** Technical Support and Spare Supply Agreement  
**Subject:** PAC readiness - Maintenance Training - Confirmation letter

Dear Sir,

The training of PRASA personnel in relation to the maintenance of New Trains required to have been carried out under the Technical Support and Spare Supply Agreement (TSSSA) made between PRASA and Gibela Rail Transport Consortium RF (Pty) Ltd, is being executed to the satisfaction of the PRASA National Manager Centre of Technology. Nine PRASA trainers have completed the product and first maintenance visit training and a first group of ten Maintainers has completed their training for the first maintenance visit.

The training referred to above has been conducted in accordance with the approved detailed training programme and training materials referred to hereinafter.

**Training programme:**

GIB0000000061 - PRASA Staff Training Programme\_G0

**Training materials:**

GIB0000000409 - EMU trainset - Training module plan\_D1

Please feel free to contact me if you require further information or clarification on any of the above.

Yours faithfully,

**Bertrand THIERRY**  
**Gibela Training Manager**

**Hentus ESPACH**  
**PRASA National Manager Centre of Technology**

## **Appendix F**

### **Acceptance of Spares Tools & Test Equipment**

A handwritten signature in black ink, located in the lower right quadrant of the page.A handwritten signature in black ink, located at the bottom center of the page.



**prasa**  
PASSENGER RAIL AGENCY  
OF SOUTH AFRICA

**Date:** 31 October 2016

**Mr. Piet Sebola**  
**Passenger Rail Agency of South Africa**  
1040 Burnett Street  
Hatfield  
Pretoria  
South Africa

**Contract Title:** Technical Support and Spare Supply Agreement  
**Subject:** PAC readiness – Warehouse storage for Capital spares and special tools and test equipment -  
Confirmation letter

Dear Sir,

The provision of a warehouse storage for the first batch of capital spares, special tools and test equipment for the New Train, supplied under the Technical Support and Spare Supply Agreement (TSSSA) by Gbela Rail Transport Consortium RF (Pty) Ltd has been reached by mutual agreement between the Contractor and the Company; whereupon agreeing the type and quantity of the first batch of Capital Spares in accordance with Schedule 1 and clause 14.2 of the Manufacture and Supply Agreement (MSA), the Contractor (Gbela) delivered to the temporary Delivery Point in Alstom's Ubunye facility in Nigel. This is a temporary arrangement until the Depot Modernisation project for the Braamfontein Rolling Stock depot is concluded or an alternative warehouse strategy is proposed and agreed.


The first phase of the first batch of Capital spares has been validated by both the Contractor and Company teams and is in the process of being paid for by the Company Project team. The second phase of the first batch is being delivered and will be validated once all parts have arrived.

The temporary delivery point in Alstom's Ubunye facility in Nigel, will be sufficient to keep spares, special tools and test equipment to perform the relevant maintenance activities. The Company (PRASA) shall use its reasonable endeavours to store such Spares in a manner compliant to their specialist requirements (as advised by the TSSSA Supplier acting reasonably). The current capital spares available will be sufficient to accommodate the first 18 train sets needs for the next 18 months for any insurance related incidents.

Please feel free to contact me if you require further information or clarification on any of the above.

Yours faithfully,

  
\_\_\_\_\_  
**Tino Gabryk**  
**Project Manager: Prasa Rail**

  
\_\_\_\_\_  
**Lebogang Ramokgopa**  
**Project support: Rail SCM**

[www.gbela-rail.com](http://www.gbela-rail.com)

Registration number: 2013/045763/07  
Directors: M. Dayimani / Y.F.J.J.P. Erlau (French) / O. Stockenström